

Chikyu DAILY MORNING REPORT

Mission No. :

CK16-02

Exp. No. 365

Report No. :

16

Site Name : C0010 **Hole Name :** C0010A **Lat. :** 33° 12.5981'N **Long. :** 136°41.1924'E **Report Date :** 11/Apr/2016
Depth : @24:00 3,206.0 mBRT **mbfs :** 654.0 **Progress :** 0.0 m **Seabed Depth :** 2,555.00 mBRT **RT-MSL :** 28.5 m **LAST CASING :** 9 5/8IN x **547.80** mbsf
Depth : @06:00 mbsf **10-Apr :** RIH LTBMS completion binding sensor cables and Flatpack. Install cables and Flatpack into swellable packer. **11-Apr :** Cont. RIH LTBMS completion to 460mBRT **mBRT:** meter below rotary table **mbsf:** meter below sea floor
Summary of Operation on 10-Apr : RIH LTBMS completion assembly to 226mBRT. Bind sensor cables with cable tie, Flatpack with SUS band. Protect sensor cables with rubber protectors and apply SUS band over centralizers. MU Double plug Float collar. Fill up every 5joint from Float collar. Number of centralizers are changed from four to two from "Run No.7" as per tally. Establish No.3 pressure port on Flatpack. Peel and cut the Flatpack @setting depth 399mbsf. Leave top side tubing open and apply blind plug on bottom side end. Resume run completion assembly from 226 to 260mBRT. Meanwhile rig up swellable packer then check the condition with packer engineer, and terminate thermister cable end to TBG completely by scientist. Rearrange moonpool for packer installation and conduct #2 communication test with sensors before installing cables and Flatpack into Swellable packer. Tiltmeter, Thermister, Seismometer, Strainmeter: All good. Install sensor cables and Flatpack to Swellable packer. 20:15-21:00 Install Strainmeter. 21:00-21:25 Install Tiltmeter. 21:25-21:45 Install Seismometer. 21:45-22:30 Install Flatpack. Conduct #3 communication test with sensors after installing cables and Flatpack into Swellable packer. Tiltmeter, Thermister, Seismometer, Strainmeter: All good. Resume run completion assembly from 260mBRT

From	To	Hrs	Code	Detail of Operation
0:00	1:00	1:00	OTHER	Continue terminate Thermister and Tiltmeter cable to the sensor @around 70m. Conduct #1 communication test (confirm good communication with sensor) then continue lowering down with cable termination.
1:00	2:00	1:00	OTHER	Connect Flatpack (3ea x 1/4"TBG) to 1/8"TBG from sensor carrier. Cut tubing and install coupling.
2:00	3:30	1:30	OTHER	Bind sensor cables and Flatpack with cable tie and SUS band. Apply SUS band on Flatpack. Apply cable ties on sensor cables. Protect sensor cables and Flatpack with rubber sheet.
3:30	15:15	11:45	OTHER	RIH LTBMS completion assembly to 226mBRT. Bind sensor cables with cable tie, Flatpack with SUS band. Protect sensor cables with rubber protectors and apply SUS band over centralizers MU Double plug Float collar. Fill up every 5joint from Float collar. Number of centralizers are changed from four to two from "Run No.7" as per tally. Establish No.3 pressure port on Flatpack. Peel and cut the Flatpack @setting depth 399mbsf. Leave top side tubing open and apply blind plug on bottom side end.
15:15	16:30	1:15	OTHER	Resume run completion assembly from 226 to 260mBRT. Meanwhile rig up swellable packer then check the condition with packer engineer, and terminate thermister cable end to TBG completely by scientist
16:30	18:15	1:45	OTHER	Rearrange moonpool for packer installation and conduct #2 communication test with sensors before installing cables and Flatpack into Swellable packer
18:15	20:15	2:00	OTHER	Tiltmeter, Thermister, Seismometer, Strainmeter: All good
20:15	22:30	2:15	OTHER	Install sensor cables and Flatpack to Swellable packer. 20:15-21:00 Install Strainmeter. 21:00-21:25 Install Tiltmeter. 21:25-21:45 Install Seismometer. 21:45-22:30 Install Flatpack.
22:30	23:30	1:00	OTHER	Conduct #3 communication test with sensors after installing cables and Flatpack into Swellable packer. Tiltmeter, Thermister, Seismometer, Strainmeter: All good
23:30	24:00	0:30	OTHER	Resume run completion assembly from 260mBRT

Time	distance from W/C	sea current	current direction
0:00	24.0 mile	0.2 knot	49 deg
4:00	24.0 mile	0.2 knot	299 deg
8:00	24.0 mile	0.3 knot	338 deg
12:00	24.0 mile	0.1 knot	329 deg
16:00	24.0 mile	0.1 knot	307 deg
20:00	24.0 mile	0.7 knot	302 deg
24:00	24.0 mile	0.3 knot	51 deg

From	To	Hrs	Code	Detail of Operation
0:00	6:00	6:00	OTHER	Continue run completion assembly from 260 to 460mBRT. Bind sensor cables with cable tie, Flatpack with SUS band. Fill up every 5 joint. 0:15 Swellable packer in water.

Bit No.	Size (in)	MFR	Type	IADC Code	S/No.	Nozzles	Depth (mBRT)	Meter-age	Hrs.	WOB (kN)	rpm	Total Rev. (krev)	Inner	Outer	Dull	Loc.	B	G	O.D.	RP
							From	To		Min.	Max.									

Mud Type	Time	Depth (mBRT)	MW	VIS	PV	YV	Gel St. (10", 10')	WL	Cake	pH	Pf	Cf	Sand	Oil	Solid	K+	LGS	MBC	Temp In	Temp Out	n	K
PHG	17:00		1.05	261	61	94	37	68		8.2									21		0.48	7.84

Mud Pump	Time	Depth (mBRT)	MW	VIS	PV	YV	Gel St. (10", 10')	WL	Cake	pH	Pf	Cf	Sand	Oil	Solid	K+	LGS	MBC	Temp In	Temp Out	n	K
PHG	17:00		1.05	261	61	94	37	68		8.2									21		0.48	7.84

No.	Liner Size	SPM	GPM	Press. (MPa)	Ann. Vel. (m/min)
1	6				
2	6				
3					

From	To	Lithology of core

Item	Unit	Received	Used	Stock
Fresh Water	m3	45.5	54.4	298.3
Potable Water	m3	0.0	3.6	300.1
Drill Water	m3	0.0	1.0	2,286.2
Fuel	m3	0.0	39.5	6,880.3
Lube Oil	Ltrs	0.0	0	121,100
Heil Fuel	Ltrs	0.0	0	0.0

Personnel @24:00	Count
CDEX	7
Scientist	12
NOJ Crew	98
NOJ (Other)	1
MWJ	14
ROV	6
NuStar	3
Cementing (Sch)	3
ODI	2
Telinite	1
Franks	4
Swellpacker(Halliburton)	1
Total	152

Item	Received	Used	Stock
Barite (Bulk)			6,000
Kunigel-VO (Bulk)			31,000
Calcium hydroxide			2,680
Caustic soda			2,500
XCD-Polymer			175
Defoamer 30C			160
Telinite GXL			144
Rester			3,700
Treat HS			1,000

Boat Name	Status	Time Departed	Time Arrived
Heisei-maru	Current survey	-	-
Akatsuki	Current survey	-	-

Fit. No.	Time Arrived	Time Departed	Passenger Arr.	Passenger Dept.
1				
2				
3				
4				

Incident	Last Incident	No. LTA
		16

Marine Information @24:00	Value
Heave (m)	0.2
Pitch (deg)	0.2
Roll (deg)	0.1
Vessel Heading (deg)	250
Riser Tension (ton)	-
V.D. Load (Moon)	15436.7
Max Draught (m)	9.00
Thruster (kW)	1,450

Time	Weather	Temp. (degC)	Barometer	Wind	Wave	Current	Visibility
24:00	bc	Air: 17.0, SW: 18.1	1009.7	Speed (m/s): 12.1, Dir. (deg): 264.0, Gust (m/s): 13.3	Height (m): 1.0, Dir. (deg): 160, Period (s): 4.3	Speed(knt): 0.3, Dir. (deg): 51	(km): 22

Today's Schedule : Continue to RIH LTBMS completion. Install sensor cables and Flatpack to CORK head.

Reported by : N.Sakurai / T.Yokoyama
 Approved by : T.Saruhashi