

PROD OPERATIONS DRILLING LOG

Date	Activity	Start Depth	Virgin Depth	Finish Depth	Run Length	Push Length	Recovered Length	Tool ID	Recovery	Start Time	Finish Time	Comments
dd/mm/yyyy	#	mm	mm	mm	mm	mm	mm	#	%	hh:mm:ss	hh:mm:ss	
27/10/2023	Rotary Core	-126	0	901	901	901	440		49	06:35	07:19	RC01, Impreg Bit 6-8
27/10/2023	Rotary Core	901	901	1649	748	748	490		66	07:19	08:17	RC02, Impreg Bit 6-8
27/10/2023	Rotary Core	1649	1649	1980	331	331	470		142	08:17	09:52	RC03, Impreg Bit 6-8
27/10/2023	Rotary Core	1980	1980	2482	502	502	500		100	09:52	11:17	RC04
27/10/2023	Casing	-126	2482	1874	2000					11:17	12:19	
27/10/2023	Wash Bore	1374	2482	2424	1050					12:19	12:42	
27/10/2023	Rotary Core	2482	2482	2776	294	294	420		143	12:42	13:07	RC05, Impreg Bit 6-8
27/10/2023	Rotary Core	2776	2776	3056	280	280	200		71	13:07	13:28	RC06, Impreg Bit 6-8
27/10/2023	Rotary Core	3056	3056	3244	188	188	210		112	13:28	13:51	RC07
27/10/2023	Rotary Core	3244	3244	3409	165	165	160		97	13:51	14:15	RC08
27/10/2023	Rotary Core	3374	3409	3743	334	334	370		111	14:15	14:50	RC09
27/10/2023	Rotary Core	3674	3743	3825	82	82	100		122	14:50	15:17	RC10
27/10/2023	Rotary Core	3774	3825	4366	541	541	460		85	15:17	16:01	RC11
27/10/2023	Rotary Core	4366	4366	4624	258	258	390		151	16:01	16:38	RC12. Borehole terminated due to PROD technical issues. Casing recovered with PROD.

Client: ECORD Science Operator (ESO)	Borehole Date: 27-Oct-2023 to 27-Oct-2023	Location Coordinates: E:158259.5m N:2222038.1m	
Project: IODP Exp 389: Hawaiian Drowned Reefs	Nearby Location: n/a	Nearby Location Coordinates:	
Site: Mahukona	Water Depth: 1241.8m (MSL)	Geodetic Datum / Projection: WGS84 / UTM Zone 5N	
Project No: 16959 RP-A	File Status: Preliminary	Distance to Nearby Location:	