

PROD OPERATIONS DRILLING LOG

Date	Activity	Start Depth	Virgin Depth	Finish Depth	Run Length	Push Length	Recovered Length	Tool ID	Recovery	Start Time	Finish Time	Comments
dd/mm/yyyy	#	mm	mm	mm	mm	mm	mm	#	%	hh:mm:ss	hh:mm:ss	
29/10/2023	Rotary Core	-79	0	1786	1786	1786	560		31	19:42	20:10	RC01
29/10/2023	Rotary Core	821	1786	2496	710	710	620		87	20:10	20:35	RC02
29/10/2023	Casing	-79	2496	1921	2000					20:35	20:58	
29/10/2023	Wash Bore	-79	2496	2471	2550					20:58	21:14	
29/10/2023	Rotary Core	1921	2496	5188	2692	2692	1430		53	21:14	21:57	RC03
29/10/2023	Casing	1921	5188	4671	2750					21:57	22:22	
29/10/2023	Wash Bore	4671	5188	5121	450					22:22	22:42	
29/10/2023	Rotary Core	5188	5188	5564	376	376	290		77	22:42	23:07	RC04
29/10/2023	Rotary Core	5521	5564	6726	1162	1162	890		77	23:07	23:46	RC05
29/10/2023	Rotary Core	6726	6726	7835	1109	1109	600		54	23:46	00:49	RC06
30/10/2023	Rotary Core	7835	7835	10588	2753	2753	1790		65	00:49	02:17	RC07
30/10/2023	Casing	4671	10588	10171	5500					02:17	03:54	
30/10/2023	Wash Bore	10121	10588	10580	459					03:54	04:31	
30/10/2023	Rotary Core	10588	10588	13341	2753	2753	2740		100	04:31	05:48	RC08
30/10/2023	Rotary Core	13341	13341	16090	2749	2749	2800		102	05:48	07:19	RC09
30/10/2023	Rotary Core	16090	16090	17220	1130	1130	1180		104	07:19	08:10	RC10
30/10/2023	Casing	10171	17220	-79	-10250					08:10	08:46	Borehole terminated as per client request.

Client: ECORD Science Operator (ESO)
 Project: IODP Exp 389: Hawaiian Drowned Reefs
 Site: Kawaihae
 Project No: 16959 RP-A

Borehole Date: 29-Oct-2023 to 30-Oct-2023
 Nearby Location: KAW-03Ca
 Water Depth: 144.8m (MSL)
 File Status: Preliminary

Location Coordinates: E:174679.3m N:2191507.3m
 Nearby Location Coordinates: E:174573.0m N:2191589.3m
 Geodetic Datum / Projection: WGS84 / UTM Zone 5N
 Distance to Nearby Location: 134.4m

