

PROD OPERATIONS DRILLING LOG

Date	Activity	Start Depth	Virgin Depth	Finish Depth	Run Length	Push Length	Recovered Length	Tool ID	Recovery	Start Time	Finish Time	Comments
dd/mm/yyyy	#	mm	mm	mm	mm	mm	mm	#	%	hh:mm:ss	hh:mm:ss	
26/09/2023	Rotary Core	-162	0	1850	1850	1850	400		22	12:39	13:17	RC01, Impreg Bit 6-8
26/09/2023	Casing	-162	1850	-162	0					13:17	13:43	
26/09/2023	Wash Bore	-162	1850	1838	2000					13:43	13:52	
26/09/2023	Rotary Core	1850	1850	2493	643	643	120		19	13:52	14:21	RC02, Impreg Bit 6-8
26/09/2023	Rotary Core	2493	2493	5250	2757	2757	220		8	14:21	15:12	RC03, Impreg Bit 8-10
26/09/2023	Casing	1838	5250	4588	2750					15:12	16:13	
26/09/2023	Wash Bore	4038	5250	5240	1202					16:13	16:36	
26/09/2023	Rotary Core	5250	5250	6856	1606	1606	450		28	16:36	17:28	RC04, Impreg Bit 6-8
26/09/2023	Rotary Core	6856	6856	7144	288	288	220		76	17:28	18:00	RC05, Impreg Bit 6-8
26/09/2023	Rotary Core	7144	7144	7408	264	264	430		163	18:00	18:37	RC06, Impreg Bit 6-8
26/09/2023	Casing	4588	7408	7338	2750					18:37	19:12	
26/09/2023	Wash Bore	4588	7408	7338	2750					19:12	19:41	
26/09/2023	Rotary Core	7408	7408	9977	2569	2569	1890		74	19:41	20:34	RC07
26/09/2023	Rotary Core	9977	9977	10836	859	859	890		104	20:34	21:22	RC08
26/09/2023	Casing	7338	10836	10088	2750					21:22	21:55	
26/09/2023	Wash Bore	7338	10836	-162	-7500					21:55	22:33	
26/09/2023	Rotary Core	10836	10836	13449	2613	2613	2130		82	22:33	23:53	RC09.
26/09/2023	Casing	10088	13449	-162	10250					23:53	23:59	Pull casing string. Borehole abandoned due to PROD technical issues.

Client: ECORD Science Operator (ESO)
 Project: IODP Exp 389: Hawaiian Drowned Reefs
 Site: Kawaihae
 Project No: 16959 RP-A

Borehole Date: 26-Sep-2023 to 27-Sep-2023
 Nearby Location: n/a
 Water Depth: 145.6m (MSL)
 File Status: Preliminary

Location Coordinates: E:176072.0m N:2196228.1m
 Nearby Location Coordinates:
 Geodetic Datum / Projection: WGS84 / UTM Zone 5N
 Distance to Nearby Location:

