

1

REPORT DATE : 11/May/2009

mBRT: meter below rotary table

mbsf: : meter below sea floor

TIME BREAKDOWN (00:00 - 06:00 on 11-May) * The data on 00:00 - 06:00 is unofficial

APPROVED BY: T.ABE

Mission No. :CK09-02

REPORT No. :

2

HOLE NAME :		SITE NAME :		Exp. :		319		REPORT DATE :		12/May/2009	
DEPTH : @24:00		mBRT		mbsf		PROGRESS :		Water Depth :		mBRT	
@06:00		mBRT		mbsf		DRILLING/CORING Hrs. :		RT-MSL :		28.3 m	
SUMMARY OF OPERATION		Loading, Prepare for spud				LAST CASING :		x		mbsf	
PRESENT OPERATION @06:00		on 12-May		Loading operation						mBRT: meter below rotary table	
TIME BREAKDOWN (00:00 - 24:00)		on 11-May								mbsf: meter below sea floor	

TIME BREAKDOWN (00:00 - 24:00) On (1 day)				Off (1 day)
From	To	Hrs	Code	DETAIL OF OPERATION
0:00	0:00	0:00	Others	Loading Material. Prepare for spud in
				Loading 20" CSG on AFT pipe rack and 13-3/8" CSG on FWD. Take measurement.
				Loading Wellhead Materials, BHA component, Guide Hone and Mud materials.
				Start mixing mud. Establish 68KL of kill Mud (1.30SG) based on the storage mud for training core.
				Complete overhaul of Drawworks emergency brake cylinders and Eaton 3 plates.
				Change out two sets of spring packs due to plates being out of tolerance port side of Drawworks. Conduct brake test.
				Backload subsea equipment from sack store.
				Troubleshoot on deck crane #4. Change out Knuckle Cylinder control valve.
				Casing Loading was continued with #3 crane over port side.
				Pressure Test on IBOP's in HPS and Rotary Hose (Low 250psi, High 5,000psi).
				Continue with BOP maintenance.
				Derrick elevator has passed inspection and is now back in service for personnel use.
				Two of the Riser tensioner measuring devices have been removed ready for the upgrade

[illegible][illegible]

BHA RECORD / CORE BARREL TYPE

BHA No.	:		Wt. of String (ken)	
	:		P/U Wt. (ken)	
	:		S/O Wt. (ken)	

MUD PROPERTIES

Mud Type	Time	Depth(mBRT)	MW	VIS	PV	YV	Gel St.	WL	Cake	pH	Pf	Cal-	K+	Content			LGS	PPG	MBC	n	K	Temp		
														OR	W	S						In	Out	
6%Pre-Hy (Kill Mud)	9:30		1.30	65	31	32	11 : 18			10.7									0.58	1.72				

SHAKER SCREEN SIZE

#1	10	84	#4	10	84
#2	10	84	#5	10	84
#3	10	84	#6	10	84

MUD PUMPS : 14-P-220

No.	Liner Size	SPM	GPM	Press. (Map)	Ann. Vel. (m/min)
1	6				DC : DP
2	6				
3	6				

3	5
LEAK OFF TEST DATA	

Leak off Test On	
Lopes. @Surface	
Leaked off EMW @shoe	
Ruptured EMW @shoe	

BOP TESTS

Last Test On	2007.12.22
Annular BOPs To	
Ram BOPs To	

GEOLOGIC INFORMATION

From	To	Lithology

			MATERIALS STOCK on BOARD @24:00
--	--	--	---------------------------------

Item		RECEIVED	USED	STOCK
Fresh Water	m3	149	57	304
Potable Water	m3	38	6	306
Drill Water	m3	0	54	2115
Fuel	m3	0	21.5	7432.5
Lube, Oil	Ltrs	0	500	101400
Heli Fuel	Ltrs	0	0	0
Cement "G"	ton	0	0	0
Cement "DEEP CRETE"	ton	0	0	73
Cement "LWC"	ton	0	0	187

WEATHER INFORMATION

Time	Weather	Temp. (degC)		Barometer (hPa)	WIND			WAVE			CURRENT		VISIBILITY (km)
		Air	SW		Speed(m/s)	Dir. (deg)	Gust (m/s)	Height(m)	Dir. (deg)	Period (s)	Speed(m/s)	Dir. (deg)	
24:00	bc	18	20.4	1013.7	2.9	280	3.1	0.1	300	12.3	-	-	20

TODAY'S SCHEDULE : Loading Operation, Leave port @ 17:00

DRLG CUTTINGS/WASTE MUD TREATMENT UNIT

Daily		Total	Eff.	Daily		Total
Process Vol.	Concentrated			Generated Vol.	Distilled Water	
	Solidification				Sludge	

Mud Gas

Base (%)	Max. (%)	Depth (m)
Trip		
Gas		
Conn.		
Gas		

ICE

KICK TOLERANCE

Max. Allow CSG Press.	
Kick Tolerance	

PERSONNEL @24:00

	CDEX	5
	MQJ Crew	86
	MQJ(Other)	4
	MWJ	14
	Scientist	1
	Sub Con.	
	Schlumberger	10
	Mud Logging	4
	MI-Swaco	0
	ROV	6
	Telnite	2
	Coring	0
	Vetco Gray	1
	Core IRM	3
	Vendors	6
	Others	0
	Total	142

		MUD MATERIALS on BOARD @24:00hrs
--	--	----------------------------------

Item	RECEIVED	USED	STOCK
Bartite (Bulk)	0	20700	204.300
Kingie-VO (Bulk)	0	0	86.000
NaOH	0	25	4.700
Lime	0	0	3.800
Soda Ash	0	0	0
Tel-Polymer(H)	0	0	2.560
Tel-Polymer(L)	0	0	8.960
Tel-Polymer DX	0	0	12.800
XCD-Polymer	0	125	1.275
Xian-Vie	0	0	0
NaCl (Bag)	0	0	30.000
KCl (Bag)	0	0	0
Clean Lube (L)	0	0	0
Clean Lube	0	0	10.400
Tel-Clean	0	0	0
Tel-DD	0	0	0
Aster (S)	0	0	0
Lignite NC	0	0	0
Bi-Carbonate	0	0	0
Temite GXL	0	0	90
Speeder (P)	0	0	0
Speeder (X)	0	0	0
EZ Spot	0	0	0
Deformer No.30C	0	0	224
EZ Drill	0	0	0

BOAT INFORMATION

Boat Name	Status	Time	
		Arrived	Departed

HELICOPTER INFORMATION	
------------------------	--

Fit. No.	Time		Passenger	
	Arrived	Departed	Are.	Dept.
1				
2				
3				
4				
5				

SAFETY (HSE)

INCIDENT	LAST INCIDENT	NO LTA
LTA	2008.2.01	

REMARKS

Conduct emergency drill @ 10:00

MARINE INFORMATION @24:00

Heave (m)	
Pitch (deg)	
Roll (deg)	
Vessel Heading (deg)	15
Drift (m)	
Riser Tension (Moon)	
V.D. Load (Moon)	15,149.2
Max Draught (m)	8.90
Thruster (kW)	

REPORTED BY : Y.Kawano

APPROVED BY: T.ABE

Chikyu DAILY MORNING REPORT

Mission No. :CK09-02

REPORT No. :

5

HOLE NAME :

SITE NAME :

Exp. :

319

REPORT DATE : 15/May/2009

DEPTH : @24:00 mBRT mbsf PROGRESS : Water Depth : mBRT RT-MSL : 28.3 m SINCE MOVE : 3
@06:00 mBRT mbsf DRILLING/CORING Hrs. : hrs LAST CASING : x mbsf

SUMMARY OF OPERATION

PRESENT OPERATION @06:00 on 15-May

Sea bed survey

Troubleshoot ROV umbilical cable

mBRT: meter below rotary table

TIME BREAKDOWN (00:00 - 24:00 on 14-May)

mbsf: : meter below sea floor

From	To	Hrs	Code	DETAIL of OPERATION
0:00	2:30	2:30	Surv	Commenced depth survey on Route B.
2:30	4:45	2:15	Other(N)	ROV manipulator hit an abandoned material (rope) and break away from the same.
				Retrieve ROV to surface and confirm no debris on ROV, no wrapping up of umbilical cable on the string.
4:45	5:45	1:00	Other(N)	Confirm ROV compass functions correctly.
5:45	6:15	0:30	Other(N)	Resume sea bed survey to Point C
6:15	11:45	5:30	Surv	Arrived at Point C and stop vessel for changing course on Route C.
				Depth calibration ROV and String.
				Tag sea bed @ 2083.1mBRT(2054.8mWD) with string. ROV depth reading seabed:2061mWD
				Altimeter reading is 11m at 20m off bottom (drill pipe measurement)
				Checked altimeter reading with drill string from seabed to 25m off bottom by 5m. Reviewed past results and checked same.
13:30	14:30	1:00	Surv	Stop vessel and conduct depth calibration 400m away from Point C to check ROV Altimeter accuracy.
14:30	22:15	7:45	Surv	Resume sea bed survey to Point C
				Investigate error of ROV altimeter reading. Find out correction factor for altimeter reading should be 1.67 for all the past site.
22:15	23:15	1:00	Surv	Arrive at Location D @22:15
				Tag sea bed @ 2072.5mBRT(2044.2mWD) with string. ROV depth reading seabed:2049mWD (Difference: 4.8m)
				Confirm Altimeter correction factor is still 1.67.
23:15	0:00	0:45	Transit	Retrieve ROV and back on deck @ 23:15
				Revised survey results after ROV altimeter recalibration
				Route A: Avg. 2048mWD, Max.2038mWD, Min.2051mWD
				Current: Avg. 1knot, Min. 0.8knots, Max 1.2knots Avg. Direction 291-317deg.
				Route B: Avg. 2058mWD, Min.2048mWD, Max.2063mWD
				Current: Avg. 1.4knot, Min. 0.6knots, Max 1.9knots Avg. Direction 283-309deg.
				Route C: Avg. 2049mWD, Max.2045mWD, Min.2054mWD
				Current: Avg. 0.7knot, Min. 0.3knots, Max 1.5knots Avg. Direction 210-314deg.

TIME BREAKDOWN (00:00 - 06:00 on 15-May) * The data on 00:00 - 06:00 is unofficial.

From	To	Hrs	Code	DETAIL of OPERATION
0:00	0:15	0:15	Transit	Resume changing vessel heading to Location E
0:15	4:00	3:45	Transit	Transit to Location E in DP mode at 1.6knot hanging drill string @2008m
4:00	4:30	0:30	Transit	Change vessel heading to Location C
4:30	5:45	1:15	Other(N)	Dive ROV to 2000mMSL (ROV reading)
5:45	6:00	0:15	Other(N)	Troubleshoot ROV umbilical cable. Ongoing
				Observe broken strand of armored cable has nested into the A frame turn down sheave.

DAILY BIT RECORD

BIT No.	SIZE (in)	MFR	TYPE	IADC CODE	S/No.	Nozzles	DEPTH (mBRT)		METER-AGE	Hrs.	WOB(ken)		RPM		TREEV. (ken)	CONDITION							
							From	To			Min.	Max.	Min.	Max.		Inner	Outer	Dull	Loc.	B	G	O.D.	RP

BHA RECORD / CORE BARREL TYPE

BHA No. :		STRING Wt. : @	mBRT
:		Wt. of String (ken)	
:		P/U Wt. (ken)	
:		S/O Wt. (ken)	

MUD PROPERTIES

Mud Type	Time	Depth(mBRT)	MW	VIS	PV	YV	Gel St.	WL	Cake	pH	Pf	Cal-	K+	Content	LGS	PPG	MBC	n	K	Temp
														Oil	W	S				In
																				Out

SHAKER SCREEN SIZE

#1	10	84	#4	10	84
#2	10	84	#5	10	84
#3	10	84	#6	10	84

DRLG CUTTINGS/WASTE MUD TREATMENT UNIT

Process Vol.	Concentrated	Daily	Total	Eff.	Generated Vol.	Distilled Water	Daily	Total
	Solidification				Sludge			

MUD PUMPS : 14-P-220

No.	Liner Size	SPM	GPM	Press. (Map)	Ann. Vel. (m/min)	DC : DP
1	6					
2	6					
3	6					

LEAK OFF TEST DATA

Leak off Test On	
Lopes. @Surface	
Leaked off EMW @shoe	
Ruptured EMW @shoe	

BOP TESTS

Last Test On	2007.12.22
Annular BOPs To	
Ram BOPs To	

GEOLOGIC INFORMATION

From	To	Litho logy

MATERIALS STOCK ON BOARD @24:00

Item	RECEIVED	USED	STOCK
Fresh Water m3	118	76	289
Potable Water m3	0	4	296
Drill Water m3	0	115	1,545
Fuel m3	0	47	7,314.8
Lube Oil Ltrs	0	0	98,800
Heli Fuel Ltrs	0	0	0
Cement "G" ton	0	0	0
Cement "DEEP CRETE" ton	0	0	73
Cement "LWC" ton	0	0	187

WEATHER INFORMATION

Time	Weather	Temp. (degC)		Barometer (hPa)	WIND			WAVE			CURRENT		VISIBILITY (km)
		Air	SW		Speed(m/s)	Dir. (deg)	Gust (m/s)	Height(m)	Dir. (deg)	Period (s)	Speed(m/s)	Dir. (deg)	
24:00	bc	18	20.5	1014	11.5	10	12.3	1.2	30	5.4	0.7	324	20

TODAY'S SCHEDULE : Repair ROV, POOH

PERSONNEL @24:00

CDEX	5
MQJ Crew	87
MQJ(Other)	3
MWJ	14
Scientist	1
Sub Con.	
Schlumberger	10
Mud Logging	0
Mi-Swaco	0
ROV	6
Telnte	2
Coring	
Vetco Gray	1
NOV	4
Core IRM	3
Vendors	4
Others	0
Total	140

MUD MATERIALS ON BOARD @24:00hrs

Item	RECEIVED	USED	STOCK
Barite (Bulk)	0	3,980	128,500
Kingie-VO (Bulk)	0	20,500	12,770
NaOH	0	50	4,600
Lime	0	0	3,800
Soda Ash	0	0	0
Tel-Polymer(H)	0	0	2,560
Tel-Polymer(L)	0	0	8,960
Tel-Polymer DX	0	0	12,800
XCD-Polymer	0	150	1,000
Xian-Vis	0	0	0
NaCl (Bag)	0	0	24,000
KCL (Bag)	0	0	0
Clean Lube (L)	0	0	0
Clean Lube	0	0	10,400
Tel-Clean	0	0	0
Tel-DD	0	0	0
Aster (S)	0	0	0
Lignite NC	0	0	0
Bi-Carbonate	0	0	0
Telnte tXL	0	0	90
Speeder (P)	0	0	0
Speeder (X)	0	0	0
EZ Spot	0	0	0
Defranner No.30C	0	0	224
EZ Drill	0	0	0

BOAT INFORMATION

Boat Name	Status	Time Arrived	Time Departed
KAIKO	Shingyu Port		20:00
KAIKO	Chikyu	6:00	

HELICOPTER INFORMATION

Fit. No.	Time		Passenger	
	Arrived	Departed	Air.	Dept.
1	9:10	9:18	8	8
2	11:10	11:19	8	8
3				
4				
5				

SAFETY (HSE)

INCIDENT	LAST INCIDENT	NO LTA
	2008.2.01	

REMARKS

MARINE INFORMATION @24:00

Heave (m)	0.2
Pitch (deg)	0.3
Roll (deg)	0.2
Vessel Heading (deg)	20
Drift (m)	0.9
Riser Tension (Moon)	
V.D. Load (Moon)	14,825.4
Max Draught (m)	9.20
Thruster (kW)	4,080

REPORTED BY : Y.Kawano

APPROVED BY : TABE

6

mBRT: meter below rotary table

REPORTED BY : T.Saruhashi / D.Ikenomoto
APPROVED BY : I. Sawada

8

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	2:00	2:00	Other	Deployed No.4 transponder. Found single strand parted at 280mWD during ROV recovery at 2:00 AM.
2:00	3:15	1:15	Other	Recovered ROV with checking umbilical cable.
3:15	4:30	1:15	Other	Conducted TBRA and payout 280m of umbilical on deck for repair.
4:30	10:45	6:15	Other	Launched ROV with 4 transponders. Deployed transponders (No.5 6:18, No.6 7:08, No.7 8:14, No.8 9:11).
				0:00 3:15 MU 36" X-O joint and intermediate joint, and painted 1m mark on XO joint.
				3:15 4:30 Painted 1m on 36" intermediate joint under DP in fixed mode (Current 0.8knots (280deg)
				4:30 6:00 Skid Mud mat/GRA to well center mark 1m line on 36" intermediate joint under DP in fix mode.
10:45	11:30	0:45	Other	Recovered ROV. Launched ROV with 2transponders.
11:30	16:00	4:30	Other	Deployed transponders (No.9 12:37, No.10 14:06). Recovered ROV.
16:00	21:30	5:30	Other	Calibrated 2set of transponder arrays above NT2-11B site position.
21:30	23:15	1:45	Other	Moved Vessel upsteam of current (East) 5mile.
23:15	0:00	0:45	Other	
				Meanwhile Drill Crew carry out weekly and monthly PM checks.
				Conduct TBRA and Change out carriage on the Auxiliary casing tong.

TIME BREAKDOWN (00:00 - 06:00 on 18-May) * The data on 00:00 - 06:00 is unofficial

[illegible]

DAILY BIT RECORD

[illegible]

BHA RECORD / CORE BARREL TYPE

BHA No.	No.1	26"Bit x 9-5/8" Mud Motor x Float sub x Spacer Sub x ARC8 with APWD x Telescope MWD x 25-15/16" Stab x 8-1/2" NMDC (1) x 26" Stab x 8-1/2" DC (2)	Wt of String (ken)	
:	:	x 36" DATX 8-1/2" D.C. (6) 7-3/4" Mechanical Jar x 8-1/2" DC (5) x X-Q x 5-1/2" DP (S-150)	P/U Wt. (ken)	
:	:		S/O Wt. (ken)	

MUD PROPERTIES

[illegible]

SHAKER SCREEN SIZE

#1	10	84	#4	10	84
#2	10	84	#5	10	84
#3	10	84	#6	10	84

[illegible]

Daily		Total	Eff.	Daily		Total
Process Vol.	Concentrated			Generated Vol.	Distilled Water	
	Solidification				Sludge	

MUD PUMPS : 14-P-220

No.	Liner Size	SPM	GPM	Press. (Map)	Ann. Vel. (m/min)
1	6				DC : DP
2	6				
3	6				

Mud Gas

Base (%)	Max. (%)	Depth (m)
Trip Gas		
Conn. Gas		

3	6
---	---

LEAK OFF TEST DATA

LEAK OFF TEST DATA	
Leak off Test On	
Lopes. @Surface	
Leaked off EMW @shoe	
Ruptured EMW @shoe	

BOP TESTS

Last Test On	
Annular BOPs To	
Ram BOPs To	

KICK TOLERANCE

Max. Allow CSG Press.	
Kick Tolerance	

PERSONNEL @24:00

CDEX	5
MQJ Crew	87
MQJ(Other)	1
MWJ	14
Scientist	1
Sub Con.	
Schlumberger	8
Mud Logging	0
MI-Swaco	0
ROV	6
Telrite	2
Coring	0
Vetco Gray	1
NOV	2
Core IRM	3
Vendors	0
Others	3
Total	131

GEOLOGIC INFORMATION

From	To	Lithology

MATERIALS STOCK on BOARD @24:00

Item		RECEIVED	USED	STOCK
Fresh Water	m3	111	64	312
Potable Water	m3	0	7	265
Drill Water	m3	0	66	1,600
Fuel	m3	0	43.5	7,181.2
Lube, Oil	Ltrs	0	2000	96,800
Heli Fuel	Ltrs	0	0	0
Cement "G"	ton	0	0	0
Cement "DEEP CRETE"	ton	0	0	73
Cement "LWC"	ton	0	0	187

WEATHER INFORMATION

Time	Weather	Temp. (degC)		Barometer (hPa)	WIND			WAVE			CURRENT		VISIBILITY (km)
		Air	SW		Speed(m/s)	Dir. (deg)	Gust (m/s)	Height(m)	Dir. (deg)	Period (s)	Speed(m/s)	Dir. (deg)	
24:00	bc	22	20.2	1004	16.1	240	18.2	2.7	230	6.9	0.6	205	18

TODAY'S SCHEDULE : RIH with 36" Conductor Jetting Assembly

MUD MATERIALS on BOARD @24:00hrs

Item	RECEIVED	USED	STOCK
Barite (Bulk)	0	0	128.500
Kingie-VO (Bulk)	0	7.770	5.000
NaOH	0	0	4.350
Lime	0	0	3.500
Soda Ash	0	0	0
Tel-Polymer(H)	0	0	2.560
Tel-Polymer(L)	0	0	8.960
Tel-Polymer DX	0	0	12.800
XCD-Polymer	0	0	1.000
Xian-Yie	0	0	0
NaCl (Bag)	0	0	24.000
KCl (Bag)	0	0	12.000
Clean Lube (L)	0	0	0
Clean Lube	0	0	10.400
Tel-Clean	0	0	0
Tel-DD	0	0	0
Aster (S)	0	0	0
Lignite NC	0	0	0
Bi-Carbonate	0	0	0
Teinite GXL	0	0	90
Speeder (P)	0	0	0
Speeder (X)	0	0	0
EZ Spot	0	0	0
Deformer No.30C	0	0	224
EZ Drill	0	0	0

BOAT INFORMATION

Boat Name	Status	Time	
		Arrived	Departed
KAIKO	Chikyu		
Heisei Maru	Shigu		11:4

HELICOPTER INFORMATION

Fit. No.	Time		Passenger	
	Arrived	Departed	Are.	Dept.
1				
2				
3				
4				
5				

SAFETY (HSE)

INCIDENT	LAST INCIDENT	NO LTA
LTA	2008.2.01	

REMARKS

REMARKS

MARINE INFORMATION @24:00		
Heave (m)		0.5
Pitch (deg)		0.8
Roll (deg)		0.7
Vessel Heading (deg)		230
Drift (m)		0.3
Riser Tension (Moon)		
V.D. Load (Moon)		14,867.3
Max Draught (m)		9.20
Thruster (kW)		900

REPORTED BY : T.Sanhashi / D.Ikenomoto

APPROVED BY: I. Savadogo

Chikyuu DAILY MORNING REPORT

Mission No. :CK09-02

REPORT No. :

9

HOLE NAME :

SITE NAME :

NT2-11B

Exp. :

319

REPORT DATE :

19/May/2009

DEPTH : @24:00 mBRT
@06:00 mBRTmbf
mbf

PROGRESS :

Water Depth : mBRT

RT-MSL : 28.3 m

SINCE MOVE : 7

DRILLING/CORING Hrs. : hrs

LAST CASING : x

mbf

SUMMARY OF OPERATION

PRESENT OPERATION @06:00 on

Run 36"Conductors / ROV troubleshooting

Terminating tetherline on ROV.

mBRT: meter below rotary table

mbf: : meter below sea floor

TIME BREAKDOWN (00:00 - 24:00 on

19-May

on

18-May

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	1:30	1:30	CSG	Conduct TBRA and PU/MU 36" intermediate joint
1:30	2:00	0:30	CSG	Rig down 36" RC-2HCX handling tool and change out elevator inserts to 5-1/2" S-150 DP inserts.
2:00	2:15	0:15	CSG	Attempt to PU 36" housing without success with 6m handling pup joint due to bending moment. Change crane to double fall.
2:15	4:15	0:45	CSG	PU & MU 36" housing and installed 4 anti-rotation key on housing joint and intermediate joint below.
4:15	5:15	1:00	CSG	Install adaptor ring and master bushing in rotary. MU a stand top drive and lower down 36" housing joint on GRA/Mudmatt to lands out.
5:15	6:00	0:45	CSG	Release DAT with 2-1/2 turns to right and racked back in derrick. Lay down DAT.
6:00	6:30	0:30	Other	Clear rig floor of excess handling equipment.
6:30	7:00	0:30	CSG	PU 26" BHA & RIH from surface to 15mbt.
7:00	7:15	0:15	Other	MWD Engineer Plugged in & verified tools.
7:15	8:45	1:30	CSG	Continue to RIH with 26" BHA from 15mbt to 57mbt. Velco Engineer performs pre-deployment check on DAT.
8:45	9:00	0:15	CSG	Continue to RIH to 77m, landed DAT on GRA/Mudmatt.
9:00	9:30	0:30	CSG	Engage DAT as per Velco Engineer instructions. (2-1/2 turns to left with 11kN friction torque, final torque 18kN)
9:30	10:30	1:00	Other	Launch ROV & Observed bit. casing shoe slick out (4" OK) meanwhile stopped 2S 2P thruster for ROV research)
				PU 36" WH & latch GRA w/Compression ring. Mudmat does not engage in WH latch ring. Attempt to apply weight on latch ring, no go.
				Treat Compression ring, lower conductor until partially engages, continue to set down weight until latch ring fully engaged.
				Confirm Bull's eye readings. Bull's eye reading No.2: 0.0deg. / Bull's eye reading No.3: 0deg.
10:30	10:45	0:15	CSG	PIU string w/ Conductor. GRA. Mudmatt off working cart and skid working cart.
10:45	15:15	4:30	CSG	Run 36" Conductor w/26"jetting BHA and 5-1/2" Drillpipe from 173m to 1046mBRT. Commence drifft to site at 500mBRT w/0.5-1.0knots
15:15	16:00	0:45	Other	Find loose finger on finger board and repaired. Meanwhile install and test Schlumberger geolograph line.
16:00	18:30	2:30	CSG	Continued to RIH to 1968mBRT. ROV launches at bit depth 1500mBRT at 17:00
18:30	19:00	0:30	CSG	Set up CMC and break circulation.
19:00	20:00	1:00	CSG	Continued to RIH from 1968m to 2045m. Vessel reaches the location NT2-11.
20:00	20:45	0:45	CSG	Continued to RIH from 2045m to seabed (2082m:unofficial WD).
20:45	21:30	0:45	Other	Bull's eye No.2 0.75deg (dir. 225deg) / No.3 0deg. Confirm location by ROV with co-chief scientist/EPM/Geologist. Find ROV camera failure.
21:30	0:00	2:30	Other(N)	Recovered ROV and repair camera. POOH Conductor to 2043m and waited for ROV repair.

TIME BREAKDOWN (00:00 - 06:00 on 19-May) * The data on 00:00 - 06:00 is unofficial.

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	6:00		Other(N)	Cut and reterminate tether line of ROV.
				Conducting maintenance and PM checks. Loaded materials from KAICO.

DAILY BIT RECORD

BIT No.	SIZE (in)	MFR	TYPE	IADC CODE	S.No.	Nozzles	DEPTH (mBRT)	METER-AGE	Hrs.	WOB(ken)	RPM	TREEV.	CONDITION
1	26	TIX	SS-MZC	111	66937-T	3x24, 1x24	From To			Min. Max.	Min. Max.	(kern)	Inner Outer Dull Loc. B G O.D. RP

BHA RECORD / CORE BARREL TYPE

BHA No.	No.1	26"Bit x9-5/8" Mud Motor x Float sub x Spacer Sub x ARC8 with APWD x Telescope MWD x 25-15/16" Stab x 8-1/2"NMD C ① x 26"Stab x 8-1/2"DC ②	STRING Wt. : @ 3042 mBRT
		x 36"DAT x 8-1/2"DC ③ 7-3/4"Mechanical Jar x 8-1/2"DC ⑤ x X-O x 5-1/2"DP(S-150)	Wt. of String (kN) incl HPS 2540
			PIU Wt. (kN) incl HPS
			S/O Wt. (kN) incl HPS
			Wt of Top Drive+1B(kN) 700
			Wt BHA below Jar+(kN) 915

MUD PROPERTIES

Mud Type	Time	Depth (mBRT)	MW	VIS	PV	YV	Gel St.	WL	Cake	pH	PI	Cal-	K+	Content	LGS	PPG	MBC	n	K	Pre-hy / SW gel (m3)
																				Mixed 134.7

SHAKER SCREEN SIZE

#1	10	64	#4	10	64
#2	10	64	#5	10	64
#3	10	64	#6	10	64

MUD PUMPS : 14-P-220

No.	Liner Size	SPM	GPM	Press. (Map)	Antr. Vel. (m/min)
1	6				DC : DP
2	6				
3	6				

LEAK OFF TEST DATA

Leak off Test On	
Lopes @Surface	
Leaked off EMW @shoe	
Ruptured EMW @shoe	

BOP TESTS

Last Test On	
Annular BOPs To	
Ram BOPs To	

GEOLOGIC INFORMATION

From	To	Litho logy

MATERIALS STOCK ON BOARD @24:00

Item	RECEIVED	USED	STOCK
Fresh Water m3	30	68	274
Potable Water m3	0	4	261
Drill Water m3	80	0	1,680
Fuel m3	0	43.6	7,137.6
Lube Oil Ltrs	0	0	96,800
Hell Fuel Ltrs	0	0	0
Cement "G" ton	0	0	0
Cement "DEEP CRETE" ton	0	0	73
Cement "LWC" ton	0	0	187

WEATHER INFORMATION

Time	Weather	Temp. (degC)	Barometer (hPa)	WIND	WAVE	CURRENT	VISIBILITY
24:00	bc	20	1010.7	Speed(m/s) : Dir. (deg) : Gust (m/s)	Height(m) : Dir. (deg) : Period (s)	Speed(m/s) : Dir. (deg)	(km)
		18.8		11.7 : 242 : 13.2	1.3 : 220 : 6	0.6 : 272	20

TODAY'S SCHEDULE : Jetting 36" Conductor / Drillhead 26" Hole

DRLG CUTTINGS/WASTE MUD TREATMENT UNIT

Process	Concentrated	Daily	Total	Eff.	Generated Vol.	Distilled Water	Daily	Total
Vol.						Sludge		
Solidification								

Mud Gas

Base (%)	Max. (%)	Depth (m)
Trip		
Gas		
Conn.		
Gas		

PERSONNEL @24:00

CDEX	5
MOJ Crew	87
MOJ(Other)	1
MWJ	14
Scientist	1
Sub Con.	
Schlumberger	6
Mud Logging	0
Mi-Swaco	0
ROV	6
Telinite	2
Coring	0
Velco Gray	1
NOV	2
Core IRM	3
Vendors	0
Others	3
Total	131

MUD MATERIALS ON BOARD @24:00hrs

Item	RECEIVED	USED	STOCK
Barite (Bulk)	0	0	128,500
Kingie-VO (Bulk)	500	500	5,000
NaOH	0	0	4,350
Lime	0	0	3,550
Soda Ash	0	0	0
Yel-Polymer(H)	0	0	2,560
Yel-Polymer(L)	0	0	8,960
Yel-Polymer BX	0	0	12,800
XCD-Polymer	0	0	1,000
Xian-Vis	0	0	0
NaCl (Bag)	0	0	24,000
KCL (Bag)	0	0	12,000
Clean Lube (L)	0	0	0
Clean Lube	0	0	10,400
Yel-Clean	0	0	0
Yel-DD	0	0	0
Aster (S)	0	0	0
Lignite NC	0	0	0
Bi-Carbonate	0	0	0
Telinite GXL	0	0	90
Speeder (P)	0	0	0
Speeder (X)	0	0	0
EZ Spot	0	0	0
Deformer No.30C	0	0	224
EZ Drill	0	0	0

BOAT INFORMATION

Boat Name	Status	Time
KAICO	Shingyu	Arrived : Departed : 5.00
Heisei Maru	Chikyuu	8.20

HELICOPTER INFORMATION

Flt. No.	Time	Passenger
	Arrived : Departed	Arr. : Depl.
1		
2		
3		
4		
5		

SAFETY (HSE)

INCIDENT	LAST INCIDENT	NO LTA
LTA	2008.2.01	

REMARKS

--	--	--

MARINE INFORMATION @24:00

Heave (m)	0.4
Pitch (deg)	0.3
Roll (deg)	0.1
Vessel Heading (deg)	250
Drift (m)	0.1
Riser Tension (Moon)	-
V.D. Load (Moon)	15,065.7
Max Draught (m)	9.20
Thruster (kW)	695
No. of transponders	10

REPORTED BY : T.Sarunashi / D.Ikenomoto

APPROVED BY : T. Sawada

Chikyu DAILY MORNING REPORT

Mission No. :CK09-02

REPORT No. :

10

HOLE NAME : C0009A

SITE NAME :

NT2-11B

Exp. :

319

REPORT DATE : 20/May/2009

DEPTH : @24:00 2,136.8 mBRT

54.5 mbsf

PROGRESS :

Water Depth : 2,082.3 mBRT

RT-MSL : 28.3 m

SINCE MOVE : 8

@06:00 2,136.8 mBRT

54.5 mbsf

DRILLING/CORING Hrs. : 8:00 hrs

LAST CASING : 36" x 54.5 mbsf

SUMMARY OF OPERATION

PRESENT OPERATION @06:00 on

20-May

Diving ROV into wellhead to install anti-rotation key

mBRT: meter below rotary table

TIME BREAKDOWN (00:00 - 24:00 on

19-May

)

ROV troubleshooting / Spud in / Jetting 36" Conductor

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	6:00	6:00	Other(N)	Trouble shoot ROV. Cut and reterminate tether line of ROV.
6:00	7:45	1:45	Other(N)	Conducting maintenance and PM checks. Load materials from KAICO.
7:45	8:30	0:45	CSG	Check ROV system. Launch ROV.
8:30	9:00	0:30	CSG	Conduct TBRA and RIH with Conductor/BHA from 2037m to 2080m.
9:00	9:30	0:30	CSG	Confirm Well position and bullseye's slope indicator by ROV. (No 2.0.5" No 3.0") Water Depth 2082mBRT.(Unofficial).
9:30	17:30	8:00	CSG	Break circ w/10spm @ 5Mpa. Spud in & Jet in 3m. Confirm bullseyes by ROV. (same)
				Continue to jet 36" Conductor from 2085.3m to 2136.8mBRT
				Sweep Hi-vis mud 10m3 every single joint as per program.
				Jetting parameter :
				WOB : 0 - 350kN as Schlumberger engineer
				Work pipe 2.3m/every 2m
				Pump rate : 50-1100GPM 24.2~25.2Mpa
				While connect 1stands, check bullseye & DAT in GRA
				Observe DAT 1/4 turn right, so monitor DATand string by ROV. (No problem)
17:30	19:30	2:00	Other	Soak 36" Conductor. (Hook load 2370kN)
				Meanwhile, Repair W/L guide roller.
19:30	22:30	3:00	Other	Continue to soaking whilst fixing the problem of drilling line stabiliser sheave.
22:30	23:00	0:30	CSG(N)	Attempt to slack off to neutral weight (2370kN to 1770kN).
23:00	0:00	1:00	CSG(N)	Shear top connection of 36" DAT (6.58"reg) due to excessive slack-off and bending of pipe above DAT
				Recover ROV to surface.

TIME BREAKDOWN (00:00 - 06:00 on 20-May) * The data on 00:00 - 06:00 is unofficial.

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	3:00	3:00	CSG(N)	Continue to recover ROV to surface. Meanwhile management discuss forward plan.
3:00	4:30	1:30	CSG(N)	Prepare modified Velco antirotation key for ROV installation. ROV secured anti-rotation key on manipulator arm.
4:30	6:00	1:30	CSG(N)	Launch ROV and dive to wellhead to insert anti rotation key on 36" DAT

DAILY BIT RECORD

BIT No.	SIZE (in)	MFR	TYPE	IADC CODE	S.No.	Nozzles	DEPTH (mBRT)	METER-AGE	Hrs.	WOB(ken)	RPM	TREEV. (ken)	CONDITION
1	26	TIX	SS-MZC	111	65937-T	3x24, 1x24	From To			Min. Max.	Min. Max.		Inner Outer Dull Loc. B G O.D. RP

BHA RECORD / CORE BARREL TYPE

BHA No.	No.1	26"Bit x 9.5/8" Mud Motor x Float sub x Spacer Sub x ARC8 with APWD x Telescope MWD x 25-15/16" Stab x 8-1/2"NMDCC ① x 26"Stab x 8-1/2"DC ②	STRING Wt. @ 3042 mBRT
		x 36"DATx 8-1/2"DC ③ 7-3/4"Mechanical Jar x 8-1/2"DC ⑤ x X-O x 5-1/2"DPIS-150	Wt. of String (kN) incl HPS 2540
			PIU Wt. (kN) incl HPS
			S/O Wt. (kN) incl HPS
			Wt of Top Drive+TB(kN) 700
			Wt BHA below Jar (kN) 915

MUD PROPERTIES

Mud Type	Time	Depth (mBRT)	MW	VIS	PV	YV	Gel St.	WL	Cake	pH	Pf	Cal-	K+	Content	LGS	PPG	MBC	n	K	Temp	Pre-hy / SW gel (m3)
																					Mixed 105.5

SHAKER SCREEN SIZE

#1	10	84	#4	10	84
#2	10	84	#5	10	84
#3	10	84	#6	10	84

DRUG CUTTINGS/WASTE MUD TREATMENT UNIT

Process	Concentrated	Daily	Total	Eff.	Generated Vol.	Distilled Water	Daily	Total
Vol.						Sludge		

MUD PUMPS : 14-P-220

No.	Liner Size	SPM	GPM	Press. (Map)	Ann. Vel. (m/min)	DC : DP
1	6					
2	6					
3	6					

LEAK OFF TEST DATA

Leak off Test On	
Lopes @Surface	
Leaked off EMW @shoe	
Ruptured EMW @shoe	

BOP TESTS

Last Test On	
Annular BOPs To	
Ram BOPs To	

GEOLOGIC INFORMATION

From	To	Litho logy

MATERIALS STOCK ON BOARD @24:00

Item	RECEIVED	USED	STOCK
Fresh Water m3	0	63	211
Potable Water m3	0	4	257
Drill Water m3	111	0	1,791
Fuel m3	0	45.7	7,091.9
Lube, Oil Ltrs	0	0	96,800
Heli Fuel Ltrs	0	0	0
Cement "G" ton	0	0	0
Cement "DEEP CRETE" ton	0	0	73
Cement "LWC" ton	0	0	187

WEATHER INFORMATION

Time	Weather	Temp. (degC)	Barometer	WIND	WAVE	CURRENT	VISIBILITY
24:00	bc	Air : 19.5 : SW : 20.2	(hPa) 1012.6	Speed(m/s) : 6.9 : Dir. (deg) : 270 : Gust (m/s) : 7.3	Height(m) : 0.8 : Dir. (deg) : 230 : Period (s) : 6.6	Speed(m/s) : 0.5 : Dir. (deg) : 303	(km) 20

TODAY'S SCHEDULE : Set antrotation key in wellhead and attempt to recover 26"BHA

REPORTED BY : T.Saruhashi / D.Ikenomoto

APPROVED BY : I. Sawada

11

REPORTED BY : T.Saruhashi / D.Ikenomoto
APPROVED BY : I. Sawada

REPORT I

REPORT DA

Trouble shoot damaged BHA above DAT / ROV operation / POOH string above DAT.

22-May : POOH to Surface

on **21-May**) mbsf: : meter l

TIME BREAKDOWN (00:00 - 06:00 on 22-May) * The data on 00:00 - 06:00 is unofficial.

CORD	
------	--

BHA RECORD / CORE BARREL TYPE

STRINC
Wt. of S
P/U Wt.
S/O Wt.
Wt of Tc

Wt BHA
Ter
In

DRLG CUTTINGS/WASTE MUD TREATMENT UNIT

Total

Mud Gas		
Base (%)	Max. (%)	Depth (m)
Trip Gas		
Conn. Gas		

(unit: kg)

SAFETY (HSE)

KICK TOLERANCE

PERSONNEL @24:00	
CDEX	6
MQJ Crew	89
MQJ(Other)	
MWJ	14
Scientist	1
Sub Con.	
Schlumberger	6
Mud Logging	0
MI-Swaco	0
ROV	6
TelNite	2
Coring	0
Vetco Gray	1
NOV	2
Core IRM	0
Vendors	0
Others	3
Total	131

MATERIALS STOCK on BOARD @24:00

WEATHER INFORMATION

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100	101	102	103	104	105	106	107	108	109	110	111	112	113	114	115	116	117	118	119	120	121	122	123	124	125	126	127	128	129	130	131	132	133	134	135	136	137	138	139	140	141	142	143	144	145	146	147	148	149	150	151	152	153	154	155	156	157	158	159	160	161	162	163	164	165	166	167	168	169	170	171	172	173	174	175	176	177	178	179	180	181	182	183	184	185	186	187	188	189	190	191	192	193	194	195	196	197	198	199	200	201	202	203	204	205	206	207	208	209	210	211	212	213	214	215	216	217	218	219	220	221	222	223	224	225	226	227	228	229	230	231	232	233	234	235	236	237	238	239	240	241	242	243	244	245	246	247	248	249	250	251	252	253	254	255	256	257	258	259	260	261	262	263	264	265	266	267	268	269	270	271	272	273	274	275	276	277	278	279	280	281	282	283	284	285	286	287	288	289	290	291	292	293	294	295	296	297	298	299	300	301	302	303	304	305	306	307	308	309	310	311	312	313	314	315	316	317	318	319	320	321	322	323	324	325	326	327	328	329	330	331	332	333	334	335	336	337	338	339	340	341	342	343	344	345	346	347	348	349	350	351	352	353	354	355	356	357	358	359	360	361	362	363	364	365	366	367	368	369	370	371	372	373	374	375	376	377	378	379	380	381	382	383	384	385	386	387	388	389	390	391	392	393	394	395	396	397	398	399	400	401	402	403	404	405	406	407	408	409	410	411	412	413	414	415	416	417	418	419	420	421	422	423	424	425	426	427	428	429	430	431	432	433	434	435	436	437	438	439	440	441	442	443	444	445	446	447	448	449	450	451	452	453	454	455	456	457	458	459	460	461	462	463	464	465	466
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

		Air	SW	(hPa)	Speed(m/s)	Dir. (deg)	Gust (m/s)	Height(m)	Dir. (deg)	Period (s)	Speed(m/s)	Dir. (deg)	(km)
24:00	°	20	19.5	1017.5	5.2	188	5.5	0.9	190	6.6	0.5	305	20

TODAY'S SCHEDULE : POOH fishing assembly to surface and RIH with another fishing assembly.

REPORTED BY :
APPROVED BY :

12

NCE MOVE : 10

below rotary table

[illegible][illegible]

IG Wt. : @	2056	mBRT
iring (kN) incl HPS		1690
(kN) incl HPS		
(kN) incl HPS		
yp Drive+TB(kN)		700
below Jar (kN)		200

mp	Pre-hy / SW gel (m3)	
.....	Mixed	105.5
Out	USED	80
	Swgel	
	Ready to mix	292

Name	Passenger	
	Departed	Dept.

ENT	NO LTA
008.2.01	

0.3	
0.4	
0.8	
160	
0.1	
-	
14,888.4	
9.19	
590	
10	

T.Saruhashi / D.Ikenomoto

I. Sawada

14

mBRT: meter below rotary table

mbsf: : meter below sea floor

APPROVED BY : I. Sawada

Chikyu DAILY MORNING REPORT

Mission No. :CK09-02

REPORT No. :

15

HOLE NAME : C0009A		SITE NAME : NT-211B		Exp. : 319		REPORT DATE : 25/May/2009																
DEPTH : @24:00 2,535.0 mBRT		452.7 mbsf		PROGRESS : 398.2m		Water Depth : 2,082.3 mBRT		RT-MSL : 28.3 m		SINCE MOVE : 14												
@06:00 2,535.0 mBRT		452.7 mbsf				DRILLING/CORING Hrs. : 15.5 hrs		LAST CASING : 36" x		54.5 mbsf												
SUMMARY OF OPERATION																						
RIH 26" Assembly / Drill 26" hole w/MWD to 2535mBRT																						
PRESENT OPERATION @06:00 on 25-May Drill 26"hole with MWD to 2663mBRT																						
TIME BREAKDOWN (00:00 - 24:00 on 24-May)																						
DETAIL OF OPERATION																						
From	To	Hrs	Code	DETAIL OF OPERATION																		
0:00	1:00	1:00	CSG(N)	RIH. Change 7-3/4" Drilling Jar.																		
1:00	5:45	4:45	CSG(N)	Continue to RIH to 2040mBRT.																		
5:45	6:30	0:45	CSG(N)	PIU single joint for space out. Move vessel to well center.																		
6:30	7:00	0:30	CSG(N)	Slab 26" bit into 36" Wellhead.																		
7:00	7:30	0:30	CSG(N)	RIH with 26" BHA to 2136m. Tag the bottom @2137.4m.																		
7:30	8:30	1:00	CSG(N)	Pick up 2m off bottom. Pump and clean hole. Sweep hi-vis 5m3.																		
8:30	0:00	15:30	DRG	Drill 26" hole from 2137m to 2535mBRT (452.7mbsf).																		
				MWD Data																		
				Measured Depth(mBRT) Incination (deg) Azimuth (deg)																		
				2082.00 0.00 0.00																		
				2137.87 0.30 332.71																		
				2174.02 0.15 66.33																		
				2214.16 0.24 61.05																		
				2251.74 0.38 181.19																		
				2327.80 0.21 217.97																		
				2366.03 0.15 181.49																		
				2404.93 0.27 49.93																		
				2443.60 0.33 213.37																		
				2481.39 0.27 155.36																		
TIME BREAKDOWN (00:00 - 06:00 on 25-May) * The data on 00:00 - 06:00 is unofficial.																						
From	To	Hrs	Code	DETAIL OF OPERATION																		
0:00	0:15	0:15	DRG	Continue to drill from 2535m to 2548mBRT																		
0:15	1:00	0:45	C&M	Sweep out 10m3 of Hi-vis																		
1:00	1:30	0:30	Ynp	Wiper trip from 2548m to 2560mBRT (5stands)																		
1:30	2:15	0:45	Ynp	Run back to BTM@2548mBRT. No fill on BTM/No drag.																		
2:15	6:00	3:45	DRG	Take survey and drill 26" hole from 2548mBRT to 2663mBRT.																		
				MWD Data																		
				Measured Depth(mBRT) Incination (deg) Azimuth (deg)																		
				2520.03 0.09 165.79																		
				2556.40 0.32 136.76																		
				2595.76 0.19 142.75																		
				WOB 0-50kN																		
				Pump 2000spm(1000GPM) 20-22Mpa																		
				Torque 80rpm w/HPS 5-8kNm																		
DAILY BIT RECORD																						
BIT No.	SIZE (in)	MFR	TYPE	ADC CODE	S/No.	Nozzles	DEPTH (mBRT)	METER-AGE	Hrs.	WOB(kN)	RPM	TREEV. (kcm)	Inner	Outer	Dull	Loc.	B	G	O.D.	HP		
1	26	TIX	SS-MZC	114	65937-T	3x24, 1x24	2,082.3	2,136.8	54.5	4.5	0	2	1	1	NO	-	1	I	-	HP		
RR1a	26	TIX	SS-MZC	114	65937-Y	3x24, 1x24	2,136.8	2,535.0	368.2	6.6	0	50	30	80	72	-	-	-	-	HP		
BHA RECORD / CORE BARREL TYPE																						
BHA No. RR1a 26"Bit x 9-5/8" Mud Motor x Float sub x CDR x MWD x 26"Sub x 8-1/2" NMDC(3) x 26"stab x 8-1/2"DC(8) x 7-3/4"Jar x 8-1/2"DC(5) x IO 5-1/2" DPS(150)																						
MUD PROPERTIES																						
Mud Type	Time	Depth (mBRT)	MW	VIS	PV	YV	Gel St.	WL	Cake	pH	Pf	Cal-	K+	Content	LGS	PPG	MBC	n	K	Temp in / Out	Pre-hy / SW gel (m3)	
SWG	18:30		1.04	194		20	80	67	89	10.5								0.26	19.4	27	Mixed	119.2
SHAKER SCREEN SIZE																						
#1	10	84	#4	10	84																	
#2	10	84	#5	10	84																	
#3	10	84	#6	10	84																	
MUD PUMPS : 14-P-220 5.0 gal/stroke @97%																						
No.	Liner Size	SPM	GPM	Press. (Map)	Ann. Vel. (m/min)	Am. Vel. (m/min)	DC	DP														
1	6																					
2	6																					
3	6																					
LEAK OFF TEST DATA																						
Leak off Test On																						
Lopes @Surface																						
Leaked off EMW @shoe																						
Ruptured EMW @shoe																						
BOP TESTS																						
Last Test On																						
Annular BOPs To																						
Ram BOPs To																						
GEOLOGIC INFORMATION																						
From	To	Litho logy																				
MATERIALS STOCK ON BOARD @24:00																						
Item	RECEIVED	USED	STOCK																			
Fresh Water m3	0	63	196																			
Potable Water m3	0	5	240																			
Drill Water m3	97	109	1,882																			
Fuel m3	0	46.4	6,880.1																			
Lube, Oil Ltrs	0	0	94,400																			
Hel Fuel Ltrs	0	0	0																			
Cement "G" ton	0	0	0																			
Cement "DEEP CRETE" ton	0	0	73																			
Cement "LWC" ton	0	0	187																			
PERSONNEL @24:00																						
CDEX	6																					
MOJ Crew	89																					
MOJ(Other)	2																					
MWD	14																					
Scientist	2																					
Sub Con.																						
Schlumberger	6																					
Mud Logging	0																					
Mi-Swaco	0																					
ROV	6																					
Telinite	1																					
Coring	0																					
Vetco Gray	1																					
NOV	2																					
Core IRM	0																					
Vendors	0																					
Others	4																					
Total	133																					
BOAT INFORMATION																						
Boat Name	Location	Time Arrived	Time Departed																			
KAICO	Chikyu																					
Heisei Maru	Shingu																					
MARINE INFORMATION @24:00																						
Heave (m)																						
Pitch (deg)			0.2																			
Roll (deg)			0.1																			
Vessel Heading (deg)			310																			
Drift (m)			0.2																			
Riser Tension (Moon)			-																			
V.D. Load (Moon)			14,882.7																			
Max Draught (m)			9.20																			
Thruster (kW)			680																			
No. of transponders			10																			
WEATHER INFORMATION																						
Time	Weather	Temp. (degC)	Barometer (hPa)	WIND Speed(m/s)	Dir. (deg)	Gust (m/s)	WAVE Height(m)	Dir. (deg)	Period (s)	CURRENT Speed(m/s)	Dir. (deg)	VISIBILITY (km)										
24:00	bc	20	1007.2	5.8	10	7.4	0.9	20	6.9	0.2	299	20										
TODAY'S SCHEDULE : Drig 26" Hole to TD (2794mBRT/712mbsf)																						
REPORTED BY : T.Saruhashi / D.Ikenomoto																						
APPROVED BY : I. Sawada																						

Chikyu DAILY MORNING REPORT

Mission No. :CK09-02

REPORT No. : 16

HOLE NAME : C0009A SITE NAME : NT2-11B Exp. : 319 REPORT DATE : 26/May/2009
DEPTH : @24:00 2,795.0 mBRT 712.7 mbsf PROGRESS : 260.0m Water Depth : 2,082.3 mBRT (2054mMSL) RT-MSL : 28.3 m SINCE MOVE : 14
@06:00 2,795.0 mBRT 712.7 mbsf DRILLING/CORING Hrs. : 8.75 hrs LAST CASING : 36" x 54.5 mbsf

SUMMARY OF OPERATION

Drill 26" hole w/MWD to 26" Hole TD/Wiper Trip / Sweep & Spot HI-vis mud

mBRT: meter below rotary table

mbsf: meter below sea floor

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	0:15	0:15	DRG	Continue to drill from 2535m to 2548mBRT
0:15	1:00	0:45	C&C	Sweep out 10m3 of HI-vis
1:00	2:15	1:15	Ynp	Shot trip from 2548m to 2560mBRT (5stands)
2:15	2:45	0:30	DRG	Run back to BTM@2548mBRT. No fill on BTM/No drag. Take Survey.
2:45	8:45	6:00	DRG	Drill 26" hole from 2548mBRT to 2663mBRT. Increase sweep volume from 5m3/joint to 8m3/joint at 2624mBRT. WOB 0-50kN Pump 200spm(1000GPM); 26-22Mpa Torque 80rpm w/HPS; 2-8kNm
8:45	9:30	0:45	Other(N)	Trouble Shoot on leakage from wash pipe. Replace grease nipple.
9:30	11:30	2:00	DRG	Drill 26" hole from 2739m to 2795mBRT (712.7mbsf). WOB 30-50kN Pump 200spm(1000GPM); 22.3Mpa Torque 80rpm w/HPS; 5-8kNm
11:30	13:45	2:15	C&C	Pump 35m3 HI- vis and sweep out hole. Take survey. Spot 105m3 HI-vis in hole.
13:45	20:00	6:15	Ynp	Wiper trip from 2795m to 2122m (in 36" conductor). Meanwhile troubleshoot on HR No.1 main arm roller gripper problem. No tight spot and fill on bottom observed.
20:00	23:15	3:15	C&C	Pump 35m3 HI- vis and sweep out hole. Spot hole w/ 340m3 HI-vis in hole.
23:15	0:00	0:45	Ynp	POOH to 2586mBRT

Measured Depth(mbsf)	Inclination (deg)	Azimuth (deg)
2520.03	0.09	165.79
2556.40	0.32	136.76
2595.76	0.19	142.75
2634.48	0.37	139.46
2712.20	0.16	107.11
2749.79	0.70	137.91
2794.00	0.37	150.08

TIME BREAKDOWN (00:00 - 06:00 on 26-May) * The data on 00:00 - 06:00 is unofficial.

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	2:00	2:00	Ynp	Continue to POOH from 2586mBRT to 2068mBRT. Observed upper stabilizer hit at shoe w/300kN. Lower down and open CMC and POOH BHA through 36" conductor section. Check shoe passing bit twice. No take weight. Observed Bull's eyes 0.25deg on No.2/0.5deg on No.3. ROV come back to cage. Move ship to 50m offset.
2:00	2:15	0:15	Surv	POOH from 2068mBRT to 1745mBRT.
2:15	3:00	3:45	Ynp	Repair hydraulic hose for pipe spinner on iron roughneck.
3:00	3:30	0:30	Other(N)	Meanwhile ROV attempt to clean the wellhead. Multifunction on ROV pump. Recover ROV to surface.
3:30	6:00	2:30	Ynp	Continue to POOH from 1745mBRT to 523mBRT

DAILY BIT RECORD

BIT No.	SIZE (in)	MFR	TYPE	IADC CODE	S.No.	Nozzles	DEPTH (mBRT)	METER-AGE	Hrs.	WOB(kN)	RPM	T.rev (krev)	Inner	Outer	Dull	Loc.	B	G	O.D.	RP
1	26	TIX	SS-MZC	114	65937-T	3x24, 1x24	2,082.3	2,136.8	54.5	4.5	1	2	1	1	1	NO	-	1	1	HP
RR1a	26	TIX	SS-MZC	114	65937-T	3x24, 1x24	2,136.8	2,795.0	659.2	11.9	0	50	130	180	128.0	-	-	-	-	TD

BHA RECORD / CORE BARREL TYPE

BHA No.	RR1a	26"Bit x 9-5/8" Mud Motor x Float sub x CDR x MWD x 26"Sub x 8-1/2" NMD(C) x 26"Sub x 8-1/2"DC(S) x 7-3/4"Jar x 8-1/2"DC(S) x 5-1/2" DPS(150)	STRING WL : @ 2795 mBRT
			WT of String (kN) incl HPS 2180
			PIU WL (kN) incl HPS 2165
			S/O WL (kN) incl HPS 2150
			WT of Top Drive+HPS 700
			WT BHA below Jar(kN) 245

MUD PROPERTIES

Mud Type	Time	Depth (mBRT)	MW	VIS	PV	YV	Gel St.	WL	Cake	pH	Pf	Cal-	K+	Content	LGS	PPG	MBC	n	K	Temp in / Out	Pre-hy / SW gel (m3)
SWG	13:10		1.04	183	16	69	23	27		11.4								0.25	18.0	23	Mixed
SWG	17:10		1.04	165	18	74	21	30		11.9								0.26	18.4	23	42

SHAKER SCREEN SIZE

#1	10	84	#4	10	84
#2	10	84	#5	10	84
#3	10	84	#6	10	84

		Daily	Total	Eff.			Daily	Total
Process Vol.	Concentrated				Generated Vol.	Distilled Water		
	Solidification					Sludge		

Swgel	0
Ready to mix	0

MUD PUMPS : 14-P-220

No.	Liner Size	SPM	GPM	Press. (Map)	Ann. Vel. (m/min)	Am. Vel. (m/min)
1	6	67	1000	22	DC	DP
2	6	67				
3	6	66			12.4	11.6

LEAK OFF TEST DATA

Leak off Test On	
Lopes @Surface	
Leaked off EMW @shoe	
Ruptured EMW @shoe	

BOP TESTS

Last Test On	
Annular BOPs To	
Ram BOPs To	

GEOLOGIC INFORMATION

From	To	Litho logy

MATERIALS STOCK ON BOARD @24:00

Item	RECEIVED	USED	STOCK
Fresh Water m3	96	60	232
Potable Water m3	0	2	238
Drill Water m3	0	70	1,800
Fuel m3	0	47.1	6,833.0
Lube, Oil Ltrs	0	1500	92,900
Hel Fuel Ltrs	0	0	0
Cement "G" ton	0	0	0
Cement "DEEP CRETE" ton	0	0	73
Cement "LWC" ton	0	0	187

WEATHER INFORMATION

Time	Weather	Temp. (degC)	Barometer (hPa)	WIND	WAVE	CURRENT	VISIBILITY
24:00	bc	18.5	1014.5	Speed(m/s) : Dir. (deg) : Gust (m/s)	Height(m) : Dir. (deg) : Period (s)	Speed(m/s) : Dir. (deg)	(km)
		21.1		2.7 : 80 : 3.3	1 : 80 : 7.7	0.1 : 85	20

TODAY'S SCHEDULE : POOH to surface and Run 20" CSG

DRLG CUTTINGS/WASTE MUD TREATMENT UNIT

Process	Concentrated	Daily	Total	Eff.	Generated Vol.	Distilled Water	Daily	Total
Vol.	Solidification					Sludge		

MUD GAS

Base (%)	Max. (%)	Depth (m)
Trip		
Gas		
Conn.		
Gas		

PERSONNEL @24:00

CDEX	7
MOJ Crew	89
MOJ/Other	2
MWD	14
Scientist	2
Sub Con.	
Schlumberger	8
Mud Logging	0
Mi-Swaco	0
ROV	6
Telrite	1
Coring	0
Vetco Gray	1
NOV	2
Core IRM	0
Vendors	0
Others	6
Total	138

MUD MATERIALS ON BOARD @24:00hrs

Item	RECEIVED	USED	STOCK
Barite (Bulk)	0	0	128,500
Kings-V0 (Bulk)	0	8,680	13,700
NaOH	0	1,175	2,675
Lime	0	1,225	1,825
Soda Ash	0	0	0
Yel-Polymer(H)	0	0	2,560
Yel-Polymer(L)	0	0	8,960
Yel-Polymer DX	0	0	12,800
XCD-Polymer	0	0	1,000
Xian-Vis	0	0	1,400
NaCl (Bag)	0	0	38,000
KCL (Bag)	0	0	32,000
Clean Lube (L)	0	0	6,400
Clean Lube	0	0	10,400
Yel-Clean	0	0	0
Yel-DD	0	0	1,800
KOH	0	0	300
Lignite NC	0	0	0
Bi-Carbonate	0	0	0
Telrite GXL	0	0	90
Speeder (P)	0	0	0
Speeder (X)	0	0	0
EZ Spot	0	0	0
Deformer No.30C	0	0	224
EZ Drill	0	0	0

BOAT INFORMATION

Boat Name	Location	Arrived	Time
KAICO	Chikyu	20:31	4:00
Heisei Maru	Shingu	7:50	

HELICOPTER INFORMATION

Flt. No.	Time	Passenger
	Arrived	Departed
1	9:12	18:18
2		
3		
4		
5		

SAFETY (HSE)

INCIDENT	LAST INCIDENT	NO LTA
LTA	2008.2.01	

REMARKS

MARINE INFORMATION @24:00

Heave (m)	0.3
Pitch (deg)	0.4
Roll (deg)	0.7
Vessel Heading (deg)	60
Drift (m)	0.1
Riser Tension (Moon)	-
V.D. Load (Moon)	14,673.6
Max Draught (m)	9.20
Thruster (kW)	730
No. of transponders	10

REPORTED BY : T.Saruhashi / D.Ikenomoto

APPROVED BY : I.Sawada

Chikyu DAILY MORNING REPORT

Mission No. :CK09-02

REPORT No. : 17

HOLE NAME : C0009A SITE NAME : NT2-11B Exp. : 319 REPORT DATE : 27/May/2009
DEPTH : @24:00 2,795.0 mBRT 712.7 mbsf PROGRESS : Water Depth : 2,082.3 mBRT (2054mMSL) RT-MSL : 28.3 m SINCE MOVE : 15
@06:00 2,795.0 mBRT 712.7 mbsf DRILLING/CORING Hrs. : 0.00 hrs LAST CASING : 36" x 54.5 mbsf

SUMMARY OF OPERATION

PRESENT OPERATION @06:00 on

TIME BREAKDOWN (00:00 - 24:00 on

27-May : Investigate DPS failure / Prepare for run 20"Casing

26-May : Investigate DPS failure

mBRT: meter below rotary table

mbsf : meter below sea floor

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	2:00	2:00	Trip	Continue to POOH from 2586mBRT to 2068mBRT. Observed upper stabilizer hit at shoe.(Overpull 300kN)
2:00	2:15	0:15	Surv	Lower down and open CMC and POOH BHA through 36" conductor section. Check shoe passing bit twice. No take weight.
2:15	3:00	3:45	Trip	Observed Bull's eyes 0.25deg on No.2 / 0.5deg on No.3. ROV come back to cage. Move ship to 50m offset.
3:00	3:30	0:30	Other(N)	POOH from 2068mBRT to 1745mBRT.
3:30	7:30	4:00	Trip	Repair hydraulic hose for pipe spinner on iron roughneck.
7:30	7:45	0:15	Other(N)	Meanwhile ROV attempt to clean the wellhead. Malfunction on ROV pump. Recover ROV to surface.
7:45	9:45	2:00	Trip	Continue to POOH.
9:45	10:00	0:15	Trip	DP red alert. Lost position. Lose all position sensors. Recover ROV to surface after DGPS HP #1/#2 recovered.
10:00	13:00	3:00	Trip	Continue to POOH with 26" BHA and rack back same.
13:00	15:00	2:00	CSG	Download MWD data.
15:00	0:00	9:00	Other(N)	LB MWD, CDR, Mud motor. Break 26" bit. Meanwhile: Investigate DPS failure.
				R/U for 20"Casing run. (Install PS 30 20" slip. Change Hydraulic elevator for 20"Casing. Prepare 20" belt tong.)
				Continue to investigate DPS failure. Meanwhile: inspect rotary table.

TIME BREAKDOWN (00:00 - 06:00 on 27-May) * The data on 00:00 - 06:00 is unofficial.

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	6:00	6:00	Other(N)	Continue to investigate DPS failure.
				Meanwhile: inspect rotary table and removing cleaning 13-3/8" CSG protector.
				DPS failure at 5:13. DGPS XP signal jump off and drive off 10m. Back to normal operation @5:16.

DAILY BIT RECORD

BIT No.	SIZE (in)	MFR	TYPE	ADC CODE	S.No.	Nozzles	DEPTH (mBRT)	METER-AGE	Hrs.	WOB(kN)	RPM	T.rev	CONDITION
1	26	TIX	SS-MZC	114	65937-T	3x24, 1x24	From 2,082.3 To 2,136.8	54.5	4.5	Min. 11.9 Max. 50	Min. 130 Max. 180	128.0	Inner 1 Outer 1 Dull 1 Loc. 1 B 1 G 1 O.D. 1 HP 1
RR1a	26	TIX	SS-MZC	114	65937-T	3x24, 1x24	2,136.8 2,795.0	659.7	11.9	0 50	130 180	128.0	1 1 NO - 1 I - 1 HP TD

BHA RECORD / CORE BARREL TYPE

BHA No. RR1a 26"Bit x 9-5/8" Mud Motor x Float sub x CDR x MWD x 26"Stab x 8-1/2" NMD(C-3) x 26"stab x 8-1/2"DC(S) x 7-3/4" Jar x 8-1/2"DC(S) X/O 5-1/2" DPS(150)

MUD PROPERTIES

Mud Type	Time	Depth (mBRT)	MW	VIS	PV	YV	Gel St.	WL	Cake	pH	Pf	Cal-	K+	Content	LGS	PPG	MBC	n	K	Temp in / out	Pre-hy / SW gel (m3)
																					Mixed 43.6

SHAKER SCREEN SIZE

#1	SIZE	#4	#10	#40
#1	10	84	10	84
#2	10	84	10	84
#3	10	84	10	84

MUD PUMPS : 14-P-220

5.0 gal/stroke @97%

No.	Liner Size	SPM	GPM	Press. (Map)	Ann. Vel. (m/min)	Ann. Vel. (ft/min)
1	6	67			DC	DP
2	6	67				
3	6	66				

LEAK OFF TEST DATA

Leak off Test On	
Lopes @Surface	
Leaked off EMW @shoe	
Ruptured EMW @shoe	

BOP TESTS

Last Test On	
Annular BOPs To	
Ram BOPs To	

GEOLOGIC INFORMATION

From	To	Litho logy

MATERIALS STOCK on BOARD @24:00

Item	RECEIVED	USED	STOCK
Fresh Water m3	92	71	253
Potable Water m3	0	3	235
Drill Water m3	0	45	1,755
Fuel m3	0	41.2	6,791.8
Lube, Oil Ltrs	0	0	92,900
Hel Fuel Ltrs	0	0	0
Cement "G" ton	0	0	0
Cement "DEEP CRETE" ton	0	0	73
Cement "LWC" ton	0	0	187

WEATHER INFORMATION

Time	Weather	Temp. (degC)	Barometer (hPa)	WIND Speed(m/s)	Dir. (deg)	Gust (m/s)	WAVE Height(m)	Dir. (deg)	Period (s)	CURRENT Speed(m/s)	Dir. (deg)	VISIBILITY (km)
24:00	bc	20	1016.2	3.1	138	3.5	0.9	130	9.2	0.5	237	20

TODAY'S SCHEDULE : Investigate DPS failure

DRLG CUTTINGS/WASTE MUD TREATMENT UNIT

Process	Concentrated Vol.	Daily	Total	Eff.	Generated Vol.	Distilled Water	Daily	Total

Base (%)	Max. (%)	Depth (m)
Trip		
Gas		
Conn.		
Gas		

KICK TOLERANCE

Max. Allow CSG Press.

Kick Tolerance

PERSONNEL @24:00

CDEX	7
MOJ Crew	89
MOJ(Other)	2
MWD	14
Scientist	2
Sub Con.	
Schlumberger	8
Mud Logging	0
Mi-Swaco	0
ROV	6
Telrite	1
Coring	0
Vetco Gray	1
NOV	2
Core IRM	0
Vendors	0
Others	6
Total	138

MUD MATERIALS on BOARD @24:00hrs

Item	RECEIVED	USED	STOCK
Barite (Bulk)	0	0	128,500
Kingle-VO (Bulk)	10,640	0	24,340
NaOH	0	0	2,675
Lime	0	0	1,825
Soda Ash	0	0	0
Yel-Polymer(H)	0	0	2,560
Yel-Polymer(L)	0	0	8,960
Yel-Polymer DX	0	0	12,800
XCD-Polymer	0	0	1,000
Xian-Vis	700	0	2,100
NaCl (Bag)	0	0	39,000
KCL (Bag)	0	0	32,000
Clean Lube (L)	0	0	14,400
Clean Lube	0	0	10,400
Yel-Clean	0	0	0
Yel-DD	0	0	1,800
KOH	0	0	300
Lignite NC	0	0	0
Bi-Carbonate	0	0	0
Telrite GXL	0	0	90
Speeder (P)	0	0	0
Speeder (X)	0	0	0
EZ Spot	0	0	0
Deformer No.30C	0	0	224
EZ Drill	0	0	0

BOAT INFORMATION

Boat Name	Location	Arrived	Time
KAICO	Chikyu	17:28	1:12
Heisei Maru	Chikyu		

HELICOPTER INFORMATION

Flt. No.	Time Arrived	Time Departed	Passenger Arr.	Passenger Dept.
1				
2				
3				
4				
5				

SAFETY (HSE)

INCIDENT	LAST INCIDENT	NO LTA
LTA	2008.2.01	

REMARKS

MARINE INFORMATION @24:00

Heave (m)	0.4
Pitch (deg)	0.5
Roll (deg)	0.2
Vessel Heading (deg)	60
Drift (m)	0.1
Riser Tension (Moon)	-
V.D. Load (Moon)	14,525.6
Max Draught (m)	9.20
Thruster (kW)	830
No. of transponders	10

REPORTED BY : T.Saruhashi / D.Ikenomoto

APPROVED BY : I. Sawada

Chikyū DAILY MORNING REPORT

Mission No. :CK09-02

REPORT No. : 18

DEPTH : @24:00 2,795.0 mBRT 712.7 mbsf PROGRESS : Water Depth : 2,082.3 mBRT (2054mMSL) RT-MSL : 28.3 m SINCE MOVE : 16
@06:00 2,795.0 mBRT 712.7 mbsf DRILLING/CORING Hrs. : 0.00 hrs LAST CASING : 36" x 54.5 mbsf

SUMMARY OF OPERATION

Investigate DPS failure

PRESENT OPERATION @06:00 on

28-May

Investigation DPS failure (Wait on weather).

mBRT: meter below rotary table

TIME BREAKDOWN (00:00 - 24:00 on

27-May

)

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	24:00	24:00	Other(N)	Continue to investigate DPS failure. Conducting maintenance. Secure all loose items in preparation of rough weather. DPS failure at 5:13. DGPS XP signal jump off and drive off 10m. Back to normal operation @5:16. Meanwhile, inspect rotary table and removing cleaning 15-36 CSG protector. Strip down and break off Xover on 36" DAY. Clean Rotary housing, fixation blocks. Service fingerboard fingers. Prepare 340M3 Hi Vis Gel. Subsea: Continue with tensioners. Continue to service mux clamps and prepare for BOP run. Various PM tasks. CMC inspection. NOV working with mechanic to investigate problem with Hydra tong. Secured the moving tools and materials due to the bad weather. Strip down and break off sleeve on backup 36" DAY Service fingerboard fingers. Prepare BHA for wiper trip. Install Hydra tong on Aux Well. Prepare 340M3 Hi Vis Gel. @16:40 MES 2Engineers embark for investigation for DPS failure. @16:48 Watch boat Heiseimaru evacuate to Katsura. @20:00 Supply boat Kaikou evacuate to Mikawawan.

TIME BREAKDOWN (00:00 - 06:00 on 28-May) * The data on 00:00 - 06:00 is unofficial.

From	To	Hrs	Code	DETAIL OF OPERATION	Wind speed (ave/max)
0:00	4:00	4:00	Other(N)	Continue to investigate DPS failure.	0:00 20.0/22.5 m/s ENE
4:00	6:00	2:00	WOW	Wait on Weather	2:00 21.7/23.7 m/s ENE
				meanwhile perform planned maintenance.	4:00 22.9/27.3 m/s ENE
				meanwhile investigate DPS failure.	6:00 27.1/29.3 m/s NE

DAILY BIT RECORD

BIT No.	SIZE (in)	MFR	TYPE	ADC CODE	S.No.	Nozzles	DEPTH (mBRT)	METER-AGE	Hrs.	WOB(kN)	RPM	T.rev (krev)	Inner	Outer	Dull	Loc.	B	G	O.D.	RP
RR1b	26	TIX	SS-MZC	114	65937-T	3x24, 1x24														

BHA RECORD / CORE BARREL TYPE

BHA No.		STRING WL : @	mBRT
		Wt of String (kN) incl HPS	
		PIU Wt. (kN) incl HPS	
		S/O Wt. (kN) incl HPS	
		Wt of Top Drive+YB(kN)	
		Wt BHA below Jar=(kN)	

MUD PROPERTIES

Mud Type	Time	Depth (mBRT)	MW	VIS	PV	YV	Gel St.	WL	Cake	pH	Pf	Cal-	K+	Content	LGS	PPG	MBC	n	K	Temp in / Out	Pre-hy / SW gel (m3)
																					Mixed 12.6

SHAKER SCREEN SIZE

#1	10	84	#4	10	84
#2	10	84	#5	10	84
#3	10	84	#6	10	84

MUD PUMPS : 14-P-220

5.0 gal/stroke @97%

No.	Liner Size	SPM	GPM	Press. (Map)	Ann. Vel. (m/min)	Ann. Vel. (ft/min)
1	6	67			DC	DP
2	6	67				
3	6	66				

LEAK OFF TEST DATA

Leak off Test On	
Lopes. @Surface	
Leaked off EMW @shoe	
Ruptured EMW @shoe	

BOP TESTS

Last Test On	
Annular BOPs To	
Ram BOPs To	

GEOLOGIC INFORMATION

From	To	Litho logy

MATERIALS STOCK on BOARD @24:00

Item	RECEIVED	USED	STOCK
Fresh Water m3	94	55	292
Potable Water m3	0	4	231
Drill Water m3	0	125	1,630
Fuel m3	0	41.9	6,749.9
Lube, Oil Ltrs	0	0	92,900
Heli Fuel Ltrs	0	0	0
Cement "G" ton	0	0	0
Cement "DEEP CRETE" ton	0	0	73
Cement "LWC" ton	0	0	187

WEATHER INFORMATION

Time	Weather	Temp. (degC)	Barometer (hPa)	WIND	WAVE	CURRENT	VISIBILITY
24:00	r	Air : 20 Sea : 20.5	1011.8	Speed(m/s) : 20.0 Dir. (deg) : 74 Gust (m/s) : 22.5	Height(m) : 2.8 Dir. (deg) : 80 Period (s) : 7.4	Speed(m/s) : 0.3 Dir. (deg) : 124	(km) : 14

TODAY'S SCHEDULE : Investigate DPS failure

DRLG CUTTINGS/WASTE MUD TREATMENT UNIT

Process	Concentrated Vol.	Daily	Total	Eff.	Generated Vol.	Distilled Water	Daily	Total

Base	Max.	Depth
(%)	(%)	(m)
Tripp		
Gas		
Conn.		
Gas		

KICK TOLERANCE

Max. Allow CSG Press.

Kick Tolerance

PERSONNEL @24:00

CDEX	8
MOJ Crew	89
MOJ/Other	2
MWU	14
Schmitt	1
MES	2
Sub Con.	
Schlumberger	4
Mud Logging	0
Mi-Swaco	0
ROV	6
Teinile	1
Coring	0
Vetco Gray	1
NOV	2
Core IRM	0
Vendors	0
Others	6
Total	136

MUD MATERIALS on BOARD @24:00hrs

Item	RECEIVED	USED	STOCK
Barite (Bulk)	0	0	128,500
Kingie-VO (Bulk)	0	0	24,340
NaOH	0	0	2,675
Lime	0	0	1,825
Soda Ash	0	0	0
Yel-Polymer(H)	0	0	2,560
Yel-Polymer(L)	0	0	8,960
Yel-Polymer DX	0	0	12,800
XCD-Polymer	0	0	1,000
Xian-Vis	0	0	2,100
NaCl (Bag)	0	0	39,000
KCL (Bag)	0	0	32,000
Clean Lube (L)	0	0	14,400
Clean Lube	0	0	10,400
Yel-Clean	0	0	0
Yel-UD	0	0	1,800
KOH	0	0	300
Lignite NC	0	0	0
Bi-Carbonate	0	0	0
Teinile GXL	0	0	90
Speeder (P)	0	0	0
Speeder (X)	0	0	0
EZ Spot	0	0	0
Deformer No.30C	0	0	224
EZ Drill	0	0	0

BOAT INFORMATION

Boat Name	Location	Arrived	Departed
KAIKO	Mikawawan(Evacuate)		20:00
Heisei Maru	Katsura(Evacuate)		16:48

HELICOPTER INFORMATION

Flt. No.	Time		Passenger	
	Arrived	Departed	Are.	Dept.
1	9:15	9:25	11	11
2	11:15	11:25	3	9
3	16:45	16:50	4	0
4				
5				

SAFETY (HSE)

INCIDENT	LAST INCIDENT	NO LTA
LTA	2008.2.01	

REMARKS

--	--	--

MARINE INFORMATION @24:00

Heave (m)	0.5
Pitch (deg)	1.0
Roll (deg)	0.7
Vessel Heading (deg)	90
Drift (m)	0.1
Riser Tension (Moon)	-
V.D. Load (Moon)	14,506.4
Max Draught (m)	9.20
Thruster (kW)	2,300
No. of transponders	10

REPORTED BY : D.Ikenomoto / Y.Kawano

APPROVED BY : I. Sawada

REPORTED BY : D.Ikenomoto / Y.Kawano
APPROVED BY : I. Sawada

Chikyū DAILY MORNING REPORT

Mission No. :CK09-02

REPORT No. : 20

HOLE NAME : C0009A SITE NAME : NT2-11B Exp. : 319 REPORT DATE : 30/May/2009
DEPTH : @24:00 2,795.0 mBRT 712.7 mbsf PROGRESS : Water Depth : 2,082.3 mBRT (2054mMSL) RT-MSL : 28.3 m SINCE MOVE : 18
@06:00 2,795.0 mBRT 712.7 mbsf DRILLING/CORING Hrs. : 0.00 hrs LAST CASING : 36" x 54.5 mbsf

SUMMARY OF OPERATION

PRESENT OPERATION @06:00 on 30-May : Investigate DPS failure.

mBRT: meter below rotary table

TIME BREAKDOWN (00:00 - 24:00 on 29-May)

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	15:00	15:00	Other(N)	Continue to investigate DPS failure. Meanwhile perform planned maintenance. Wind speed (ave/max) @2:05 No 1XP DGPS failure occur (HOOP increase to 2.0) No 1XP DGPS was not used in mixed sensor when the failure occurred @2:15 No 1XP DGPS signal jump (Ship position moved on DP console, no actual ship movement) @2:23 Back to normal condition Meanwhile PU and MU Wiper trip BHA BO 26" Stab and reposition new 26" Stab MU 26" Bit and rack back same. Remove 20" CSG Protector. 15:00 0:00 9:00 Other(N) Hold a meeting about DGPS failure investigation and countermeasure to prevent similar failure @15:00 ~ 18:30 20:30 Countermeasure : Change the specified criteria for one of the sensor's data of OG function to detect signal fail. Keep watching DGPS function, and, DPS system. (Ensure effect of changing parameter of OG function.) meanwhile perform planned maintenance. PM on man rider basket #1 & #2 Inspect Dolly Retract Prepare for next wiper trip Mix Sea water/Gel mud 400m3

TIME BREAKDOWN (00:00 - 06:00 on 30-May) * The data on 00:00 - 06:00 is unofficial.

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	6:00	6:00	Other(N)	Keep watching DGPS function, and, DPS system. (Ensure effect of changing parameter of OG function.) Meanwhile lay down 2 stands of 13-3/8" CSG which made up in training period and stood back in derrick. Function and fault find MU sequence of Aux IRN Function and test PFS. Move Firing Platforms to Working Cart.

DAILY BIT RECORD

BIT No.	SIZE (in)	MFR	TYPE	IADC CODE	S.No.	Nozzles	DEPTH (mBRT)		METER-AGE	Hrs.	WOB(kN)		RPM		T.rev (krev)	CONDITION							
							From	To			Min.	Max.	Min.	Max.		Inner	Outer	Dull	Loc.	B	G	O.D.	RP
RR1b	26	TIX	SS-MZC	114	65937-T	3x24, 1x24																	

BHA RECORD / CORE BARREL TYPE

BHA No.		STRING WL : @	mBRT
		Wt. of String (kN) incl HPS	
		PIU Wt. (kN) incl HPS	
		S/O Wt. (kN) incl HPS	
		Wt of Top Drive+1B(kN)	
		Wt BHA below Jar=(kN)	

MUD PROPERTIES

Mud Type	Time	Depth (mBRT)	MW	VIS	PV	YV	Gel St.	WL	Cake	pH	Pf	Cal-	K+	Content	LGS	PPG	MBC	n	K	Temp in / Out	Pre-hy / SW gel (m3)
SWG	23:30		1.04	218	14	40	21	22		10.3								0.33	6.8	21	Mixed 418.7

SHAKER SCREEN SIZE

#1	10	84	#4	10	84
#2	10	84	#5	10	84
#3	10	84	#6	10	84

MUD PUMPS : 14-P-220

5.0 gal/stroke @97%

No.	Liner Size	SPM	GPM	Press. (Map)	Ann. Vel. (m/min)
1	6	67			DC : DP
2	6	67			
3	6	66			

LEAK OFF TEST DATA

Leak off Test On	
Lopes @Surface	
Leaked off EMW @shoe	
Ruptured EMW @shoe	

BOP TESTS

Last Test On	
Annular BOPs To	
Ram BOPs To	

GEOLOGIC INFORMATION

From	To	Litho logy

MATERIALS STOCK on BOARD @24:00

Item	RECEIVED	USED	STOCK
Fresh Water m3	0	60	324
Potable Water m3	0	4	224
Drill Water m3	97	0	1,690
Fuel m3	0	45	6,642.7
Lube, Oil Ltrs	0	500	92,400
Hel Fuel Ltrs	0	0	0
Cement "G" ton	0	0	0
Cement "DEEP CRETE" ton	0	0	73
Cement "LWC" ton	0	0	187

WEATHER INFORMATION

Time	Weather	Temp. (degC)	Barometer (hPa)	WIND	WAVE	CURRENT	VISIBILITY
24:00	o	Air : 19 SW : 20.2	1006.4	Speed(m/s) : 14.9 Dir. (deg) : 70 Gust (m/s) : 15.7	Height(m) : 2.9 Dir. (deg) : 70 Period (s) : 7.5	Speed(m/s) : 0.8 Dir. (deg) : 160	(km) : 14

TODAY'S SCHEDULE : Investigate DPS failure / Fix DPS system / Wiper Trip

DRLG CUTTINGS/WASTE MUD TREATMENT UNIT

Process	Concentrated	Daily	Total	Eff.	Generated Vol.	Distilled Water	Daily	Total
Vol.	Solidification							

MUD GAS

Base (%)	Max. (%)	Depth (m)
Trip Gas		
Conn. Gas		

PERSONNEL @24:00

CDEX	7
MOJ Crew	88
MOJ(Other)	3
MWU	14
Schmitt	1
MES	2
Sub Con.	
Schlumberger	4
Mud Logging	0
Mi-Swaco	0
ROV	6
Telrite	1
Coring	0
Vetco Gray	1
NOV	2
Core IRM	0
Vendors	0
Others	7
Total	136

MUD MATERIALS on BOARD @24:00hrs

Item	RECEIVED	USED	STOCK
Barite (Bulk)	0	0	128,500
Kingje-VO (Bulk)	0	0	3,740
NaOH	0	0	2,300
Lime	0	0	1,450
Soda Ash	0	0	0
Yel-Polymer(H)	0	0	2,560
Yel-Polymer(L)	0	0	8,960
Yel-Polymer DX	0	0	12,800
XCD-Polymer	0	0	1,000
Xian-Vis	0	0	2,100
NaCl (Bag)	0	0	38,000
KCL (Bag)	0	0	32,000
Clean Lube (L)	0	0	14,400
Clean Lube	0	0	10,400
Yel-Clean	0	0	0
Yel-DD	0	0	1,800
KOH	0	0	300
Lignite NC	0	0	0
Bi-Carbonate	0	0	0
Telrite GXL	0	0	90
Speeder (P)	0	0	0
Speeder (X)	0	0	0
EZ Spot	0	0	0
Deformer No.30C	0	0	224
EZ Drill	0	0	0

BOAT INFORMATION

Boat Name	Location	Arrived	Time
KAIKO		7:00/19:43	
Heisei Maru			

HELICOPTER INFORMATION

Flt. No.	Time	Passenger
	Arrived : Departed	Are. : Dept.
1		
2		
3		
4		
5		

SAFETY (HSE)

INCIDENT	LAST INCIDENT	NO LTA
	2008.2.01	

REMARKS

MARINE INFORMATION @24:00

Heave (m)	1.0
Pitch (deg)	1.0
Roll (deg)	0.5
Vessel Heading (deg)	80
Drift (m)	0.5
Riser Tension (Moon)	-
V.D. Load (Moon)	14,378.1
Max Draught (m)	9.20
Thruster (kW)	1,150
No. of transponders	10

REPORTED BY : D.Ikenomoto / Y.Kawano

APPROVED BY : T.Abe

APPROVED BY: T.Abe

APPROVED BY: T.Abe

Chikyu DAILY MORNING REPORT

Mission No. :CK09-02

REPORT No. : 24

HOLE NAME : C0009A SITE NAME : NT2-11B Exp. : 319 REPORT DATE : 3/Jun/2009
DEPTH : @24:00 2,795.0 mBRT 712.7 mbsf PROGRESS : Water Depth : 2,082.3 mBRT (2054mMSL) RT-MSL : 28.3 m SINCE MOVE : 22
@06:00 2,795.0 mBRT 712.7 mbsf DRILLING/CORING Hrs. : 0.00 hrs LAST CASING : 20" x 703.9 mbsf

SUMMARY OF OPERATION

PRESENT OPERATION @06:00 on

3-Jun

POOH Cementing string

mBRT: meter below rotary table

TIME BREAKDOWN (00:00 - 24:00 on

2-Jun

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	0:15	0:15	CSG	Hold TBRA for running 20" casing after crew change.
0:15	0:30	0:15	CSG	Pick up XO (RL-48 3 x RL-2HCS)
0:30	2:00	1:30	CSG	Pick up 18-3/4" Wellhead Housing joint with Cam actuate running tool (CART) and make up to 20" casing. (Hook Weight: 1880kN)
2:00	3:00	1:00	CSG	Replace Hydraulic Elevator and slips. Install High Pressure Housing clamp on 18-3/4" WH housing joint and land on the table.
3:00	5:00	2:00	CSG	R/O for RIH inner string and run into 20" casing. (5-1/2" drill pipe S-140 18stds)
5:00	6:00	1:00	CSG	Pick up 1" Stand w/ Cam actuate running tool (CART) and connect with inner string. Replace slip and C-plate.
				Connect CART with Well head housing w/4 Blum left. Replace HPH clamp.
				Lower WH Housing w/ string. Confirm fill up and close valve on CART at moonpool. (Hook weight: 2170kN)
				Run 20" casing to 1970m (110m above seabed)
6:00	10:30	4:30	CSG	Move vessel 3 mile to well position @ 0.5k1 (grand speed). Vessel on Location @ 14:15
10:30	14:15	3:45	Other	Launch ROV to seabed. Check CART for no rotation.
14:15	15:30	1:15	CSG	Run 20" casing from 1970 to 2047m
15:30	15:45	0:15	CSG	Adjust vessel position.
15:45	16:00	0:15	CSG	Slab in 20" casing into LP Wellhead Housing.
16:00	16:15	0:15	CSG	RIH 20" casing to 2786.2m.
16:15	19:00	2:45	CSG	Take weight of 200kN @ 2660m, 2750m. Pass tight spot with work pipe. P/U weight: 3120kN, S/O weight: 2820kN @ 2773m
19:00	19:15	0:15	CM1	Hook up CMTG hose.
19:15	20:00	0:45	CM1	Land HP WH housing on LP WH housing and slack off 355kN. @ 2786.2m. Confirm Locked with 220kN of over pull.
20:00	21:45	1:45	CM1	Circulation 150m3 of SW. Increase pump rate from 30spm to 100spm in stages. 0.9MPa @ 100spm.
				Meanwhile conduct pressure test on CMTG line with 3,000psi for 5min and hold TBRA for CMTG operation.
21:45	22:30	0:45	CM1	Pump 40m3 of Spacer(Mudpush). SG1 201 w/100spm. 2.6MPa and displace 11bbl of SW. Hold 3MPa pressure behind FOSV on CMTG stand.
22:30	0:00	1:30	CM1	Mix and pump Lead slurry (Light Weight Cement: 1.41SG). Observe continuous returns with ROV.
				F/S 2786.2mBRT F/C 2780.6mBRT. Estimated TOC 2772.6mBRT

TIME BREAKDOWN (00:00 - 06:00 on 3-Jun) * The data on 00:00 - 06:00 is unofficial.

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	2:00	2:00	CM1	Continue to mix and pump Lead slurry. (238.5m3 of Light Weight Cement, 1.41SG). Observe continuous returns with ROV.
2:15	3:45	1:30	CM1	Mix and pump 69.4m3 Tail slurry 1.5SG. Observe return with ROV.
3:45	4:15	0:30	CM1	Displace wisewater 30.2m3 by cementing pump. Observe Cement return to seabed.
4:15	5:00	0:45	CM1	R/O cementing line. Slack off from 2530kN to 1885kN (String+HPS). Turn 4.5right and pick up string for release CART successfully. (H/L 1920kN)
5:00	5:45	0:45	Ynp	POOH 2stds. Drop sponge ball and pump 190spm 15min for cleaning inside pipe.
5:45	6:00	0:15	Ynp	Continue to POOH.

DAILY BIT RECORD

BIT No.	SIZE (in)	MFR	TYPE	ADC CODE	S/No.	Nozzles	DEPTH (mBRT)	METER-AGE	Hrs.	WOB(kN)	RPM	T.rev (krev)	Inner	Outer	Dull	Loc.	B	G	O.D.	RP
							From To			Min. Max.	Min. Max.									

BHA RECORD / CORE BARREL TYPE

BHA No.	STRING WL @	mBRT
	Wt. of Casing (kN) incl HPS	
	P/U Wt. (kN) incl HPS	
	S/O Wt. (kN) incl HPS	
	Wt of Top Drive+1 B(kN)	700
	Wt BHA below Jar=(kN)	

MUD PROPERTIES

Mud Type	Time	Depth (mBRT)	MW	VIS	PV	YV	Gel St.	WL	Cake	pH	Pf	Cal-	K+	Content			LGS	PPG	MBC	n	K	Temp		Pre-hy / SW gel (m3)	
														Oil	W	S						In	Out		
kill mud	14:00		1.30				:			9.8												23		Mixed	31.4

SHAKER SCREEN SIZE

#1	10	84	#4	10	84
#2	10	84	#5	10	84
#3	10	84	#6	10	84

DRLG CUTTINGS/WASTE MUD TREATMENT UNIT

Process	Concentrated	Daily	Total	Eff.	Generated Vol.	Distilled Water	Daily	Total
Vol.	Solidification					Sludge		

MUD PUMPS : 14-P-220

5.0 gal/stroke @97%

No.	Liner Size	SPM	GPM	Press. (Map)	Ann. Vel. (m/min)
1	6	67			DC : DP
2	6	67			
3	6	66			

LEAK OFF TEST DATA

Leak off Test On	
Lopes @Surface	
Leaked off EMW @shoe	
Ruptured EMW @shoe	

BOP TESTS

Last Test On	
Annular BOPs To	
Ram BOPs To	

KICK TOLERANCE

Max. Allow CSG Press.	
Kick Tolerance	

GEOLOGIC INFORMATION

From	To	Litho logy

MATERIALS STOCK on BOARD @24:00

Item	RECEIVED	USED	STOCK
Fresh Water m3	92	78	281
Potable Water m3	0	3	209
Drill Water m3	0	48	1,615
Fuel m3	0	40.4	6,475.1
Lube, Oil Ltrs	0	1500	89,100
Heli Fuel Ltrs	0	0	0
Cement "G" ton	0	0	0
Cement "DEEP CRETE" ton	0	0	73
Cement "LWC" ton	0	0	187

WEATHER INFORMATION

Time	Weather	Temp. (degC)	Barometer (hPa)	WIND Speed(m/s)	Dir. (deg)	Gust (m/s)	WAVE Height(m)	Dir. (deg)	Period (s)	CURRENT Speed(m/s)	Dir. (deg)	VISIBILITY (km)
24:00	c	Air : 21.5 SW : 20.9	1011.8	5.0	200	5.6	1.1	220	7.9	0.1	325	20

TODAY'S SCHEDULE : POOH / Prepare for BOP and Riser running

REPORTED BY : D.Ikenomoto / Y.Kawano

APPROVED BY : T.Abe

25

mBRT: meter below rotary table

mbsf: : meter below sea floor

TIME BREAKDOWN (00:00 - 06:00 on 4-Jun) * The data on 00:00 - 06:00 is unofficial

			BHA RECORD / CORE BARREL TYPE
--	--	--	-------------------------------

MUD PROPERTIESSHAKER SCREEN SIZE

MUD PUMPS : 14-P-220

3	4
LEAK OFF TEST DATA	

ROP TESTSGEOLOGIC INFORMATION

--	--

Potable Water
0.000000

Cement "G"

Time	Wear
------	------

REPORTED BY : Y.Kawano / Y.Masumoto

APPROVED BY: T.Abr

Chikyu DAILY MORNING REPORT

Mission No. :CK09-02

REPORT No. :

27

HOLE NAME : C0009A		SITE NAME : NT2-11B		Exp. : 319		REPORT DATE : 6/Jun/2009					
DEPTH : @24:00 2,795.0 mBRT		712.7 mbsf		PROGRESS :		Water Depth : 2,082.3 mBRT (2054mMSL)		RT-MSL : 28.3 m		SINCE MOVE : 25	
@06:00 2,795.0 mBRT		712.7 mbsf		DRILLING/CORING Hrs. : 0.00		hrs		LAST CASING : 20"		x 703.9 mbsf	
SUMMARY OF OPERATION											
PRESENT OPERATION @06:00 on 6-Jun : Mixing Mud / Thruster Investigation											
TIME BREAKDOWN (00:00 - 24:00 on 5-Jun)											
DETAIL OF OPERATION											
From 0:00 To 0:00 Hrs 24:00 Code Other											
Performed rig floor PM tasks and continued with housekeeping, mixing KNPP Mud for 17" hole section, whilst awaiting thruster investigation.											
Investigation on 4P/73C is completed. No problem.											
TIME BREAKDOWN (00:00 - 06:00 on 6-Jun) * The data on 00:00 - 06:00 is unofficial.											
DETAIL OF OPERATION											
From 0:00 To 6:00 Hrs 6:00 Code Other											
Performed rig floor PM tasks and continued with housekeeping, mixing KNPP Mud for 17" hole section, whilst awaiting thruster investigation.											
Investigation on 4P/73C is completed. No problem.											
DAILY BIT RECORD											
BIT No. SIZE (in) MFR TYPE IADC CODE S.No. Nozzles DEPTH (mBRT) From To METER-AGE Hrs. WOB(kN) Min. Max. RPM Min. Max. T.rev (krev) Inner Outer Dull Loc. B G O.D. RP											
BHA RECORD / CORE BARREL TYPE											
BHA No.											
MUD PROPERTIES											
Mud Type Time Depth (mBRT) MW VIS PV YV Gel St. WL Cake pH Pf Cal- K+ Content LGS PPG MBC n K Temp 12%Pre-hy / 6%SW gel (m3)											
Kill Mud (reserved) 17:00 1.08 105 41 44 8 10 4.8 0.5 10.7 0.1 59.300 0.57 2.5 25 Mixed 0											
SHAKER SCREEN SIZE											
#1 10 84 #4 10 84											
#2 10 84 #5 10 84											
#3 10 84 #6 10 84											
MUD PUMPS : 14-P-220 5.0 gal/stroke @97%											
No. Liner Size SPM GPM Press. (Map) Ann. Vel. (m/min) DC : DP											
1 6 2 6 3 6											
LEAK OFF TEST DATA											
Leak off Test On											
Lopes @Surface											
Leaked off EMW @shoe											
Ruptured EMW @shoe											
BOPT TESTS											
Last Test On											
Annular BOPs To											
Ram BOPs To											
GEOLOGIC INFORMATION											
From To Litho log											
MATERIALS STOCK on BOARD @24:00											
Item RECEIVED USED STOCK											
Fresh Water m3 0 81 240											
Potable Water m3 0 4 199											
Drill Water m3 102 19 1,698											
Fuel m3 0 42.3 6,351.1											
Lube Oil Ltrs 0 0 88,200											
Heli Fuel Ltrs 0 0 0											
Cement "G" ton 0 0 0											
Cement "DEEP CRETE" ton 0 0 12.5											
Cement "LWC" ton 0 0 27.5											
WEATHER INFORMATION											
Time Weather Temp. (degC) Barometer WIND WAVE CURRENT VISIBILITY											
24:00 r 20.5 20 1001.5 14.2 63 16.4 2.5 70 0.6 131 4											
TODAY'S SCHEDULE : Thruster Investigation / Mixing Mud for 17" hole section											

REPORTED BY : Y.Masumoto/T.Saruhashi
APPROVED BY : T.Abe

APPROVED BY: T. Ab

29

mBRT: meter below rotary table

REPORTED BY : Y.Masumoto/T.Saruhashi
APPROVED BY : T.Abe

Chikyu DAILY MORNING REPORT

Mission No. :CK09-02

REPORT No. :

34

HOLE NAME : C0009A SITE NAME : NT2-11B Exp. : 319 REPORT DATE : 13/Jun/2009
DEPTH : @24:00 2,795.0 mBRT 712.7 mbsf PROGRESS : Water Depth : 2,082.3 mBRT (2054mMSL) RT-MSL : 28.3 m SINCE MOVE : 32
@06:00 2,795.0 mBRT 712.7 mbsf DRILLING/CORING Hrs. : 0.00 hrs LAST CASING : 20" x 703.9 mbsf

SUMMARY OF OPERATION

Run BOP / Risers with Fairing and install moonpool hoses.

PRESENT OPERATION @06:00 on

13-Jun

Flushing auxiliary lines

mBRT: meter below rotary table

TIME BREAKDOWN (00:00 - 24:00 on

12-Jun

)

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	9:30	6:00	BOPE	Continue to PU and MU #16-18 Green Buoyancy Joints and run down same to 1967mBRT. Commence moving vessel to 50m offset of site with 0.5knots ground speed at 3:15
9:30	11:00	1:30	BOPE	Rig up and pressure test C/K/B/C aux lines 300psi for 5min and 5000psi for 10min on #19 Green Buoyancy Joint. OK
11:00	12:00	1:00	BOPE	PU and MU termination joint. (the vessel position at 50m from the hole @11:00)
12:00	13:15	1:15	BOPE	Hold TBRA. Complete MU of termination joint. Install fairing w/last Green Buoyancy joint.
13:15	14:00	0:45	BOPE	PU and MU safety joint. (Deploy ROV @13:30)
14:00	15:00	1:00	BOPE	PU and MU intermediate flex joint.
15:00	16:00	1:00	BOPE	PU and MU 30ft pup joint.
16:00	17:15	1:15	BOPE	Rig down riser fairing plat form assembly.
17:15	18:15	1:00	BOPE	PU and MU Telescopic joint and position at gooseneck installation level.
18:15	0:00	5:45	BOPE	Rig up and install Choke, Kill, Booster, Conduit hose's.

TIME BREAKDOWN (00:00 - 06:00 on 13-Jun) * The data on 00:00 - 06:00 is unofficial.

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	3:45	3:45	BOPE	Continue to install Conduit hose's.
3:45	6:00	2:25	BOPE	Flush booster, kill and choke line for pressure test. Pressure build up on choke line. Troubleshoot same. Obstruction is suspected nearby the choke isolation valve. Pressuring choke side 10-20Mpa three times. Choke line is free from obstruction by several pressuring up lines at 7:00. Continue to flush lines to eliminate the debris accumulation inside the line.

BIT No.	SIZE (in)	MFR	TYPE	IADC CODE	S.No.	Nozzles	DEPTH (mBRT)	METER-AGE	Hrs.	WOB(kN)	RPM	T.rev (krev)	CONDITION
							From To			Min. Max.	Min. Max.		Inner Outer Dull Loc. B G O.D. RP

BHA RECORD / CORE BARREL TYPE

BHA No.		STRING WT. : @ 1899 mBRT
		WT. of BOP Riser(kN) incl HPS 9400
		P/U Wt. (kN) incl HPS
		S/O Wt. (kN) incl HPS
		WT of RRT+TB(kN) 510

MUD PROPERTIES

Mud Type	Time	Depth (mBRT)	MW	VIS	PV	YV	Gel St.	WL	Cake	pH	Pf	Cal-	K+	Content	LGS	PPG	MBC	n	K	Temp	12%Pre-hy / 6%SW gel (m3)
KNPP	23:30		1.08	91	31	36	8	10	5.3	0.5	11.2	0.1	29.700				0	0.55	2.19	25	

SHAKER SCREEN SIZE

#1	10	84	#4	10	84
#2	10	84	#5	10	84
#3	10	84	#6	10	84

DRLG CUTTINGS/WASTE MUD TREATMENT UNIT

Process	Concentrated	Daily	Total	Eff.	Generated Vol.	Distilled Water	Daily	Total
Vol.	Solidification				Sludge			

MUD PUMPS : 14-P-220

5.0 gal/stroke @97%

No.	Liner Size	SPM	GPM	Press. (Map)	Ann. Vel. (m/min)
1	6				DC : DP
2	6				
3	6				

LEAK OFF TEST DATA

Leak off Test On	
Lopes @Surface	
Leaked off EMW @shoe	
Ruptured EMW @shoe	

BOP TESTS

Last Test On	
Annular BOPs To	
Ram BOPs To	

GEOLOGIC INFORMATION

From	To	Litho log

MATERIALS STOCK ON BOARD @24:00

Item	RECEIVED	USED	STOCK
Fresh Water m3	85	70	311
Potable Water m3	0	5	174
Drill Water m3	0	23	1,442
Fuel m3	0	44	6,040.1
Lube, Oil Ltrs	0	0	84,200
Heli Fuel Ltrs	0	0	0
Cement "G" ton	0	0	0
Cement "DEEP CRETE" ton	0	0	12.5
Cement "LWC" ton	0	0	27.5

WEATHER INFORMATION

Time	Weather	Temp. (degC)	Barometer (hPa)	WIND Speed(m/s)	Dir. (deg)	WAVE Height(m)	Dir. (deg)	CURRENT Speed(knots)	Dir. (deg)	VISIBILITY (km)
24:00	c	22	1004.1	9.4	230	10.3	1.2	0.9	112	20

TODAY'S SCHEDULE : Pressure Test lines, attach control lines on TJ, couple tensioner rings and land BOP

HELICOPTER INFORMATION

Fit. No.	Time Arrived	Passenger
1	9:05	9:14
2		
3		
4		
5		

SAFETY (HSE)

INCIDENT	LAST INCIDENT	NO LTA
	2008.2.01	

REMARKS

MARINE INFORMATION @24:00

Heave (m)	0.3
Pitch (deg)	0.3
Roll (deg)	0.4
Vessel Heading (deg)	255
Drift (m)	0.4
Riser Tension (Moon)	
V.D. Load (Moon)	11,392.1
Max Draught (m)	9.20
Thruster (kW)	630
No. of transponders	10

REPORTED BY : D.Ikenomoto / T.Saruhashi

APPROVED BY : I. Sawada

37

mbsf: : meter below sea floor

T.Saruhashi
REPORTED BY : Y.Kawano / D.Ikenomoto
APPROVED BY : I. Sawada

Chikyu DAILY MORNING REPORT

Mission No. :CK09-02

REPORT No. :

40

HOLE NAME : C0009A SITE NAME : NT2-11B Exp. : 319 REPORT DATE : 19/Jun/2009
DEPTH : @24:00 2,795.0 mBRT 712.7 mbsf PROGRESS : Water Depth : 2,082.3 mBRT (2054mMSL) RT-MSL : 28.3 m SINCE MOVE : 38
@06:00 2,795.0 mBRT 712.7 mbsf DRILLING/CORING Hrs. : 0.00 hrs LAST CASING : 20" x 703.9 mbsf

SUMMARY OF OPERATION

Diverter pressure test / Vessel heading change test

PRESENT OPERATION @06:00 on 19-Jun

Pick up diverter and Upper flex joint

mBRT: meter below rotary table

mbsf: : meter below sea floor

TIME BREAKDOWN (00:00 - 24:00 on 18-Jun)

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	1:15	1:15	BOP	Continue to rig up pressure test diverter. Energize slip joint packer, fill up riser and diverter.
1:15	4:00	2:45	BOP	Line up system and energize test packer on test tool, attempt to pressure test. Unable to pressure up, troubleshoot and inspect system for leaks. Decision make to rig up and pump with CMT unit to obtain more volume.
4:00	5:00	1:00	BOP	Line test hose up to CMT unit and flush same, test Diverter by cementing pump. 250psi for 5min OK.
5:00	7:15	2:15	BOP	Rig down diverter handling/testing tool and riser handling equipments.
7:15	17:45	10:30	BOP	Conduct vessel heading change test (Rotation test on Load Ring bearing of Telescopic Joint) Shift vessel heading from 180deg to 150deg and from 180deg to 250deg, to attempt rotating. Unsuccessful. Reduce tensioner tension from 7460kN to 6000 kN by 500kN performing same test. Observe Load Ring rotating with 6000kN @ 15:00 Shift vessel heading from 180deg to 90deg and from 180deg to 270deg. (Observe Load ring rotated from 135deg to 225deg) Increase Riser Tension back to 7460kN (original tension)
17:45	19:30	1:45	BOP	Continue with vessel heading change test from 180deg to 60deg @ship heading 80-70deg, observe Load Ring slight rotation and stop. Shift vessel heading back to 180deg but load ring no rotation
19:30	21:15	1:45	BOP	Reduce riser tension to 6000kN and shift vessel heading from 180deg to 210deg to free up Load Ring. No rotation.
21:15	23:00	1:45	BOP	Move vessel position for 10m to south w/ 6500kN riser tension. Meanwhile shift vessel heading from 180deg to 210deg. No rotation. Reduce riser tension to 6000kN and change vessel heading from 180deg to 210 deg three times. No rotation.
23:00	0:00	1:00	BOP	Move vessel back to original position w/6500kN Shift heading from 180deg to 50deg on going.

TIME BREAKDOWN (00:00 - 06:00 on 19-Jun) * The data on 00:00 - 06:00 is unofficial.

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	2:30	2:30	BOP	Continue to shift vessel heading from 180deg to 50deg then from 50deg to 210deg w/6000kN. No rotation on Load Ring.
2:30	3:00	0:30	BOP	Shift vessel heading from 210deg to 120deg (riser heading back to original position). Increase riser tension to 7460kN.
3:00	5:00	2:00	BOP	Rig up Riser handling equipment and pick up diverter handling tool.
5:00	6:00	1:00	BOP	Install diverter handling tool into diverter and pick up diverter and upper flex joint to lay out them.

BIT	SIZE	MFR	TYPE	IADC	S.No.	Nozzles	DEPTH (mBRT)	METER-AGE	Hrs.	WOB(kN)	RPM	T.rev	CONDITION
							From : To			Min. : Max.	Min. : Max.	(krev)	Inner Outer Dull Loc. B G O.D. RP

BHA RECORD / CORE BARREL TYPE

BHA No.	WT of BOP Riser(kN) w/Hook	mBRT
	P/U Wt. (kN) incl HPS	
	S/O Wt. (kN) incl HPS	
	WT of RRT (kN)	

MUD PROPERTIES

Mud Type	Time	Depth (mBRT)	MW	VIS	PV	YV	Gel St.	WL	Cake	pH	Pf	Cal-	K+	Content	LGS	PPG	MBC	n	K	Temp	12%Pre-hy / 6%SW gel
KNPP	15:00		1.08	93	42	44	8 : 11			10.4				Oil W S				0.57	2.40	27	

SHAKER SCREEN SIZE

#1	10	84	#4	10	84
#2	10	84	#5	10	84
#3	10	84	#6	10	84

MUD PUMPS : 14-P-220

No.	Liner Size	SPM	GPM	Press. (Map)	Ann. Vel. (m/min)
1	6				DC : DP
2	6				
3	6				

LEAK OFF TEST DATA

Leak off Test On	
Lopes @Surface	
Leaked off EMW @shoe	
Ruptured EMW @shoe	

BOP TESTS

Last Test On	
Annular BOPs To	
Ram BOPs To	

GEOLOGIC INFORMATION

From	To	Litho log

MATERIALS STOCK ON BOARD @24:00

Item	RECEIVED	USED	STOCK
Fresh Water m3	51	57	296
Potable Water m3	0	10	122
Drill Water m3	51	0	1,614
Fuel m3	0	44	5,776.8
Lube Oil Ltrs	0	1400	81,100
Heli Fuel Ltrs	0	0	0
Cement "G" ton	0	0	0
Cement "DEEP CRETE" ton	0	0	12.5
Cement "LWC" ton	0	0	27.5

WEATHER INFORMATION

Time	Weather	Temp. (degC)	Barometer	WIND	WAVE	CURRENT	VISIBILITY
		Air : SW	(hPa)	Speed(m/s) : Dir. (deg) : Gust (m/s)	Height(m) : Dir. (deg) : Period (s)	Speed(knots) : Dir. (deg)	(km)
24:00	bc	21.5 : 22.6	1014.5	3.5 : 7.1 : 4.1	1 : 180 : 6.3	0.9 : 135	20

TODAY'S SCHEDULE : Troubleshooting load ring on telescopic joint.

T.Saruhashi
REPORTED BY : Y.Kawano / D.Ikenomoto
APPROVED BY : I. Sawada

Chikyu DAILY MORNING REPORT

Mission No. :CK09-02

REPORT No. :

41

HOLE NAME : C0009A SITE NAME : NT2-11B Exp. : 319 REPORT DATE : 20/Jun/2009
DEPTH : @24:00 2,795.0 mBRT 712.7 mbsf PROGRESS : Water Depth : 2,082.3 mBRT (2054mMSL) RT-MSL : 28.3 m SINCE MOVE : 39
@06:00 2,795.0 mBRT 712.7 mbsf DRILLING/CORING Hrs. : 0.00 hrs LAST CASING : 20" x 703.9 mbsf

SUMMARY OF OPERATION

PRESENT OPERATION @06:00 on 20-Jun

Vessel heading change test / Disconnect BOP / Inspect load ring on telescopic joint

Inspect load ring on telescopic joint

mBRT: meter below rotary table

mbsf: meter below sea floor

TIME BREAKDOWN (00:00 - 24:00 on 19-Jun)

From	To	Hrs	Code	DETAIL of OPERATION
0:00	2:30	2:30	BOP(N)	Continue to shift vessel heading from 180deg to 50deg then from 50deg to 210deg w/600kN tensioner weight. No rotation on Load Ring.
2:30	2:45	0:15	BOP(N)	Change vessel heading from 210deg to 120deg (riser heading back to original position). No rotation on load ring
			BOP(N)	Increase riser tension to 7460kN.
2:45	5:00	2:15	BOP(N)	Rig up Riser handling equipment and pick up diverter handling tool.
5:00	7:00	2:00	BOP(N)	Install diverter handling tool into diverter. Pick up and lay out diverter / upper flex joint.
7:00	10:00	3:00	BOP(N)	Pick up landing joint and make sure free rotation on riser running tool. Make up landing joint on Telescopic Joint.
10:00	10:30	0:30	BOP(N)	Lower telescopic joint and close gator lock. Change vessel heading from 120deg to 140deg.
10:30	11:00	0:30	BOP(N)	Pick up Landing joint with hook weight 4000kN by CMC and decrease riser tensioner weight from 7000kN to 3000kN at same time by 1000kN.
11:00	11:15	0:15	BOP(N)	Change vessel heading from 140deg to 210deg.
11:15	12:45	1:30	BOP(N)	Keep the vessel heading at 210 deg and attempt to rotate Load Ring with rotating Riser Running Tool. unsuccessfully.
12:45	13:30	0:45	BOP(N)	Change vessel heading 200deg to 90deg. Attempt torque using RRT with no success.
13:30	14:00	0:30	Other	Hold telephone conference with CDEX and MQJ office and decide to disconnect BOP.
14:00	15:00	1:00	BOP(N)	Change vessel heading to 140deg. Hold TBRA for disconnecting BOP.
15:00	15:15	0:15	BOP(N)	Set up riser weight distribution to unlatch BOP (tensioner 5280kN, Hook Load :3000kN, Total : 8280kN) Confirm rig position over location.
			BOP(N)	Disconnect BOP from wellhead connector while observing by ROV. Pick up BOP 6m above Wellhead (11m above seabed).
15:15	15:45	0:30	BOP(N)	Move vessel 50m east from well.
15:45	16:45	1:00	BOP(N)	Hold TBRA. Split tensioner ring and rig down it.
16:45	17:45	1:00	BOP(N)	Pick up and L/ out landing joint. Remove Gator Lock hose at moon pool. Pick up telescopic joint to inspect and break off load ring on drill floor.
17:45	0:00	6:15	BOP(N)	Clean load ring for inspection. Meanwhile commence load ring bearing inspection.
				Attempt to break off threaded support ring.

TIME BREAKDOWN (00:00 - 06:00 on 20-Jun) * The data on 00:00 - 06:00 is unofficial.

From	To	Hrs	Code	DETAIL of OPERATION
0:00	2:45	2:45	BOP(N)	Continue to break off between threaded supporting ring and telescopic joint body. Unsuccessfully.
2:45	3:30	0:45	BOP(N)	Manage to get bearing to turn a 1/4 of a turn with Cathead, continue attempting to break threaded connection.
3:30	6:00	2:30	BOP(N)	Continue to break off between thread supporting ring and telescopic joint body. Dress manual tong to 26" as back up on outer barrel on T/J.

BIT	SIZE	MFR	TYPE	IADC	S.No.	Nozzles	DEPTH (mBRT)	METER-AGE	Hrs.	WOB(WN)	RPM	T.rev	CONDITION
No.	(in)			CODE			From To			Min. Max.	Min. Max.	(krev)	Inner Outer Dull Loc. B G O.D. RP

BHA RECORD / CORE BARREL TYPE

BHA No.		STRING WL : @	mBRT
		WL of BOP Riser(kN) w/Hook	
		P/U WL (kN) incl HPS	
		S/O WL (kN) incl HPS	
		WL of RRT + B(kN)	

MUD PROPERTIES

Mud Type	Time	Depth (mBRT)	MW	VIS	PV	YV	Gel St.	WL	Cake	pH	Pf	Cal-	K+	Content	LGS	PPG	MBC	n	K	Temp	12%Pre-hy / 6%SW gel
KNPP	14:30		1.08	95						10.4				Oil W S						27	

SHAKER SCREEN SIZE

#1	10	84	#4	10	84
#2	10	84	#5	10	84
#3	10	84	#6	10	84

DRUG CUTTINGS/WASTE MUD TREATMENT UNIT

Process	Concentrated	Daily	Total	Eff.	Generated Vol.	Distilled Water	Daily	Total
Vol.						Sludge		

MUD PUMPS : 14-P-220

No.	Liner Size	SPM	GPM	Press. (Map)	Ann. Vel. (m/min)
1	6				DC : DP
2	6				
3	6				

LEAK OFF TEST DATA

Leak off Test On	
Lopes @Surface	
Leaked off EMW @shoe	
Ruptured EMW @shoe	

BOP TESTS

Last Test On	
Annular BOPs To	
Ram BOPs To	

GEOLOGIC INFORMATION

From	To	Litho log

MATERIALS STOCK ON BOARD @24:00

Item	RECEIVED	USED	STOCK
Fresh Water m3	0	65	231
Potable Water m3	0	9	113
Drill Water m3	103	6	1,709
Fuel m3	0	42.8	57,340.0
Lube Oil Ltrs	0	400	80,700
Heli Fuel Ltrs	0	0	0
Cement "G" ton	0	0	0
Cement "DEEP CRETE" ton	0	0	12.5
Cement "LWC" ton	0	0	27.5

WEATHER INFORMATION

Time	Weather	Temp. (degC)	Barometer	WIND	WAVE	CURRENT	VISIBILITY
		Air SW	(hPa)	Speed(m/s) Dir. (deg) Gust (m/s)	Height(m) Dir. (deg) Period (s)	Speed(knots) Dir. (deg)	(km)
24:00	bc	21.5 23.4	1012.7	7.8 69 8.3	1.3 90 6.8	0.8 115	20

TODAY'S SCHEDULE : Inspect load ring on telescopic joint.

T.Saruhashi
REPORTED BY : Y.Kawano / D.Ikenomoto
APPROVED BY : I. Sawada

REPORT No. : 50

mBRT: meter below rotary table

mbsf: : meter below sea floor

BARREL TYPE	String Wt.(kN)	@2879	mBRT
-------------	----------------	-------	------

BHA below Jar	150
---------------	-----

CE (Top/Bottom primary &secondary)	DRLG CUTTINGS/WASTE MUD TREATMENT UNIT	Back up	2
------------------------------------	--	---------	---

165	145		#0	10	165	145	Vol.	Solidification	MUD MATERIAL S on BOARD @24 mhrs	(unit: kg)	HELICOPTER INFORMATION (JAR655)	Total	50
20				5.0				Mud Gas					

[illegible][illegible]

MQJ Crew	88	Clean Lube (L)	0	0	6,600	Conduct fire and abandon drill
MQJ (Other)	1	Clean Lube	0	0	3,200	

in BOARD @24:00	Mud Logging	6	EZ Spot	0	0	550	Roll (deg)	0.2
-----------------	-------------	---	---------	---	---	-----	------------	-----

Weather	Temp. (degC)	Barometer	WIND	WAVE	CURRENT	VISIBILITY
---------	--------------	-----------	------	------	---------	------------

TODAY'S SCHEDULE : Run back to the bottom, Drill 12-1/4" pilot hole. APPROVED BY : T. Abe

REPORTED BY : Y.Masumoto / Y.Kawano
APPROVED BY : T.Abe

Chikyu DAILY MORNING REPORT

Mission No. :CK09-02

REPORT No. :

51

HOLE NAME : C0009A SITE NAME : NT2-11B Exp. : 319 REPORT DATE : 30/Jun/2005

DEPTH : @24:00 3,088.0 mBRT 1,005.7 mbsf PROGRESS : 204.0m Water Depth : 2,082.3 mBRT (2054 mMSL) RT-MSL : 28.3 m SINCE MOVE : 49

@06:00 3,088.0 mBRT 1,005.7 mbsf DRILLING/CORING Hrs. : 12.50 hrs LAST CASING : 20" x 703.9 mbsf

SUMMARY OF OPERATION
Drill 12-1/4"hole from 2884m to 3088m (204m) , Circulation Bottom'up

PRESENT OPERATION @06:00 on 30-Jun : Run back to bottom after short trip. mBRT: meter below rotary table
TIME BREAKDOWN (00:00 - 24:00 on 29-Jun) mbsf. : meter below sea floor

From	To	Hrs	Code	DETAIL of OPERATION														
0:00	5:00	5:00	RR	Continue to repair HPS brake														
				0:00-01:00 Install new brake assembly														
				01:30-02:30 Install new encoder. Change out 2 x quick relief valves on A & B HPS brake air system and test same														
				02:30-04:15 Align and test encoder to Max.160rpm														
				04:15-05:00 Tie wiring of encoder and base plate bolts.														
5:00	5:45	0:45	RS	Remove hang off line from blocks. Calibrate warning system of drawworks and derrick.														
5:45	7:30	1:45	Trip	RIH to shoe. Fill strings and check flow return.														
7:30	8:45	1:15	Trip	RIH in open hole. Wash down last stand with 20gpm. Take 50kN at 2874m. (10m soft fill on bottom)														
				Ream down to 2884m w/650gpm and 40rpm.														
8:45	20:30	11:45	DRL	Drill 12-1/4"hole from 2884 to 3070m.														
				WOB:0-5kN, Pump:700gpm x 13.0Mpa, HPS:160rpm x 2-4kNm, boost riser 200-300gpm.														
				Ream and take survey at each connection.														
20:30	21:30	1:00	C&C	Circulation w/350gpm due to cutting chute blocking up. Clean up cutting chute.														
21:30	22:45	1:15	DRL	Drill 12-1/4"hole from 3070 to 3088m														
				WOB:0-5kN, Pump:700gpm x 13.0Mpa, HPS:140rpm x 4-8kNm, boost riser 200-300gpm.														
				ROP Ave.:19.2m/hr (2884m-3088m)														
				Observe gas peak 11.2% @3044m, Gas Base 0.1-0.2%														
22:45	0:00	1:15	C&C	Circulation bottom's up at 3088m														
				Pump:700gpm x 13.1Mpa, HPS:100rpm.														
				Lost circulation rate:0.6KL/hr														
				Total lost volume today : 14.5KL														
				MWD Survey record														
				<table><tr><th>Depth</th><th>Inclination</th></tr><tr><td>mBRT</td><td>deg.</td></tr><tr><td>2897.90</td><td>0.09</td></tr><tr><td>2927.95</td><td>0.12</td></tr><tr><td>2967.36</td><td>0.06</td></tr><tr><td>3005.41</td><td>0.10</td></tr><tr><td>3045.44</td><td>0.06</td></tr></table>	Depth	Inclination	mBRT	deg.	2897.90	0.09	2927.95	0.12	2967.36	0.06	3005.41	0.10	3045.44	0.06
Depth	Inclination																	
mBRT	deg.																	
2897.90	0.09																	
2927.95	0.12																	
2967.36	0.06																	
3005.41	0.10																	
3045.44	0.06																	

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	3:00	1:30	C&C	Circulation bottom's up at 3088m
				Pump:700gpm x 13.1Mpa, HPS:100-80rpm. Observe excessive cuttings on shaker.
3:00	3:15	0:15	Trip	Flow check, OK
3:15	4:45	1:30	Trip	Short trip to 2762m inside 20" casing shoe.
				Observe no drag.
4:45	5:00	0:15	RR	Work on drawworks drum to adjust wraps. Flow check. OK
5:00	6:00	1:00	Trip	RIH to 2914m
				Backload 13 cutting slips to KAIKO

BIT	SIZE	MFR	TYPE	IADC	S.No.	Nozzles	DEPTH (mBRT)	METER-AGE	Hrs.	WOB(kN)	RPM	Trev (krev)	Inner	Outer	Dull	Loc.	B	G	O.D.	RP
3	12-1/4"	Hycalog	RSX519S-D2	S422	218338	2x15.5x14	From : 2,798.0 To : 2,884.0	86.0	5.94	3	10	140	160	122						

BHA No.	3	12-1/4"PDC bit x Power V x F/sub x 12"stab x 8"NM pony x MWD x 8"NMDC x 8-1/2"DC(5) x 7-3/4"Mechanical Jar x 8-1/2"DC(5) x 5-1/2" S-140(25std)	String Wt.(kN)	@2879 mBRT
			String total w/ HPS&TB	2108
			Pick up Weight w/ HPS&TB	2110
			Slack off weight w/ HPS&TB	2100
			HPS & Traveling Block	690
			BHA below Jar	150

MUD PROPERTIES															BHA below Jar					150					
Mud Type	Time	Depth(mBRT)	MW	VIS	PV	YV	Gel St.	WL	Cake	pH	PI	Cl-	K+	Content			LGS	PPG	MBC	n	K	Temp in °C	Cuttings Skip		
														Oil	W	S									
KNPP	6:15	2,761	1.08	98	36	39	7	9	4.6	0.5	10.1	0.1	59,800	22,000					0.5	0.57	2.09	15	16	Available	31
KNPP	15:45	2,991	1.07	100	32	37	7	7	4.4	0.5	10.7	0.1	61,100	22,500					0.5	0.55	2.2	22	24	Full	11

SHAKER SCREEN SIZE (Top, Bottom primary/secondary)	#1	#2	#3	10	165/145	#4	10	165/145

MUD PUMPS : 14-P-220	No.	Liner Size	SPM	GPM	Press. (Map)	Ann. Vel. (m/min)	DC : DP	Base (%)	Max. (%)	Depth (m)
	1	6	70					0	11	3,044
	2	6	70	700	12.6					
	3	6	30	150		24.1	20.2			

LEAK OFF TEST DATA	Leak off Test On	25-Jun-2009	Leaks @Surface	105psi	Leaked off EMW @shoe	1.116sg	Ruptured EMW @shoe	not observed

BOP TESTS	Last Test On	22-Jun-05	Annular BOPs To	3000psi (20.6Mpa)	Ram BOPs To	3000psi (20.6Mpa)

GEOLOGIC INFORMATION	From	To	Lithology
	2884	2920	Cyst 60-70%, Sst 30-40%
	2920	2950	Cyst 50-55%, Sst 30-55%
	2950	3025	Cyst 50-60%, Sst 10-20%
	3025	3070	Cyst 30%, Sst 10%

MATERIALS STOCK ON BOARD @24:00	Item	RECEIVED	USED	STOCK
	Fresh Water m3	0	66	199
	Potable Water m3	0	4	205
	Drill Water m3	104	67	1,655
	Fuel m3	0	48.1	5,677.5
	Lube Oil Ltrs	0	400	74,500
	Heil Fuel Ltrs	0	0	0
	Cement "G" ton	0	0	0
	Cement "DEEP CRETE" ton	0	0	12.5
	Cement "LWC" ton	0	0	27.5

WEATHER INFORMATION													
Time	Weather	Temp. (degC)		Barometer (hPa)	WIND			WAVE			CURRENT		VISIBILITY (km)
		Air	SW		Speed(m/s)	Dir. (deg)	Gust (m/s)	Height(m)	Dir. (deg)	Period (s)	Speed(kts)	Dir. (deg)	
0:00	o	25	21.6	1008.6	11.8	203	12.7	1.1	210	5.4	0.6	300	15

TODAY'S SCHEDULE :

Drill 12-1/4"pilot hole.

REPORTED BY :

Y.Masumoto / Y.Kawano

APPROVED BY :

T.Abe

TODAY'S SCHEDULE : Drill 12-1/4" pilot hole.

REPORTED BY : Y.Masumoto / Y.Kawano
APPROVED BY : T.Abe

REPORT No. : 55

mBRT: meter below rotary table
mbbf: meter below sea floor

MDSI: 1 meter below sea floor

Chikyu DAILY MORNING REPORT

Mission No. :CK09-02

REPORT No. :

67

HOLE NAME :

SITE NAME :

NT2-11B

Exp.

319

REPORT DATE :

16/Jul/2009

DEPTH : @24:00

3,686.0 mBRT

1,603.7 mbsf

PROGRESS : _____

Water Depth : _____

2,082.3 mBRT (2054 mMSL)

RT-MSL :

28.3 m

SINCE MOVE : 65

@06:00	3,686.0
--------	---------

mbsf	Open hole	2814mBRT	DRILLING/CORING Hrs.
------	-----------	----------	----------------------

h

$$\frac{20''}{\text{---}} \times$$

703.9 mbsf

SUMMARY OF OPERATION
PRESENT OPERATION @06:00

16-jul

tools / RD logging

Up to 17" Open hole

mBRT: meter below rotary table

mbsf: : meter below sea floor

[illegible]

TIME BREAKDOWN (00:00 - 06:00 on 6-Jul) * The data on 00:00 - 06:00 is unofficial.			
From	To	Hrs	Code
0:00	3:30	3:30	Trip
3:30	4:15	0:45	
4:15	6:00	1:45	

DETAIL OF OPERATION	
Continue to RIH w/17HO assembly from 1245m to 2799mBRT.	
Lower casing and start on cementer stand on cement pass through 16" Casing landing sub (ID 17-332") @2080.2m. No indication.	
Correct HPS. Take SCR. RIH to 2799mBRT. Take weight 20KN. Start pumping with 130spm/15.8Mpa and rotating with 100spm/15KNm.	
SCR data: 2.0Mpa @30spm, 2.4Mpa @40spm, 2.8Mpa @50spm	
Open hole to 17" from 2799m to 2814mBRT (15m)	
WOB: 8.470kN	
Drill speed: 180RPM/16.17.8Mpa, boost dec with 55spm	
RPM: 190RPM, 16.17.8kNm	
RCP: 5.33-31.3mV/h, Avg 21.8mV	
Lost mud rate: 1.78m3/hr, lost volume 10.7m3	

[illegible]

BHA RECORD / CORE BARREL TYPE	String Wt.(kN)	mBRT
BHA No. 6 10-5/8"Bt x B/S x 17'HO x XO x BS(ported float) x 8" pony NMDC x MWD x 8"NIMDC x 17'Stab x 8-1/2"DC (2) x 17'Stab x 8-1/2"DC(4) x Jar x 8-1/2"DC(5) x XO x Drift Sub x S140 (25std) x XO x S150	String total w/ HPS&TB 198 Pick up Weight w/ HPS&TB 198 Slack off weight w/ HPS&TB 198 HPS & Traveling Block 60	

[illegible]

SHAKER SCREEN SIZE (Top, Bottom primary/secondary)						Desander		Mudcleaner		Centrifuge		DRLO CUTTINGS/WASTE MUD TREATMENT UNIT								S Boat	
#1	10	165/148	#4	10	165/148	#1	off	off	off	off	Process Vol.	Daily	Total	Eft.	Generated Vol	Daily	Total	Shingu full	0		
#2	10	165/148	#5	10	165/148	#2	off	off	off	off	Concentrated				Distilled Water			empty	5		
		165/148			165/148																

MUD #3		10		185/145		#6		10		185/145		#3				OFF		Solidification		Sludge		Total		50											
MUD PROPS: 14-P-220												5.0		gal/stroke @ 0.7%																					
No.		Liner Size		SPM		GPM		Press. (Map)		Ann. Vel. (m/min)		ECD @ shoe		Base (%)		Max. (%)		Depth (m)		MUD MATERIALS on BOARD @ 24:00hrs (unit: kg)															
																				<table><tr><th>Item</th><th>RECEIVED</th><th>USED</th><th>STOCK</th></tr><tr><td>Barite (Bulk)</td><td>0</td><td>0</td><td>185,640</td></tr></table>		Item	RECEIVED	USED	STOCK	Barite (Bulk)	0	0	185,640	HELICOPTER INFORMATION (JA6655)					
Item	RECEIVED	USED	STOCK																																
Barite (Bulk)	0	0	185,640																																
																				<table><tr><th>Fit.</th><th>Time</th><th>Passenger</th></tr><tr><td></td><td></td><td></td></tr></table>		Fit.	Time	Passenger											
Fit.	Time	Passenger																																	

[illegible]

LEAK-OFF TEST DATA						
Leak off Test On	25-Jun-2009					
Lopes_@Surface	105psi					
Leaked off EMW @shoe	1.114g					
	Comm.	—	Soda Ash	0	0	600
	Gas	-----	Tel-Polymer(H)	0	200	740
			Tel-Polymer(L)	0	640	520
			SAFETY (HSE)			
			INCIDENT	LAST	NO LTA	

[illegible]

Annual BOPs To	3000psi (20.6mpa)	<table><tr><th colspan="2">PERSONNEL @24.00</th></tr><tr><td>CDEX</td><td>8</td></tr><tr><td>MOJ Crew</td><td>88</td></tr><tr><td>MOJ(Other)</td><td>1</td></tr></table>	PERSONNEL @24.00		CDEX	8	MOJ Crew	88	MOJ(Other)	1	<table><tr><td>Water (Bag)</td><td>0</td><td>0,000</td><td>10,000</td></tr><tr><td>KCL (Bag)</td><td>0</td><td>4,000</td><td>6,000</td></tr><tr><td>Clean Lube (L)</td><td>0</td><td>0</td><td>6,000</td></tr><tr><td>Clean Lube</td><td>0</td><td>2,000</td><td>200</td></tr></table>	Water (Bag)	0	0,000	10,000	KCL (Bag)	0	4,000	6,000	Clean Lube (L)	0	0	6,000	Clean Lube	0	2,000	200	REMARKS
PERSONNEL @24.00																												
CDEX	8																											
MOJ Crew	88																											
MOJ(Other)	1																											
Water (Bag)	0	0,000	10,000																									
KCL (Bag)	0	4,000	6,000																									
Clean Lube (L)	0	0	6,000																									
Clean Lube	0	2,000	200																									
Ram BOPs To	3000psi (20.6mpa)																											
GEOLOGIC INFORMATION																												
From	to	Litho logy																										

MIWJ	14	Tel-DD	0	200	400
Scientist	14	Lignite NC	0	0	3,600
Sub Con.		Telnite GXL	0	0	270
SLB H&M	2	Speeder (P)	0	0	1,700

Heave (m)	0.2
Pitch (deg)	0.3

										SLB W/L 5					Speeder (X) 0 0 1,700					Roll (deg) 0.2				
MATERIALS STOCK ON BOARD @24:00										SLB CMT 2					EZ Spot 0 0 550					Swell (m) 1.4				
Item					RECEIVED USED STOCK					Mud Logging 4					Deformer No.30C 0 0 224					Vessel Heading (deg) 265.0				
Fresh Water m3					104 78 212					ML-Swam 4					Tail Shear G / P 0 0 500/0.00					Drift (m) 0.1				

Potable Water	m3	0	3	154	ROV	3	Tel Mica CMF	0	0	500/500/1000	Riser Tension (kN)	8,010.0
Drill Water	m3	0	127	1,330	Treinite	2	Tel Plug CMF	0/0/0	0/0/0	500/500/600	V.D. Load (Moon)	11,416
Fuel	m3	0	45.4	5,120.9	Velco Gray	1	TAN CAL M/F	0	0	3390/3360	Max Draught (m)	9.2

Lube Oil	Ltrs	0	2200	66,100	NOV	1	BOAT INFORMATION				Thruster (kW)	680
Hell Fuel	Ltrs	0	0	0	WF / Tennis	0	Boat Name	Location	TA	TD	No. of transponders	10
Cement "G"	ton	0	44		Vendors	0	KAIKO	Shingu		1:15	Engine output(kW)	4,240
Cement "DEEP CRETE"	ton	0	12.5		Others	1	#KAIKO	Chikyū			P.28% S.17%	

REPORTED BY : T.Saruhashi / D.Ikenomoto

APPROVED BY : I.Sawada

Chikyu DAILY MORNING REPORT

Mission No. :CK09-02

REPORT No. :

69

HOLE NAME : C0009A

SITE NAME :

NT2-11B

Exp. :

319

REPORT DATE :

18/Jul/2009

17"DEPTH: @24:00 3,202.0 mBRT 1,119.7 mbsf PROGRESS : 179.0m

Water Depth : 2,082.3 mBRT (2054 mMSL)

RT-MSL :

28.3 m

SINCE MOVE : 67

@06:00 3,254.0 mBRT

1,171.7 mbsf 12-1/4"hole 3,686mBRT(1,603.7mbsf)

DRILLING/CORING Hrs. : 16:00 hrs

LAST CASING : 20"

x

703.9 mbsf

SUMMARY OF OPERATION

Open 17"hole

PRESENT OPERATION @06:00 on

18-Jul : Open 17" hole

TIME BREAKDOWN (00:00 - 24:00 on

17-Jul)

mBRT: meter below rotary table

mbsf: : meter below sea floor

From	To	Hrs	Code	DETAIL of OPERATION
0:00	4:15	4:15	OH	Continue to open hole to 17" from 3023m to 3081mBRT
				W.O.B. 0-38kN
				Pump speed...1800rpm(18.0Mpa boost riser with 4000m)
				RPM...117-120RPM 3.9-8.7kNm
				ROP ave. 17m/h
4:15	5:00	0:45	Other(N)	Attempt to break connection on HPS torque wrench unsuccessfully. Check HPS torque wrench and hydraulic line.
5:00	5:45	0:45	C&C	Observe hydraulic line failure. Decide to pooh to 20" csg shoe.
5:45	8:15	2:30	Trip	Circulate @3081m.
5:00	5:45	0:45	C&C	Break connection by HPS motor and rig long.
5:45	8:15	2:30	Trip	POOH to 2775m (inside 20" casing). No over pull.
8:15	11:00	2:45	Other(N)	Investigate HPS torque wrench hydraulic line. Replace hydraulic valve (Adjustable over center valve on torque wrench).
				Find HPS motor had over torqued while connection.
11:00	12:00	1:00	Trip	RIH from 2775m to 3040mBRT. No drag observed.
12:00	12:45	0:45	W&R	Connect HPS. Pump down to 3081mBRT.
12:45	0:00	11:15	OH	Open 17" from 3081m to 3202m. (121m)
				W.O.B. 5-50kN
				Pump speed...1800rpm(18.0Mpa boost riser with 6000m)
				RPM...116-135RPM 3.9-25kNm
				ROP ave. 14.8m/h
				meanwhile make up PADPRT and Sub Sea Tool (SLB plug container) @Aux.hole.
				(8:25) No.2HP communication fail caused by the Antenna down due to thunder strike. Advisory status.
				Anemometer (Wind sensor) on derrick also down.
				Lost circulation rate: 2.3m3/hr. Total lost volume today : 55m3
				* The data on 00:00 - 06:00 is unofficial.

Measured Depth(mBRT)	Inclination (deg)	Azimuth (deg)
3,059.59	0.14	317.15
3,097.22	0.08	103.98
3,135.08	0.17	23.32
3,213.22	0.15	0.24

From	To	Hrs	Code	DETAIL of OPERATION
0:00	6:00	6:00	OH	Continue to open hole to 17" from 3202m to 3254mBRT (52m)
				From 3202m to 3231mBRT.
				W.O.B. 15-50kN
				Pump speed...1800rpm(18.0Mpa boost riser with 6000m)
				RPM...100-140RPM 5-25kNm
				ROP ave. 10.0m/h
				From 3231m to 3254mBRT.
				W.O.B. 15-50kN
				Pump speed...2100rpm(20.22Mpa boost riser with 5000m)
				RPM...100-140RPM 5-25kNm
				ROP ave. 12m/h
				Lost mud rate: 2.5m3/hr. Lost volume 15m3

DAILY BIT RECORD

BIT No.	SIZE (in)	MFR	TYPE	IADC CODE	S.No.	Nozzles	TFA (in ²)	DEPTH (mBRT)	METER-AGE	Bit Hrs.	WOB(kN)	RPM	T.rev (krev)	Inner	Outer	Dull	Loc.	B	G	O.D.	RP
6 / Used	10-5/8"	RH	EHT 11P	116	NA2598	3 x 16	0.59	2,797.0	3,202.0	405.0	24	5	50	116	136	344					
	17"	SMITH	SPHUS15		JY8679	5x18	1.24	2,797.0	3,202.0	405.0	24	5	50	116	136	344					

BHA RECORD / CORE BARREL TYPE

BHA No.	6	10-5/8"Bit x B/S x 17"HO x XO x B/S(ported float) x 8" pony NMDC x MWD x 8"NMDC x 17"Slab x 8-1/2"DC (2) x 17"Slab x 8-1/2"DC(4) x Jar x 8-1/2"DC(5) x XO	String Wt.(kN)	mBRT
		x Drift Sub x S140 (25std) x XO x S150		1980
			Pick up Weight w/ HPS&TB	1980
			Slack off weight w/ HPS&TB	1980
			HPS & Traveling Block	690
			BHA below Jar	180

MUD PROPERTIES

Mud Type	Time	Depth (mBRT)	MW	VIS	PV	YV	Gel St.	WL	Cake	pH	PI	Cl-	K+	Content (%)			Sand %	PPG	MBC	n	K	Temp		Dilution rate	CUTTING SKIP		
														Oil	W	S						In	Out		Empty	Full	Back up
KNPP	9:30	2,775	1.10	106	34	47	8	4.1	0.5	11.1	0.2	73,500	25,800	0	94	6	0.2	0.5	0.51	3.46	13		4.3m3/h	Empty		39	
KNPP	23:00	2,975	1.10	105	36	41	8	4	0.5	11.0	0.2	73,800	25,200	0	94	6	0.2	0.5	0.55	2.44	13		4.3m3/h	Full		0	
																									Back up		2

SHAKER SCREEN SIZE (Top, Bottom primary/secondary)

#1	10	165/145	#4	10	165/145	#1	off	on	on	on	Process Vol.	Daily	Total	Eff.	Generated Vol.	Daily	Total	Stronger than	0
#2	10	165/146	#5	10	165/145	#2	off	on	on	on	Concentrated				Distilled Water			empty	5
#3	10	165/145	#6	10	165/145	#3	off	on	on	on	Solidification				Sludge			100%	50

MUD PUMPS (4.9-22)

5.0

oil/stroke @97%

Mud Gas

MUD MATERIALS ON BOARD @94 tonnes

(unit: kn)

MUD PUMPS : (4-P-22)

No.	Line Size	SPM	GPM	Press. (Map)	Ann. Vel. (m/min)	ECD @ shoe	Base (%)	Max. (%)	Depth (m)
1	6	95	950	18-18.5	DC : DP	1.1066			
2	6	95							
3	6	86							

LEAK OFF TEST DATA

Leak off Test On	25-Jun-2009
Lopes @Surface	105psi
Leaked off EMW @shoe	1.114g
Ruptured EMW @shoe	not observed

ROP TESTS

Last Test On	22-Jun-05
Annular BOPs To	3000psi (20.6Mpa)
Ram BOPs To	3000psi (20.6Mpa)

GEOLOGIC INFORMATION

From	To	Litho logy

MATERIALS STOCK on BOARD @24:00

Item	RECEIVED	USED	STOCK
Fresh Water m3	80	64	212
Potable Water m3	0	5	145
Drill Water m3	0	65	1,257
Fuel m3	0	50	5,021.8
Lube Oil Ltrs	0	0	66,100
Hot Fuel Ltrs	0	0	3
Cement "G" ton	0	0	44
Cement "DEEP CRETE" ton	0	0	12.5
Cement "LWC" ton	0	0	91.5

WEATHER INFORMATION

Time	Weather	Temp. (degC)	Barometer (hPa)	WIND Speed(m/s)	Dir. (deg)	WAVE Height(m)	Dir. (deg)	CURRENT Speed(kts)	Dir. (deg)	VISIBILITY (km)
0:00	n	25	1012.5	8.9	223	10.4	1	220	6.9	1.1

TODAY'S SCHEDULE : Open Hole to 17"

REPORTED BY : D.Ikenomoto / Y.Kawano

APPROVED BY : I.Sawada

Chikyū DAILY MORNING REPORT

Mission No. :CK09-02

REPORT No. :

70

HOLE NAME : C0009A

SITE NAME :

NT2-11B

Exp. :

319

REPORT DATE :

19/Jul/2009

17"DEPTH: @24:00 3,461.0 mBRT
@06:00 3,547.0 mBRT1,378.7 mbsf
1,464.7 mbsfPROGRESS : 259.0m
12-1/4" hole 3,686mBRT(1,603.7mbsf)Water Depth : 2,082.3 mBRT (2054 mMSL)
DRILLING/CORING Hrs. : 16:00 hrs

RT-MSL :

28.3 m

SINCE MOVE : 68
703.9 mbsf

SUMMARY OF OPERATION

PRESENT OPERATION @06:00 on

19-Jul

Open 17" hole

TIME BREAKDOWN (00:00 - 24:00 on

18-Jul

mBRT: meter below rotary table

mbsf: : meter below sea floor

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	0:00	24:00	OH	Continue to open hole to 17" from 3202m to 3461mBRT.(259m) From 3202m to 3231mBRT. W.O.B. 15-50kN Pump speed...1900rpm(18.0Mpa, boost riser with 600rpm RPM: 100-140RPM, 5-25kNm, ROP ave. 10.0m/h From 3231m to 3302mBRT. W.O.B. 15-50kN Pump speed...2100rpm(20.22Mpa, boost riser with 500rpm RPM: 100-140RPM, 5-25kNm, ROP ave. 12.0m/h From 3302m to 3378mBRT. W.O.B. 10-60kN Pump speed...180-200rpm(17-21Mpa, boost riser with 500rpm RPM: 100-150RPM, 4-16kNm, ROP ave. 11.0m/h From 3378m to 3461mBRT. W.O.B. 15-50kN Pump speed...2000rpm(19.21Mpa, boost riser with 500rpm RPM: 100RPM, 4-12kNm ROP ave. 15.6m/h(3302m-3378m), 25.3m/h(3378m-3461m) Pump 10m3 of Hi-Vis mud @ 3461m

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	6:00	6:00	OH	Continue to open hole to 17" from 3461m to 3547mBRT.(86m) W.O.B. 10-60KN Pump speed : 2000rpm(17.8-22.2Mpa, boost riser with 500rpm) RPM: 100-120RPM, 4-10kNm, ROP ave. 26.0m/h Pump 10m3 of Hi-Vis mud @ 3536m Lost mud rate: 2.47m3/hr. Lost volume 14.8m3

DAILY BIT RECORD

BIT No.	SIZE (in)	MFR	TYPE	IADC CODE	S.No.	Nozzles	TFA (in ²)	DEPTH (mBRT)	METER-AGE	Bit Hrs.	WOB(kN)	RPM	T.rev (krev)	Inner	Outer	Dull	Loc.	B	G	O.D.	RP
6 / Used	10-5/8"	RH	EHT 11P	116	NA2598	3 x 16	0.59	From : 2,797.0	To : 3,461.0	664.0	24	5 : 50	116 : 136	344							
	17"	SMITH	SPHUS15		JY8679	5x18	1.24	2,797.0	3,461.0												

BHA RECORD / CORE BARREL TYPE

BHA No.	6	10-5/8"Bit x B/S x 17"HO x XO x B/S(ported float) x 8"pony NMDC x MWD x 8"NMDC x 17"Slab x 8-1/2"DC (2) x 17"Slab x 8-1/2"DC(4) x Jar x 8-1/2"DC(5) x XO	String Wt.(kN)	mBRT
		x Drift Sub x S140 (25std) x XO x S150		
			Pick up Weight w/ HPS&TB	
			Slack off weight w/ HPS&TB	
			HPS & Traveling Block	690
			BHA below Jar	180

MUD PROPERTIES

Mud Type	Time	Depth (mBRT)	MW	VIS	PV	YV	Gel St.	WL	Cake	pH	PI	Cl-	K+	Content %		Sand %	PPG	MBC	n	K	Temp		Dilution rate	CUTTING SKIP	
														Oil	Solids						Oil	Water		Empty	34
KNPP	16:00	3,344	1.10	112	37	43	8	8	4.2	0.5	11.1	0.2	73,500	24,700	0	94	6	0.2	0.5	0.55	2.62	15	11	Full	1
KNPP	21:00	3,417	1.10	105	34	46	8	8	4.1	0.5	11.0	0.2	73,500	24,700	0	94	6	0.2	0.5	0.51	3.31	14	10	Back up	2

SHAKER SCREEN SIZE (Top, Bottom primary/secondary)

MUD PUMPS (4-22)						Mud Pies				MUD MATERIALS ON BOARD 02/24/03hrs						Shingo: fut					
#1	10	165/145	#4	10	165/145	#1	off	on	on	Process Vol.	Daily	Total	E.f.	Generated Vol.	Daily	Total					
#2	10	165/145	#5	10	165/145	#2	off	on	on	Concentrated				Distilled Water			empty	0			
#3	10	165/145	#6	10	165/145	#3	off	on	on	Solidification				Sludge			Total	50			
5.0						ng/dsmoke 6597%				(unit: kn)											

MUD PUMPS : (14-P-22)

No.	Line Size	SPM	GPM	Press. (Map)	Ann. Vol. (ml/min)	ECD @ shoe
1	6	98	980	19.6-21	DC : DP	1.1067
2	6	98				
3	6	65				

LEAK OFF TEST DATA

Leak off Test On	25-Jun-2009
Lopes @Surface	105psi
Leaked off EMW @shoe	1.114sg
Ruptured EMW @shoe	not observed

ROP TESTS

Last Test On	22-Jun-05
Annular BOPs To	3000psi (20.6Mpa)
Ram BOPs To	3000psi (20.6Mpa)

GEOLOGIC INFORMATION

From	To	Litho log

MATERIALS STOCK on BOARD @24:00

Item	RECEIVED	USED	STOCK
Fresh Water m3	105	67	250
Potable Water m3	0	1	144
Drill Water m3	0	1	1,180
Fuel m3	0	23.8	4,983.8
Lube Oil Ltrs	0	500	65,500
Hot Fuel Ltrs	0	0	0
Cement "G" ton	0	0	44
Cement "DEEP CRETE" ton	0	0	12.5
Cement "LWC" ton	0	0	91.5

Base (%)	Max. (%)	Depth (m)
CDL		9
MDJ Crew	90	
SLB W/L	1	
MDJ (Other)		
MWJ	14	
Scientist	13	
Sub Con.		
SLB D&M	2	
SLB W/L	0	
SLB CMT	3	
Mud Logging	4	
Mi-Swaco	4	
ROV	3	
Trimite	2	
Velco Gray	1	
NOV	1	
W.P.	2	
Vendors	0	
Others	1	
Total	150	

Item	RECEIVED	USED	STOCK
Barite (Bulk)	0	0	185,640
Kingite-VO (Bulk)	0	0	16,700
Trip	0	0	1,700
NaOH	0	75	1,025
Lime	0	0	950
Soda Ash	0	0	1,600
Tel-Polymer(H)	0	260	880
Tel-Polymer(L)	1,760	960	1,160
Tel-Polymer DX	0	0	240
XCD-Polymer	0	0	1,000
Xian-Vis	0	150	750
NaCl (Bag)	12,000	6,000	20,000
KCL (Bag)	8,000	4,000	14,000
Clean Lube (L)	0	0	5,000
Clean Lube	0	2,000	8,000
Tel-DD	0	200	600
Lignite NC	0	0	3,600
Telnite GXL	0	0	270
Speeder (P)	0	0	1,700
Speeder (X)	0	0	1,700
EZ Spot	0	0	550
Deformer No.30C	0	0	224
Tel Stop G / P	0	0	500/1000
Tel Mica C/M/F	0	0	500/500/1000
Tel Plug C/M/F	0	0/0/0	500/500/500
TAN CAL M/F	0	0/0	3390/3360

Boat Name	Location	TA	TD
#7KAIKO	Shingu		3.36
#7KAIKO	Off hire		
Heisel Maru	Chikyū		

WEATHER INFORMATION

Time	Weather	Temp.(degC)		Barometer (hPa)	WIND				WAVE			CURRENT		VISIBILITY (km)
		Air	SW		Speed(m/s)	Dir. (deg)	Gust (m/s)	Height(m)	Dir. (deg)	Period (s)	Speed(kts)	Dir. (deg)		
0:00	hc	24	23.7	1010.1	11.3	235	12.2	1	22	7.4	0.8	100	20	

REPORTED BY : D. Iwanamoto / Y.Kawano

REPORTED BY : U.Sanadobori

TODAY'S SCHEDULE :

Open Hole to 17", Wiper trip to 20" casing shoe

REPORTED BY : D.Ikenomoto / Y.Kawano

APPROVED BY : I.Sawada

Chikyu DAILY MORNING REPORT

Mission No. :CK09-02

REPORT No. :

71

HOLE NAME : C0009A SITE NAME : NT2-11B

Exp. : 319

REPORT DATE : 20/Jul/2009

17"DEPTH: @24:00 3,650.0 mBRT 1,567.7 mbsf PROGRESS : 189.0m

Water Depth : 2,082.3 mBRT (2054 mMSL)

RT-MSL :

28.3 m

SINCE MOVE : 69

PRESENT OPERATION @06:00

DRILLING/CORING Hrs. : 12.75 hrs

LAST CASING :

20"

x 703.9 mbsf

SUMMARY OF OPERATION

Open 17"hole / Circulation bottom up / Wiper trip

TIME BREAKDOWN (00:00 - 24:00

20-Jul

on 19-Jul)

mBRT: meter below rotary table

mbsf: meter below sea floor

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	12:45	12:45	OH	Continue to open hole to 177 from 3461m to 3650mBRT (189m)
				W.O.B. 10-60kN
				Pump speed 1,400spm/17.8-22.2Mpa, boost riser with 50spm
				RPM 100-120RPM, 4-10kN, ROP ave. 26.00m/h
12:45	13:15	3:00	C&C	Disconnect drill pipe. Drop carbide for lag check @ 13:15
				Start pumping, observe pack off. Free with rotation, slow pump and pipe working.
14:00	19:00	5:00	C&C	Circulation bottom up
				Pump speed 1,400spm/19.6-20.5Mpa, boost riser with 50spm
19:00	0:00	5:00	Tri	Wiper trip to 20" casing shoe to 2765mBRT
				Observe over pull 2.20m3/hr. Total lost volume today: 52m3
				No over pull above 3613m
				Lost mud rate: 100spm

Measured Depth(mBRT)	Inclination (deg)	Azimuth (deg)
3,518.64	0.13	283.4
3,557.18	0.06	229.2
3,595.50	0.10	244.5

TIME BREAKDOWN (00:00 - 06:00 on 20-Jul) * The data on 00:00 - 06:00 is unofficial.

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	0:45	0:45	Other	Flow check (Mud loss 2.0m3/h) Service HPS
0:45	4:00	3:15	Tri	Wiper trip to 20" casing shoe to 2765mBRT
4:00	6:00	2:00	W&R	Wiper trip to 20" casing shoe to 2765mBRT
				Observe over pull 2.20m3/hr. Total lost volume today: 52m3
				No over pull above 3613m
				Lost mud rate: 1.7m3/hr. Lost volume 10.2m3

DAILY BIT RECORD

BIT No.	SIZE (in)	MFR	TYPE	IADC CODE	S.No.	Nozzles	TEA (in"2)	DEPTH (mBRT)	METER-AGE	Bit Hrs.	WOB(kN)	RPM	Trev (krev)	Inner	Outer	Dull	Loc	B	G	O.D.	RP
6 / Used	10-5/8"	RH	EHT TIP	116	NA2598	3 x16	0.59														
	17"	SMITH	SHROUSE		JY8879	5x18	1.24	2797.0	3,650.0	45.1	10	80	110	129	860						

BHA RECORD / CORE BARREL TYPE

BHA No.	String Wt.(kN)	@3650 mBRT
6	String total w/ HPS&TB	2310
	Pick up Weight w/ HPS&TB	2320
	Slack off weight w/ HPS&TB	2320
	HPS & Traveling Block	690
	BHA below Jar	180

MUD PROPERTIES

Mud Type	Time	Depth (mBRT)	MW	VIS	PV	YV	Gel St.	WL	Cake	pH	PI	Cl-	K+	Content(wt%)		Sand %	PPG	MBC	n	K	Temp		Dilution rate	CUTTING SKIP		
														Oil	S						In	Out		Empty	22	
KNPP	14:30	3,650	1.10	112	34	53	10	11	4.3	0.5	11.0	0.2	73,500	24,700	0	94	6	0.2	0.5	0.48	4.48	14	10	3.23m3/h	Full	11
KNPP	20:45	3,380	1.10	118	41	45	9	4.1	0.5	11.1	0.1	75,600	25,800	0	94	6	0.2	0.5	0.56	2.58	16			Back up	2	

SHAKER SCREEN SIZE (Top, Bottom primary/secondary)

#1	10	165/145	#4	10	165/145	#1	off	on	on
#2	10	165/146	#5	10	165/145	#2	off	on	on
#3	10	165/145	#6	10	165/145	#3			on

REPORTED BY : Y.Kawano / Y.Masumoto
APPROVED BY : T.Abe

REPORTED BY : Y.Kawano / Y.Masumoto
APPROVED BY : T.Abe

80

mbsf: : meter below sea floor

REPORTED BY : Y.Kawano / Y.Masumoto
APPROVED BY : T.Abe

81

mbsf: : meter below sea floor

* The data on 00:00 - 06:00 is unofficial.

String Wt.(kN) mBRT

String total w/ HPS&TB	
Pick up Weight w/ HPS&TB	
Slack off weight w/ HPS&TB	
HPS & Travelling Block	690
BMA below Jar	

BHA below jar		
Dilution rate	CUTTING SKIP	
	Empty	2
	Full	0
	Back up	0

INFORMATION (JA9616)

	12:47	9	9
	14:31	7	7

IDENT	NO EIA	
-------	--------	--

	0.4
--	-----

	0.2
--	-----

	730
	10

APPROVED BY: T.Abe

REPORT No. : 82

mBRT: meter below rotary table

mbsf: : meter below sea floor

REPORTED BY: Y.Kawano / Y.Masumoto
APPROVED BY: T.Abe

APPROVED BY: T.Abe

34

mBRT: meter below rotary table
mbsf: : meter below sea floor

REPORTED BY: Y.Masumoto / T.Saruhashi
APPROVED BY: T.Abe

APPROVED BY : T.Abe

35

mbsf: : meter below sea floor

REPORTED BY : Y.Masumoto / T.Saruhashi
APPROVED BY : T.Abe

Chikyu DAILY MORNING REPORT

Mission No. :CK09-02

REPORT No. :

39

HOLE NAME :	C0010A	SITE NAME :	NT2-01J	Exp. :	319	REPORT DATE :	7/Aug/2009	
@ 24.00	2,593.0 mBRT	41.0 mbsf	PROGRESS :	Water Depth : 2,552.0 mBRT (2,523.7mMSL)	RT-MSL :	28.3 m	SINCE MOVE :	87
@ 06.00	2,593.0 mBRT	41.0 mbsf	-	DRILLING/CORING Hrs. :	0 hrs	LAST CASING :	20" x 41.0 mbsf	

SUMMARY OF OPERATION

Install Guide horn / Make up and Run 12-1/4" LWD Assembly

PRESENT OPERATION @06:00

Drift vessel toward site with 12-1/4" LWD assy

mBRT: meter below rotary table

mbsf: : meter below sea floor

From	To	Hrs	Code	DETAIL OF OPERATION
0:00	7:00	6:00	Other	Conducted TBRA and continue to install GH.
				Meanwhile loading at 6mile upstream. Offload long basket for strain gauge.
7:00	8:30	1:30	Other(N)	Attempt to install Guide Horn Wear bushing. Centralizing fins too large for Guide Horn. Lay down same for modification at welders shop.
8:30	9:30	1:00	Other	Install master bushings and Drill pipe elevator.
9:30	12:30	3:00	Trip	Make up 12-1/4" Hole drilling Assembly. Mean while continued to trouble shooting resetting HR No.1.
12:30	13:45	1:15	Other(N)	Attempt to install Guide horn Wear bushing again. Unable to pass bottom hinge. Lay out same for modification again.
13:45	15:00	1:15	Trip	Pick up 1st of 5-1/2" Drill pipe, make up and connect HPS. LWD shallow hole test. 700GPM-3.7Mpa OK.
				meanwhile, Continued to troubleshoot for HR No.1
15:00	16:45	1:45	Other(N)	Continue to troubleshoot for HR No.1. Move HR No.1 to aft end.
16:45	20:30	3:45	Trip	Continue to make up 12-1/4" hole drilling Assembly. Pick up 3rd of DC from deck. 1 HR No.2
20:30	0:00	3:30	Trip	RH 12-1/4" Hole drilling Assembly from 145m to 980mBRT.
				meanwhile, modify overside wear bushing.

TIME BREAKDOWN (00:00 - 06:00 on 7-Aug)				* The data on 00:00 - 06:00 is unofficial.
From	To	Hrs	Code	DETAIL OF OPERATION
0:00	2:30	6:00	Other	RIH with 12-1/4"DRLG Assy to 1700mBRT and fill up pipe. Vessel location current is 1.6-1.7knots. meanwhile, modify overside wear bushing
2:30	4:00	1:30	Other	Install Wear Bushing. Make sure pins and pins are still stopping to lower it. Remove it and grind it again. Install it again and it fits OK.
4:00	6:00	2:00	Other	Meanwhile, commence unring to site from 4 miles away from site with U skiffs. Continue to drift vessel toward site with 1.0-1.2knots. Vessel location at 4 miles away meanwhile, calibrate HIR#1 encoder.

DAILY BIT RECORD

[illegible]

BHA RECORD / CORE BARREL TYPE

No.2 12-1/4"Bit x RAB-8 x Telescope825HF x 12-1/4"Stab x 8"NMDCC x 8-1/2"DC(6) x 7-3/4"Jar x 8-1/2"DC(5) x XO x Drift sub x 5-1/2"DP(S140) 25ftds x XO x 5-1/2"DP(S150)	String total w/ HPS&TB Pick up Weight w/ HPS&TB Slack off weight w/ HPS&TB HPS & Traveling Block BHA below Jar
MUD PROPERTIES	700 190

MUD PROPERTIES

[illegible]

SHAKER SCREEN SIZE (Top, Bottom primary/secondary)

Desander										Cleaner										Centrifuge										Process Vol.										Daily			Total			Eff.			Generated Vol.										Daily			Total			USED Swgls		0	
#1	10	165/145	#4	10	165/145	#1	off	off	off	off	#2	off	off	off	off	Treatment Vol.	67	194	0	Distilled Water	103	300	Evaporated Wtr Vol.	103	300	0	Sludge	0	0													Prehygel		241																								
#2	10	165/146	#5	10	165/145	#2	off	off	off	off																																																										
#3	10	165/145	#6	10	165/145	#3	off	off	off	off																																																										

MUD PUMPS : 14-P-220

No.	Liner Size	SPM	GPM	Press. (Map)	Ann. Vel (m/min)	ECD @ shoe
1	6				DC : OP	
2	6					
3	6					

Base (%)	Max. (%)	Depth (m)
Trip		
Gas		

Item	RECEIVED	USED	STOCK
Barte (Bulk)	0	0	148 900
Kinge-VO (Bulk)	0	0	6 400
NaOH	0	0	2 875
KOH	0	0	150

HELICOPTER INFORMATION (JA916)

Flt No.	Time		Passenger	
	Arrived	Departed	Ave.	Dept.
1	10:36	10:44	9	9
2				

LEAK OFF TEST DATA

[illegible]

BOP TESTS

Last Test On	22-Jun-05	Kick Tolerance	Xian-Via	0	0	575
Annular BOPs To	3000psi (20.6Mpa)	PERSONNEL @24:00	NaCl (Bag)	0	0	20,000
Ram BOPs To	3000psi (20.6Mpa)		CDEX	0	0	4,000
			KCL (Bag)	0	0	4,000

GEOLOGIC INFORMATION

From	To	Lithology	MoQ/Other	2	Clean Lube	0	0	4.800		
			MWJ	14	Yel-DD	0	0	800		
			Scientist	12	Lignite NC	0	0	3.600		
			Sub Con.		Telinite GXL	0	0	450		
			SLB WL	0	Speeder (PI)	0	0	1.700		
			SLB MWD	4	Treat HS	0	0	1.340		

Heave (m)	0.9
Pitch (deg)	1.1
Roll (deg)	0.4

MATERIALS STOCK on BOARD @24:00

	Item	RECEIVED	USED	STOCK	Mud Logging	0	Deformer No.30C	0	0	224	Vessel Heading (deg)	310.0
	Fresh Water m ³	105	102	211	Mt-Swaco	0	Tel Stop G / P	0 / 0	0 / 0	0 / 0	Drift(m)	0.4
	Potable Water m ³	0	5	215	ROV	6	Tel Mica CMF	0/0/0	0/0/0	0 / 0/1000	Riser Tension (kN)	
	Drill Water m ³	0	0	679	Teletele	1	Tel Plug CMF	0/0/0	0/0/0	0/0/0	V.D. Load (Moon)	11,858.6
	Fuel m ³	52.8	0	340.3	Reliance (wireless)	5	TAT-CAL-3UF	0/0	0/0	3390/3360	Max Draght(m)	9.32
	Lube Oil Ltrs	0	0	54,200	NOV	1	BOAT INFORMATION				Thruster (kW)	1,065 *
	Hell Fuel Ltrs	0	0	0	Vetro Gray Lits	1	Boat Name	Location	TA	TD	No. of Transponders	5
	Cement "Q" ton	0	0	7.8	Vendors	0	KAIKO	Chikyu			Engine output(KW)	6,800
	Cement "DEEP CRETE" ton	0	0	12.5	Others	2	Heisei Maru	Chikyu				P-37%, S-25%
	Cement "LWC" ton	0	0	50.7	Total	148						

WEATHER INFORMATION

Time	Weather	Temp. (degC)		Barometer (hPa)	WIND			WAVE			CURRENT		VISIBILITY (km)
		Air	SW		Speed(m/s)	Dir. (deg)	Gust (m/s)	Height(m)	Dir. (deg)	Period (s)	Speed(kts)	Dir. (deg)	
0:00		25.5	26.3	1013	5.3	67	6.8	3.4	160	10.8	1.6	117	20

REPORTED BY : D. Ikenomoto / T. Saruhashi

REPORTED BY: D.Ikenomoto / T.Saruhashi
APPROVED BY: T.Abe

REPORT No. : 90

mBRT: meter below rotary table
mbsf: : meter below sea floor

REPORTED BY: D.Ikenomoto / T.Saruhashi
APPROVED BY: I. Sawada

APPROVED BY : I. Sawada

REPORT No. : 92

mbsf: meter below sea floor

mbsf: meter below sea floor

1 meter below sea floor

Depth(mBRT)	Inc(deg)	Az(deg)
2,906.77	1.76	234.56
2,941.01	1.86	237.05
2,979.56	1.96	234.47
3,022.38	2.07	249.18

¹ Rough EFA Shelter Water at Shionomisaki: 12.00

String Wt (kN) ©3034 mBRT

String Wt.(kN)	@3034 mBRT
String total w/ HPS&TB	2070
Pick up Weight w/ HPS&TB	2100
Slack off weight w/ HPS&TB	2040
HPS & Traveling Block	700
BLIS business Inc	100

Dilution rate		Pre-hy / SW gel (m3)	
		SW gel	84

07	Total	634
----	-------	-----

Passenger Information (JA9616)			
Time		Passenger	
Arrived	Departed	Are.	Dept.
9:22	9:28	3	2

E)			
LAST		NO LTA	

INCIDENT	
2008.2.01	

	1.2
	2.1
	1.0
	4.1

ing (deg)	270.0
	Moving
(kN)	-
oon)	11 214.0

(m)	9.1
	17,094
ponders	5
(kW)	21,000

P:70%, S:70%

APPROVED BY : I. Sawada

REPORTED BY : D.Ikenomoto / T.Saruhashi
APPROVED BY : I. Sawada

Chikyu DAILY MORNING REPORT

Mission No. :CK09-02

REPORT No. :

93

HOLE NAME :		SITE NAME :		NT2-01J		Exp. :		319		REPORT DATE :		11/Aug/2009	
@ 24.00	3,034.0 mBRT	482.0 mbsf	PROGRESS :	-	Water Depth :	2,552.0 mBRT (2523.7mMSL)	RT-MSL :	28.3 m			SINCE MOVE :	91	
@ 06.00	3,034.0 mBRT	482.0 mbsf	-	-	DRILLING/CORING Hrs. :	-	hrs	LAST CASING :	20"	x		41.0 mbsf	

SUMMARY OF OPERATION	Sail to shelter water / Wait on weather
----------------------	---

PRESENT OPERATION @06:00	on	11-Aug	:	Sailing back to low current site.
TIME BREAKDOWN @02:00	04:00	10-Aug	:	

mBRT: meter below rotary table

TIME BREAKDOWN (00:00 - 24:00) on				DETAIL OF OPERATION	mbsf : meter below sea floor
From	To	Hrs	Cogs		
0:00	15:00	15:00	WOIW	Continue to move vessel to shelter water.	
15:00	0:00	9:00	WOIW	Start DP mode. Wait for typhoon passing away the location.	evacuation site 33 36N 135 68E (13mile SE off Tanabe port)
				Meanwhile	
				Service drilling equipment. Clean up and housekeeping. Clean up sand traps, trip tank and mini trip tank.	
				Prepare for handling 5-1/2" tubing for sensor dummy run.	
				Modify IBOP actuator shell arm. to IBOP shell control arm. Preparing equipment for picking up casing running assy's.	
				Replace wire for #3 Deck Crane.	
				Elec's work on DI/works mismatch fault / calibrate CMC.	
				Make up and rack inner string cement stinger stand(S-140) / coring bumper sub + 5-1/2"(DP-S-140) stand	
				Pick up and make up pup joint + casing hanger running tool + casing hanger joint. Lay down same.	
				Mismatch with different connections between saver sub and 5-1/2"DP S-140 pup joint. Change out saver sub.	
				Loading from supply boat. Strainer/Packer Assembly/Bentector for	

[illegible]

DAILY BIT RECORD

[illegible]

BHA RECORD / CORE BARREL TYPE

	String total w/ HPS&TB	
	Pick up Weight w/ HPS&TB	
	Slack off weight w/ HPS&TB	
	HPS & Traveling Block	
	BHA below Jar	
MUD PROPERTIES		

MUD PROPERTIES

Mud Type	Time	Depth (mRT)	MW	VIS	PV	TV	Gel St.	WL	Cake	pH	PI	Cl-	K+	Content(%)			Sand %	PPG	MBC	n	K	Temp		Dilution rate	Pre-hy / SW gel (m3)	
														Oil	W	S						In	Out			
SW gel	16:00	PII	1.04	122	12	46	37	37		10.2									0.29	9.84	29				SW gel	84

SHAKER SCREEN SIZE (Top, Bottom primary/secondary)

#1	10	165/145	#4	10	165/145	#1	off	off	off	off	Process Vol.	Daily	Total	Eff.	Generated Vol.	Daily	Total
#2	10	165/146	#5	10	165/145	#2	off	off	off	off	Treatment Vol.(m3)	90	613	0	Distilled Water	137	950
#3	10	165/145	#6	10	165/145	#3	off	off	off	off	Evaporated Wtr Vol.(m3)	137	950	0	Big-Bag	0	15

MUD PUMPS : 14-P-220

No.	Liner Size	SPM	GPM	Press. (Mpa)	Ann. Vel (m/min)	ECD @ shoe
1	6	70			DC : OP	
2	6					
3	6	70				

Base (%)	Max. (%)	Depth (m)
Trip	-	-
Gas	-	-

Item	RECEIVED	USED	STOCK
Barte (Bulk)	0	0	148 900
Kinge-VO (Bulk)	0	0	6.400
NaOH	0	300	2.575
KOH	0	0	150

Flt No.	Time		Passenger	
	Arrived	Departed	Ave.	Dept.
1				
2				

LEAK OFF TEST DATA

[illegible]

BOP TESTS

Last Test On		Kick Tolerance		Xian-Vis	0	0	575	REMARKS
Annular BOPs To		PERSONNEL @24:00		NaCl (Bag)	0	0	20,000	
Ram BOPs To				CDEX	0	0	4,000	

GEOLOGIC INFORMATION

From	To	Lithology	MOQ/Other	2	Clean Lube	0	0	4.800		
			MWJ	14	Yel-DD	0	0	800		
			Scientist	14	Lignite NC	0	0	3.600		
			Sub Con.		Telinite GXL	0	0	450		
			SLB WL	0	Speeder (PI)	0	0	1.700		
			SLB MWD	2	Treat HS	0	0	1.340		

Heave (m)		-
Pitch (deg)		0.2
Roll (deg)		0.1

MATERIALS STOCK on BOARD @24:00

Item	RECEIVED	USED	STOCK	Mud Logging	0	Deformer No.30C	0	0	224	Vessel Heading (deg)	128.0
Fresh Water m3	106	73	228	WF	2	Tel Stop G / P	0 / 0	0 / 0	0 / 0	Drift (m)	Moving
Potable Water m3	0	2	205	ROV	6	Tel Mica C/MF	0/0/0	0/0/0	0 / 0 /1000	Riser Tension (kN)	
Drill Water m3	0	0	648	Telnte	1	Tel Plug C/MF	0/0/0	0/0/0	0/0/0	V.D. Load (Moon)	11,137.2
Fuel m3	0	93.9	4,059.7	Telnte (waste m3)	5	TAT CAL RV	0/0	0/0	3390/3360	Max Draght (m)	9.0
Lube oil Ltrs	0	600	52,100	NOV		BOAT INFORMATION				Trawl (kN)	330
Hell Fuel Ltrs	0	0		Vetco Grav	1	Boat Name	Location	TA	TD	No. of Transponders	5
Cement "G" ton	0	0	7.6	Vendora	0	KARGO	Chikyu	15:59		Engine output(kW)	5,300
Cement "DEEP CURE" ton	0	0	12.5	Others		Heisel Maru	Shinju			P-21%, S-21%	
Cement "LOW ST"	0	0	50.7	Total	150						

WEATHER INFORMATION

Time	Weather	Temp. (degC)		Barometer (hPa)	WIND			WAVE			CURRENT		VISIBILITY (km)
		Air	SW		Speed(m/s)	Dir. (deg)	Gust (m/s)	Height(m)	Dir. (deg)	Period (s)	Speed(kts)	Dir. (deg)	
0.00	c	26.5	27.1	1003.8	12.9	309	14.7	1.9	170	8.7	0.9	283	24

REPORTED BY : D. Ikenomoto / T.Saruhashi

TODAY'S SCHEDULE : Sailing back to site / MU Cement Stinger Stands / RIH with 12-1/4" DRLG Ass'y

REPORTED BY : D.Ikenomoto / T.Saruhashi
APPROVED BY : I. Sawada

97

APPROVED BY : T. Sawada

Mission No. :CK09-02

102

mBRT: meter below rotary table

mbsf: : meter below sea floor

TIME BREAKDOWN (00:00 - 06:00 on 20-Aug)				* The data on 00:00 - 06:00 is unofficial.
From	To	Hrs	Code	DETAIL OF OPERATION
0:00	1:15	1:15	Other	Continue POOH with Dummy BHA to surface.
1:15	2:30	1:15	Other	Find the thread of top flange of Seisometer was teared off. Remove Sensors(Accelerometer and Tiltmeter) from instrument carrier and check same. Meanwhile perform post vibration check on guide horn and derrick, and service travelling dolly.
2:30	6:00	3:30	Other	Continue checking and repairing Accelerometer and Tilt meter. Meanwhile make up 2 joints of 3-1/2" TBG (1 x EUE, 1 x VAM TOP) for Dummy BHA tail pipe.
				Lost BHA: 3-1/2" TBG(EUE) P/J w/data logger x 3-1/2" TBG(EUE) 2lts x 3-1/2" TBG(EUE) P/J x Strainmeter

BHA RECORD / CORE BARREL TYPE		mBRT	
Dummy run	3-1/2"TBG(EUE) PJJ w/data logger x 3-1/2"TBG(EUE) 2ps x 3-1/2"TBG(EUE) PJJ x Strainmeter x Instrument Carrier x 3-1/2"TBG(EUE) PJJ x XO x 3-1/2"TBG(VAM TOP) 4jts x XO	String tool w/ (KNS)	
		String tool w/ HPS&TB	
		Pick up Weight w/ HPS&TB	
		Slack up weight w/ HPS&TB	
		HPS & Traveling Block	700
MUD PROPERTIES		BHA below Jar	

SHAKER SCREEN SIZE (Top, Bottom primary/secondary)						DRLG CUTTINGS/WASTE MUD TREATMENT UNIT										USED Swgls		
						Desander			Mud cleaner		Centrifuge							
#1	10	165/145	#4	10	165/145	#1	off	off	off	Process Vol.	Daily	Total	Eff.	Generated Vol.	Daily	Total	Prehygel	102
#2	10	165/146	#5	10	165/145	#2	off	off	off	Treatment Vol (m3)	0	1.155	0	Distilled Water	0	1.804		
#3	10	165/145	#6	10	165/145	#3	off	off	off	Evaporated Wtr Vol (m3)	0	1.804	0	5kg -5kg	3	48		

MUD PUMPS : 14-P-220				50 gal/stroke @97%		ECD @ shoe	
No.	Liner Size	SPM	GPM	Press. (Mpa)	Ann. Vel. (m/min)	DC	DP
1	6						
2	6						
3	6						

Mud Gas			MUD MATERIALS on BOARD @24.00hrs (unit:kg)			
Base (%)	Max. (%)	Depth (m)	Item	RECEIVED	USED	STOCK
			Barite (Bulk)	0	0	146,400
			Kingite-VO (Bulk)	0	0	19,000
			NaOH	0	0	4,375
			KOH	0	0	150
			Iron	0	0	5,750

HELICOPTER INFORMATION (JA9616)					
Flt No.	Time		Passenger		
	Arrived	Departed	Are.	Dept.	
1	9:17	9:23			
2	11:39	11:46	9	9	
2	15:45	16:43	7	9	

[illegible]

BOP TESTS		Max. Allow CSG Pre.		XCD-Polymer		0	0	950	LTAs	2008.2.01
Last Test On		Kick Tolerance		Xian-Vis		0	0	0		
Annular BOP's To		PERSONNEL @24.00		NaCl (Bag)		0	0	20,000		
Ram BOP's To		CDEX		KCL (Bag)		0	0	4,000		
									REMARKS	

GEOLOGIC INFORMATION			M/Q Crew			Clean Lube (L)		
From	To	Lithology				0	0	0
			M/Q (Other)	1		0	0	0
			M/W	14		0	0	0
			Scientist	14		0	0	0
			Sub/Crew			0	0	170

MATERIALS STOCK ON BOARD @24:00				ITEM				RECEIVED				USED				STOCK			
				SLB W/L				0				0				0			
				SLB MWD				0				0				0			
				SLB CMT				1				0				0			
				BOY				1				0				0			

Fresh Water	m3	98	74	296	WF	0	Tel Stop G / P	0 / 0	0 / 0	0 / 0	Drift (m)	Moving
Potable Water	m3	0	2	176	ROV	6	Baracor	0	0	55	Riser Tension (kN)	-
Drill Water	m3	0	0	1,094	Telinite	1	Telinite OS-5	0	0	30	V.D. Load (Moon)	10,766.7
Fuel	m3	0	48.1	3,563	Telinite(waste mud)	0	TAN CAL M/F	0/0	0/0	0/0	Max Draught (m)	9.06

Lube Oil	Ltrs	0	2300	45,100
Hel Fuel	Ltrs	0	0	0
Cement "G"	ton	0	0	7.6
Cement "DEEP CRETE"	ton	0	0	3
Concrete	cu yd	0	0	7.6
Gravel	cu yd	0	0	12.5

NOV	1
Vetco Gray	0
Vendors	0
Others	2

BOAT INFORMATION				
Boat Name	Location	TA	TD	
KAIKO	Chikyu			
Tractor (Mits)		6.4		

Thruster (kW)	1,000
No. of transponders	5
Engine output(kW)	5,000
	P:26%, S:25%

[illegible]

REPORTED BY : Y.Kawano / Y.Masumoto
APPROVED BY : I. Sawada

