PROD OPERATIONS DRILLING LOG

Date	Activity	Start Depth	Virgin Depth	Finish Depth	Run Length	Push Length	Recovered Length	Tool ID	Recovery	Start Time	Finish Time	Comments
dd/mm/yyyy	#	mm	mm	mm	mm	mm	mm	#	%	hh:mm:ss	hh:mm:ss	
17/10/2023	Rotary Core	-82	0	2672	2672	2672	250		9	23:44	00:28	RC01
18/10/2023	Casing	-82	2672	1918	2000					00:28	00:42	
18/10/2023	Wash Bore	-82	2672	2648	2730					00:42	01:02	
18/10/2023	Rotary Core	2672	2672	4684	2012	2012	450		22	01:02	01:34	RC02
18/10/2023	Casing	1918	4684	4668	2750					01:34	02:13	
18/10/2023	Wash Bore	1918	4684	4668	2750					02:13	02:35	
18/10/2023	Rotary Core	4684	4684	6093	1409	1409	350		25	02:35	03:09	RC03
18/10/2023	Rotary Core	6093	6093	7436	1343	1343	420		31	03:09	03:51	RC04
18/10/2023	Casing	4668	7436	7418	2750					03:51	04:49	
18/10/2023	Wash Bore	7218	7436	7418	200					04:49	05:14	Washbore aborted.
18/10/2023	Casing	7418	7436	-82	-7500					05:14	05:29	Borehole terminated due to PROD technical issues.

Client:	ECORD Science Operator (ESO)	Borehole Date:	17-Oct-2023 to 18-Oct-2023	Location Coordinates:	E:216729.4m N:2087118.4m
Project:	IODP Exp 389: Hawaiian Drowned Reefs	Nearby Location:	KAL-01Aa	Nearby Location Coordinates:	E:216663.9m N:2087191.0m
Site:	Ka Lae	Water Depth:	148.6m (MSL)	Geodetic Datum / Projection:	WGS84 / UTM Zone 5N
Project No:	16959 RP-A	File Status:	Preliminary	Distance to Nearby Location:	97.7m

Benthic
INNOVATION TO THE CORE

Originator: SS/LM Date: 18/10/2023 Checked: BA Date: 18/10/2023

Figure: .01

Location: KAL-01Ab