PROD OPERATIONS DRILLING LOG

Date	Activity	Start Depth	Virgin Depth	Finish Depth	Run Length	Push Length	Recovered Length	Tool ID	Recovery	Start Time	Finish Time	Comments
dd/mm/yyyy	#	mm	mm	mm	mm	mm	mm	#	%	hh:mm:ss	hh:mm:ss	
23/10/2023	Rotary Core	-290	0	641	641	641	670		105	23:29	23:48	RC01
23/10/2023	Rotary Core	641	641	809	168	168	210		125	23:48	00:11	RC02
24/10/2023	Rotary Core	809	809	1152	343	343	160		47	00:11	00:43	RC03
24/10/2023	Rotary Core	1152	1152	3902	2750	2750	2670		97	00:43	01:36	RC04
24/10/2023	Rotary Core	3902	3902	6556	2654	2654	2790		105	01:36	02:29	RC05
24/10/2023	Casing	-290	6556	4460	4750					02:29	03:32	
24/10/2023	Wash Bore	4410	6556	6544	2134					03:32	03:58	
24/10/2023	Rotary Core	6556	6556	9309	2753	2753	2750		100	03:58	05:09	RC06
24/10/2023	Rotary Core	9309	9309	10788	1479	1479	1200		81	05:09	05:56	RC07
24/10/2023	Rotary Core	10788	10788	13444	2656	2656	2270		85	05:56	07:03	RC08
24/10/2023	Casing	4460	13444	-290	4750					07:03	07:18	Borehole terminated as per client request.

Client:	ECORD Science Operator (ESO)	Borehole Date:	23-Oct-2023 to 24-Oct-2023	Location Coordinates:	E:179860.5m N:2207777.9m		
Project:	IODP Exp 389: Hawaiian Drowned Reefs	Nearby Location:	n/a	Nearby Location Coordinates:			
Site:	Kawaihae	Water Depth:	403.8m (MSL)	Geodetic Datum / Projection:	WGS84 / UTM Zone 5N		
Project No:	16959 RP-A	File Status:	Preliminary	Distance to Nearby Location:			

Benthic
INNOVATION TO THE CORE

Originator: SS/LM Date: 24/10/2023 Checked: BA Date: 24/10/2023

Figure: .01

Location: KAW-04Cd