PROD OPERATIONS DRILLING LOG

Date	Activity	Start Depth	Virgin Depth	Finish Depth	Run Length	Push Length	Recovered Length	Tool ID	Recovery	Start Time	Finish Time	Comments
dd/mm/yyyy	#	mm	mm	mm	mm	mm	mm	#	%	hh:mm:ss	hh:mm:ss	
06/09/2023	Wash Bore	-123	0	877	1000					18:35	19:04	
06/09/2023	Rotary Core	877	877	1739	862	862	450		52	19:04	19:34	
06/09/2023	Wash Bore	-123	1739	1836	1959					19:34	20:02	
06/09/2023	Rotary Core	1836	1836	1836	0					20:02	21:03	Rotary Core couldn't penetrate.
06/09/2023	Wash Bore	-123	1836	1884	2007					21:03	21:56	Borehole abandoned due to PROD technical issues.

Client:	ECORD Science Operator (ESO)	Borehole Date:	06-Sep-2023 to 06-Sep-2023	Location Coordinates:	E:179268.9m N:2218453.7m	Benthic INNOVATION TO THE CORE
Project:	IODP Exp 389: Hawaiian Drowned Reefs	Nearby Location:	n/a	Nearby Location Coordinates:		
Site:	Kawaihae	Water Depth:	739.9m (MSL)	Geodetic Datum / Projection:	WGS84 / UTM Zone 5N	
Project No:	16959 RP-A	File Status:	Preliminary	Distance to Nearby Location:		

Originator: DK/AA Date: 07/09/2023 Checked: DKS Date: 07/09/2023

Figure: .01

Location: KAW-06Ad