PROD OPERATIONS DRILLING LOG

Date	Activity	Start Depth	Virgin Depth	Finish Depth	Run Length	Push Length	Recovered Length	Tool ID	Recovery	Start Time	Finish Time	Comments
dd/mm/yyyy	#	mm	mm	mm	mm	mm	mm	#	%	hh:mm:ss	hh:mm:ss	
21/09/2023	Rotary Core	-92	0	824	824	824	300		36	02:50	03:35	RC01, Impreg Bit 6-8
21/09/2023	Rotary Core	824	824	2664	1840	1840	860		47	03:35	04:19	RC02, Impreg Bit 8-10
21/09/2023	Rotary Core	2664	2664	3290	626	626	440		70	04:19	05:12	RC03, Impreg Bit 6-8
21/09/2023	Rotary Core	3290	3290	4954	1664	1664	1120		67	05:12	06:33	RC04, Impreg Bit 8-10
21/09/2023	Casing	-92	4954	-92	0					06:33	09:53	
21/09/2023	Wash Bore	-92	4954	1168	1260					09:53	10:31	
21/09/2023	Rotary Core	4954	4954	5485	531	531	660		124	10:31	11:30	RC05
21/09/2023	Rotary Core	5485	5485	6447	962	962	910		95	11:30	12:50	RC06, Borehole abandoned due to PROD technical issues.

Client:	ECORD Science Operator (ESO)	Borehole Date:	21-Sep-2023 to 21-Sep-2023	Location Coordinates:	E:176176.6m N:2196124.8m
Project:	IODP Exp 389: Hawaiian Drowned Reefs	Nearby Location:	n/a	Nearby Location Coordinates:	
Site:	Kawaihae	Water Depth:	131.9m (MSL)	Geodetic Datum / Projection:	WGS84 / UTM Zone 5N
Project No:	16959 RP-A	File Status:	Preliminary	Distance to Nearby Location:	

Benthic
INNOVATION TO THE CORE

Originator: DK/AA Date: 21/09/2023 Checked: DKS Date: 22/09/2023

Figure: .01

Location: KAW-02Ca