PROD OPERATIONS DRILLING LOG

Date	Activity	Start Depth	Virgin Depth	Finish Depth	Run Length	Push Length	Recovered Length	Tool ID	Recovery	Start Time	Finish Time	Comments
dd/mm/yyyy	#	mm	mm	mm	mm	mm	mm	#	%	hh:mm:ss	hh:mm:ss	
21/09/2023	Rotary Core	-59	0	1048	1048	1048	300		29	18:05	18:46	RC01, Impreg Bit 8-10
21/09/2023	Rotary Core	1048	1048	1517	469	469	400		85	18:46	19:20	RC02, Impreg Bit 6-8
21/09/2023	Rotary Core	1517	1517	2024	507	507	440		87	19:20	19:41	RC03
21/09/2023	Casing	-59	2024	1941	2000					19:41	20:21	
21/09/2023	Wash Bore	-59	2024	1941	2000					20:21	20:45	
21/09/2023	Rotary Core	2024	2024	3792	1768	1768	1170		66	20:45	21:34	RC04
21/09/2023	Rotary Core	3792	3792	6387	2595	2595	2040		79	21:34	00:56	RC05, Impreg Bit 8-10, Borehole abandoned due to PROD technical issues.

Client:	ECORD Science Operator (ESO)	Borehole Date:	21-Sep-2023 to 22-Sep-2023	Location Coordinates:	E:176185.8m N:2196115.6m	Benthic INNOVATION TO THE CORE
Project:	IODP Exp 389: Hawaiian Drowned Reefs	Nearby Location:	n/a	Nearby Location Coordinates:		
Site:	Kawaihae	Water Depth:	131.9m (MSL)	Geodetic Datum / Projection:	WGS84 / UTM Zone 5N	
Project No:	16959 RP-A	File Status:	Preliminary	Distance to Nearby Location:		

Originator: DK/AA Date: 22/09/2023 Checked: DKS Date: 22/09/2023

Figure: .01

Location: KAW-02Cb