# SAMPLE RECOVERY SUMMARY

| Sample Run Number | Sampler Type | Penetration | | | Recovery | Corebox Number (s) | Tube Samples | | | | Bag/Other Samples | | | | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | Top | Bottom | Length | | | Sample | Top | Bottom | Length | Sample | Top | Bottom | Length | |
| # | # | mm | mm | mm | % | # | # | mm | mm | mm | # | mm | mm | mm | |
| 1 | RC | 0 | 1185 | 1185 | 97 | | 1-1 | 0 | 1050 | 1050 | 1CC | 1050 | 1150 | 100 | Polycarbonate liner. |
| 2 | RC | 1185 | 1778 | 593 | 79 | | 2-1 | 1185 | 1485 | 300 | 2CC | 1485 | 1655 | 170 | Polycarbonate liner. |

| | | | | | |
|---|---|---|---|---|---|
| Client: | ECORD Science Operator (ESO) | Sampling Date: | 05-Sep-2023 to 05-Sep-2023 | Location Coordinates: | E:179265.5m N:2218449.9m |
| Project: | IODP Exp 389: Hawaiian Drowned Reefs | Nearby Location: | n/a | Nearby Location Coordinates: | |
| Site: | Kawaihae | Water Depth: | 740.8m (MSL) | Geodetic Datum / Projection: | WGS84 / UTM Zone 5N |
| Project No: | 16959 RP-A | File Status: | Preliminary | Distance to Nearby Location: | |

Benthic INNOVATION TO THE CORE

Originator: DK/AA Date: 05/09/2023 Checked: DKS Date: 06/09/2023

Figure: .01

Location: KAW-06Ab